

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 9/8/22		Prepared by: Deepa		Serial no. 6969	
Supplier name: SL RMC Plant				HO inward no.	
Firm/Company: Gvdc		Project: Gvdc		HO received date	
PO/WO date: 11/8/22		PO/WO No. 79587		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	184	30/9/21	19,500/-	☐ Yes ☐ No
2.	0123	17/6/22	42,000/-	☐ Yes ☐ No
3.			1	☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 2,37,000/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.:	Proof of delivery matches MRN	☐ Yes ☐ No
-----------	-------------------------------	--

Amount B – Other Credits : Transportation charges —

Amount C – Other Debits : —

Amount D (D=A+B-C) – Amount to be credited to the supplier: 2,37,000/-

Amount E – PO / WO value: 2,28,000/-

Amount F – Difference (A – E): 9000

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 15/8/22

Remarks: final bill

NOC taken!

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Deepa	Prasanna			
Sign:					
Date	8/8/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

8398



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Invoice No.	Dated
	184	30-Sep-2021
		Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	Buyer's Order No.	Dated
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-10 DLC	38245010	18 %	65.00 cbm	2,542.37	cbm	1,65,254.05
	Output CGST @9 %					9 %	14,872.86
	Output SGST @9 %					9 %	14,872.86
	Round Off						0.23
Total				65.00 cbm			₹ 1,95,000.00

Amount Chargeable (in words)

INR One Lakh Ninety Five Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,65,254.05	9%	14,872.86	9%	14,872.86	29,745.72
Total	1,65,254.05		14,872.86		14,872.86	29,745.72

Tax Amount (in words) : **INR Twenty Nine Thousand Seven Hundred Forty Five and Seventy Two paise Only**

Remarks:

03.09.2021 to 30.09.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Invoice No.	Dated
	0123	17-Jun-2022
	Supplier's Ref.	Other Reference(s)
	79587	
	Buyer's Order No.	Dated
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-10 DLC	38245010	18 %	14.00 cbm	2,542.37	cbm	35,593.18
	Output CGST @9 %					9 %	3,203.39
	Output SGST @9%					9 %	3,203.39
	Round Off						0.04
Total				14.00 cbm			₹ 42,000.00

Amount Chargeable (in words)

INR Forty Two Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	35,593.18	9%	3,203.39	9%	3,203.39	6,406.78
Total	35,593.18		3,203.39		3,203.39	6,406.78

Tax Amount (in words) : **INR Six Thousand Four Hundred Six and Seventy Eight paise Only**

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

DLC pour report

Company/ firm:	GV Discovery center pvt.ltd	Project:	Genopolis	A. Estimated quantity:	74 cub meter
Flat Villa no.:	Towards road work purpose.	Block No.:	0	B. Requisition quantity:	74 cub meter
Slab no.:	-	PO Nos.	79587	C. Actual quantity poured:	79 cub meter
Requisition nos.:	13317	Supplier:	SL RMC PLANT	D. Difference (A-C):	-3 cub mater
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>R. Mueller</i>	Sign of Project manager	<i>[Signature]</i>
Date	10.11.2021	Date	10.11.2021	Date	10.11.2021

Details of DLC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	22.09.2021	12:10 pm	08	2139	19200	19400	-	283	96908
2.	22.09.2021	03:10 pm	10	2141	24000	24200	-	284	96909
3.	22.09.2021	05:00 pm	07	2142	16900	16900	-	285	96910
4.	22.09.2021	06:00 pm	10	2143	24000	24200	-	286	96911
5.	23.09.2021	09:50 am	10	2145	24000	24100	-	287	96912
6.	23.09.2021	11:55 am	10	2147	24000	24300	-	288	96913
7.	23.09.2021	01:30 pm	10	2148	24000	24100	-	289	96914
8.	22.10.2021	04:45 pm	7	2506	16800	16900	-	888	98206
9.	21.10.2021	06:30 pm	7	2511	16800	16920	-	290	99301
Total:			79	09		1,74,100			

Remarks: Work completed.

Purchase Order

Page(s) 1 Of 1

04-07-2022 10:34:19 AM

Original / Office Copy / Purchase Div.Copy

From Company : **G V Discovery Center Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion ,MG Road, Secunderabad-50003
G S T No. : 36AAHCG4940K1ZC

Supplier Details

SL RMC PLANT
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	79587	13317
Doc Date	11-08-2021	
Quote No	NIL	
Quote Date	11-08-2021	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. DLC M10	76.00	3,000.00	0.00	0.00	228,000.00
Total Order Value . . .					228,000.00
Rupees : Two Lakh(s) Twenty Eight Thousand Only.					

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of Ready Mix Concrete.**Payment Terms** Within 30 days of delivery.**Tax** Including GST in above prices**Delivery Date** As per request of Project Manager**Delivery Location** 119, 191 Synergy Square 1

Phone. -

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Payment as per actual receipt of material.Above order for road work purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Delivery at GVDC-Turkapaaly Contact person Mr Narsing Rao-9703020722.

Books of accounts verified and no bills wrt this PO were received by accounts	
Name:	Sangulthi
Sign:	Sangulthi
Date:	11/08/22

For **G V Discovery Center Pvt Ltd**

Authorised Signatory

Name :

Contact :-

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name :

Date : _/_/

Books of accounts verified and no bills were this P.O. were received by accounts	
Amount:	
Cost:	
Profit:	