Remarks from site on the 'Requisition by Site Report' of purchase division

Company: GVRC		(Date	·•	13.08.2022			
Site: Inno					ared by:	Sridevi/Nagamani		
			2022 to 12.08.202		roved by:	T.Madhu		
Report From / 10 06.08. Report Date 13.08.					ioved by.	1.Madiiu		
	itions nu		nissing in the repor	 rt•				
			WO not prepared		after requisition	•		
Req No.			S.no				not propering PO/WO#	
206161	Req Date 05.08.2022		5.110	Item Description Network switch		Reason for not preparing PO/WO# Po no issue		
	06.08.2022		1 to 2	MS Flanges table E ,GI Nut			Po no issue	
206164 06.08		0.2022	1 to 2				ro no issue	
206168	10.08.2022		1	with bolt Ms L-angle			Po no issue	
206170	10.08.2022		1	PVC Industrial strip curtain		Po no issue		
206170			1	Toughened glass		Po no issue		
	10.08.2022			<u> </u>				
206175	10.0	8.2022	1	RCC square manhole		Po no issue		
List of requis	itions wh	ere PO/	WO is prepared as	nd items have no	ot been received	at site beyond the l	ead time:	
Req No.	Req Date		Serial no of	Item Description		Details of discussion with supplier\$		
			item in Req.		_			
164829	09.0	4.2022	1	Cera	a board	Supplier is ready	to dispatch but there is	
10.1029	07.04.2022		1	Cera board		some corrections at site.		
1.64020	06.0	5.2022	1	ACD Cladding				
164929			1	ACP Cladding		Work in progress (pinnele).		
206076	05.07.2022		1	SS Railing		Work in progress		
206086	07.0	7.2022	1	Galvanized roofing sheet			to dispatch but he asking	
						about payment.		
206129	26.07.2022		1	Toughened glass			plier,Supplier is arranging	
						for material.		
206132		7.2022	1	Escalator		Work order		
206148		8.2022	1		RMC		Supplier arranging for material.	
206152	2 04.08.2022		1	Vaccum dewatering concrete		Supplier is arranging for material.		
			<u> </u>	flooring				
206155	03.0	8.2022	1	PVC Injection Nozzle - Cement grouting		Supplier is arranging for material.		
206157		8.2022	1	Guard	alert siren	Supplier is asking for payment.		
206171	10.0	8.2022	1	Concrete tape		Spoken with supplier, Supplier is arranging for material.		
206172	10.08.2022		1	Vermi compose,outdoor		Spoken with supplier, Supplier is arranging		
				plant		for material.		
No. of gate passes issued this week:				NIL From No.		- To No. -		
Delivery van				06 th to 12 th			10110. -	
			stock report emai		t to purchase?		Yes	
Items not ord				m par rorma	. to paremase.			
			l .					
Other correct								
Details of ste				W/t for 10	Ctools -t -:t	Ctools of sits is	Descrious stort- in V	
Sl. No	Tor size			Wt. for 12 mtr	Stock at site	Stock at site in	Previous stock in Kgs	
			kgs	rod – kgs	– no of rods	Kgs		
1. 8mm		.395	4.74	2397	11360	2560		
	2. 10mm		.617	7.404	1622	12010	3000	
	3. 12mm		.89	10.68	3402	36340	5200	
4.	1211111 16mm		1.58	18.96	4872	92380	2500	
4.	LIGHIII		1.38	10.90	14012	74300	4300	

5.	20mm	2.47 29.64		945	28020	3000	
6.	25mm	3.86	46.32	540	25020	2000	
7.	32mm	6.32	75.84	40	3000	3000	
8.	Binding wire				920	945	
OPC stock	Nil	OPC last	Nil	PPC/PSC	180	PPC/PSC last 311	
		weeks stock		stock		weeks stock	
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign		T.Madhu		P.Sridevi			
Date		13.08.2022		13.08.2022			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com, ashaiya@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without ompleting this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!