

PURCHASE DIVISION
Advice for approval for credit to supplier

(6)

Date: 17/8/22		Prepared by: [Signature]		Serial no. 7145	
Supplier name: S.S. S. Vishal Enterprises				HO inward no.	
Firm/Company: MRONCEP		Project: CRR		HO received date	
PO/WO date: 9/2/22		PO/WO No. 85343		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	168	30.3.22	10,850.00	☒ Yes ☐ No
2.	170	31.3.22	27,300.00	☒ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			38,150.00
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☒ Solid block report ☐ Installation report			
MRN nos.:		Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			38,150.00
Amount E – PO / WO value:			1,25,000.00
Amount F – Difference (A – E):			86,850.00
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		22/8/22	
Remarks: Final bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

1142

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s NODI Reality Mallapur Up
NFCInv. No. 168 Date : 30.03.22D.C. No. 256 Date : 28.03.22P. O. 85343 Date : _____

Payment _____

Party GSTIN 36AAEFM2459R1ZPState : **TELANGANA**Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4X8X16					
	6X8X16 →					
	6X8X12					
						
			350	31	MT	10,850 20

Rupees in words Ten Thousand eight
Hundred fifty only

TOTAL 10,850 20

SGST @ % -

CGST @ % -

GRAND TOTAL 10,850 20

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. & O.E.

For **SRI SAI VISHAL ENTERPRISES**

8367679193

TAX INVOICE

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Gammakunta Vill., Keeravathi Med. Medical Dist.

Office : Street No. 17, Tanaka, Secunderabad.

GSTIN : 36AC2PL1512H1Z

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

Party GSTIN : 36AAEFM123K123		Inv. No. : 168	
Date : 28.08.22		D.C. No. : 826	
P.O. : 82613		Date : 28.08.22	
State : TELANGANA		Code : 36	

S.No.	PARTICULARS	HSN CODE	QTY	RATE	UNIT	AMOUNT
1.	20 mm Metal					
2.	Baby Clips					
3.	Stone Dust					
4.	Sand					
5.	Red Muffl					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	8X8X12		350	31	100	10,825.00



TOTAL		10,825.00	
GST @			
CGST @			
GRAND TOTAL		10,825.00	

Cement Blocks – Weekly Delivery Report

Company/ firm:	Modi Mallapur LLP	Requisition nos.:	192818	Total PO quantity:	5000
Project:	Gulmohar Residency	PO No(s).	85343	Quantity delivered in earlier period:	2450
Block /Flat / Villa no.:	For F&G-block labour quarters work purpose	Total material delivered	No	Quantity delivered during week:	350
Supplier:	Sri sai vishal enterprises	Close PO:	No	Balance quantity to be delivered:	2200
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	22/3/22	Date	22/3/22	Date	22/3/22

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	22.02.22	11:20	6"x8"x16	550	241	7708	104100
2.	23.02.22	12:00	6"x8"x16	550	242	7731	104145
3	23.02.22	12:00	6"x8"x16	550	243	7732	104146
4	24.02.22	11:00	4"x8"x16	800	245	7749	104281

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	28.03.22	11:30	6"x8"x16	350	256	8004	105473
Total				2800			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s MODI Realty Mallapur Up
NFCInv. No. 170 Date : 31.03.22D.C. No. 260, 263 Date : 30.03.22
31.03.22P. O. 85343 Date : _____

Payment _____

Party GSTIN 36AAEPM1459R1ZPState : **TELANGANA**Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4X8X16 →		1300	21	No	27,300.00
	6X8X16					
	6X8X12					

Rupees in words Twenty Seven Thousand
Three hundred only

TOTAL

27,300.00

SGST @

%

-

CGST @

%

-

GRAND TOTAL

27,300.00

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. & O.E.

For SRI SAI VISHAL ENTERPRISES

QWY

① : 8367679193

TAX INVOICE

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Gudunakunta Vill., Keonara M.D., Madhwal Dist.


Office : Steel No. 17, Tarika, Secunderabad.

GSTIN : 88AC2PL1512H12F

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

Party GSTIN : 88AC2PL1512H12F
 Party Name : M/S. SRI SAI VISHAL ENTERPRISES
 Address : Steel No. 17, Tarika, Secunderabad.
 Pin : 500017
 State : TELANGANA
 Code : 38
 Date : 31.03.22
 Invoice No. : 170
 D.D. No. : 260, 262
 C.No. : 260, 262
 P.O. : 260, 262
 Payment : By Bank

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	U.M.	AMOUNT
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Muri					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4x8x16		1300	81	Net	27300.00
	6x8x16					
	6x8x12					



Rupees in words : Three thousand seven hundred and thirty
 Name : SRI SAI VISHAL ENTERPRISES
 Bank Name : HDFC BANK
 Account No. : 5020004324343
 IFSC Code : HDFC0000368
 Branch : Nacharam
 GST @ : 18%
 CGST @ : 9%
 SGT @ : 9%
 TOTAL : 27300.00
 GRAND TOTAL : 27300.00

SRI SAI VISHAL ENTERPRISES

Handwritten signature

Cement Blocks – Weekly Delivery Report

Company/ firm:	Modi Realty Mallapur LLP	Requisition nos.:	192818	Total PO quantity:	5000
Project:	Gulmohar Residency	PO No(s).	85343	Quantity delivered in earlier period:	1100
Block /Flat / Villa no.:	D-block brick work purpose	Total material delivered	No	Quantity delivered during week:	1350
Supplier:	Sri sai vishal enterprises	Close PO:	NO	Balance quantity to be delivered:	2550
Sign of security	<i>Shree</i>	Sign of Admin	<i>Devi</i>	Sign of Project manager	<i>[Signature]</i>
Date		Date	28/2/22	Date	

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	22.02.22	11:00	6"X8"16"	550	241	7708	104100
2.	23.02.22	11:30	6"X8"16"	550	242	7731	104144

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	23.02.22	11:30	6"X8"16"	550	243	7732	104145
2.	24.02.22	03:00	4"X8"X16"	800	245	7749	104281
				1350			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

Cement Blocks – Weekly Delivery Report

Company/ firm:	Modi Realty Mallapur LLP	Requisition nos.:	192818	Total PO quantity:	5000
Project:	Gulmohar Residency	PO No(s).	85343	Quantity delivered in earlier period:	3600
Block /Flat / Villa no.:	For F&G-block labour quarters work purpose	Total material delivered	No	Quantity delivered during week:	500
Supplier:	Sri sai vishal enterprises	Close PO:	No	Balance quantity to be delivered:	900
Sign of security		Sign of Admin	A. Javak	Sign of Project manager	<i>[Signature]</i>
Date		Date	7/04/22	Date	07/04/22

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	22.02.22	11:20	6"x8"x16	550	241	7708	104100
2.	23.02.22	12:00	6"x8"x16	550	242	7731	104145
3	23.02.22	12:00	6"x8"x16	550	243	7732	104146
4	24.02.22	11:00	4"x8"x16	800	245	7749	104281
5	28.03.22	11:30	6"x8"x16	350	256	8004	105473
6	31.03.22	11:15	4"x8"x16	800	263	8037	105648

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1	06.04.22	8:00	4"x8"x16	500	010	8068	105814
Total				4100			

Note. 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

Purchase Order

Page(s) 1 Of 1

09-02-2022 13:38:15



85343

31.01.22 4:53:34

From Company : **Modi Reality Mallapur LLP**

5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.

G S T No. : 36AAEFM1459R1ZP

Supplier DetailsSri Sai Vishal Enterprises
12-13-167, Street no 17, Tarnaka, Medchal, Malkajgiri,
Telangana-500017.**GSTIN** 36ACZPL1512H1ZF

9391029193

9391029193

Doc No	85343	192818
Doc Date	09-02-2022	
Quote No	Nil	
Quote Date	19-05-2022	
SupplyType	Supply	

Kind Attn : Akula Lakshmi

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1004 - Building material - Cement Solid Blocks - 4 In x8 In x16 In - nos	3,000.00	21.00	0.00	0.00	63,000.00
2 1005 - Building material - Cement Solid Blocks - 6 In x8 In x16 In - nos	2,000.00	31.00	0.00	0.00	62,000.00
Total Order Value . . .					125,000.00

Rupees : One Lakh(s) Twenty Five Thousand Only.

Terms and Conditions :-

Specification /	Items shall be of 25kgs approx. Strength minimum 30kgs/cm2, QC report a must!
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	Gulmohar Residency Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge Phone. Contact: Security _____, Admin 9502211011
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation	Included in the above price.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for A & D Block brick work purpose.
Completion Date	Nil
Measurement	Nil
Security	Nil
Remarks	Original invoice + copy of proof of delivery is required to process invoice for payment . Do not send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery /DC can be sent by email.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SLLP stock
☐ Other

Balance
material

S.no.	Bill no.	Bill Dt.	Amount
1.	010	6/5/22	10,500/-
2.	124, 165, 160	12/3	34,100/-
3.	165	18/3	17,050/-
4.	160	17/3	16,800/-
	168	30/3/22	10,850/-

For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Sai Vishal Enterprises**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form - Cement Blocks		Modi reality mallapur LLP		Site & Phase		Gulmohar residency	
Company		192818		Req. Date		09.02.22	
Req. no.		urgent		ID no.		73681	
Material required before		A. Janaki		Approved by (sign)		Ramprasad	
Prepared by:							
Flat Block no		for A&D blocks brick work purpose.					
S No	Flat / villa type	Units	No. of flats / villas	Requirement per flat / villa - 6" Cement blocks (16"x8"x6")	Requirement per flat / villa - 4" Cement blocks (16"x8"x4")	Qty required - 6" Cement blocks (16"x8"x6")	Qty required - 4" Cement blocks (16"x8"x4")
1	Type A - 3BHK - 1,210 sq ft	Nos	-	-	-	-	-
2	Type C - 2BHK - 1,110 sq ft	Nos	-	-	-	-	-
3	Type C - 1BHK - 540 sq ft	Nos	-	-	-	-	-
4	Type D - 2BHK - 840 sq ft	Nos	-	-	-	-	-
Total							

S No.	Description	Units	Qty required	Stock at site	Balance Qty to be ordered
1	6" Cement blocks (16"x8"x6")	Nos	2,000.0	-	2,000.0
2	4" Cement blocks (16"x8"x4")	Nos	3,000.0	-	3,000.0
Total					

Note: 10% of blocks must be half size



