


Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		ASHOK CONSTRUCTION			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:	18-08-2022				
Period	From:	12-08-2022	To:	18-08-2022	
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	5	575.00	2,875
2	Civil work	Male helper	5	450.00	2,250
3	Civil work	Female helper		350.00	-
4	RCC work	Mason		550.00	-
5	RCC work	Male helper		400.00	-
6	RCC work	Female helper		-	-
7	Earth work	Mason		-	-
8	Earth work	Male helper		450.00	-
9	Earth work	Female helper		400.00	-
10	Electrician	Mason		550.00	-
11	Electrician	Male helper		400.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					5,125
Payment approved by MD:					
Prepared by:					MDs approval
Name	Zakir				
Date	18-08-2022				

Certified by

 Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		ASHOK CONSTRUCTIONS			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		18-08-2022			
Period		From:	12-08-2022	To:	18-08-2022
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	800.00		-
2	Tractor	-	1,800.00		-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					
Prepared by:					MDs approval
Name	Zakir				
Date	18-08-2022				

Certified by



Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Annexure - C - send weekly							
Details of material received							
Name of contractor:		ASHOK CONSTRUCTIONS					
Company name:		MRMLLP					
Project name:		AVR Gulmohar Homes					
Date:		18-08-2022					
Period		From:	12-08-2022	To:	18-08-2022		
	Material type	Inwards	Date	Quantity	Units	Rate	Amount
1				0		-	-
2				0		-	-
3				0		-	-
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
	Total						-
Payment approved by MD:							
Prepared by:				Approved by:		MDs approval	
Name	Zakir						
Date	18-08-2022						

Certified by



Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

[illegible]

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
31	31	2BHK	1,250	26-Dec-18	5-Feb-19	16-Mar-19	21-Dec-19	5-Dec-20	4-May-21	03/Apr/21		
32	32	4 BHK	2,340	12-Dec-17	19-Dec-17	23-Feb-18	13-Jun-18	6-Nov-18	19-Jun-19	17-Aug-19	1-Jun-21	15-06-2021
33	33	2BHK	1,250	23-Apr-19	5-Jun-19	8-Feb-19	17-Dec-19	6-Feb-20	25-Jul-20	8-Aug-20	10-Oct-20	20-Oct-20
34	34	2 BHK	1,250	9-Jul-18	13-Jun-19	16-Jul-19	16-Nov-19	28-Jan-20	18-Jun-20	8-Aug-20	1-Nov-20	20-Nov-20
35	35	2 BHK	1,250	15-Sep-17	6-Oct-17	6-Feb-18	27-Sep-18	13-Nov-18	16-Oct-19	20-Dec-19	12-Mar-22	5-Apr-22
36	36	3BHK	2,340	25-Aug-18	30-Aug-19	28-Jan-20	22-May-20	19-Nov-20	21-Aug-21	21-Aug-21	9-Sep-21	
37	37	2BHK	1,250	24-Jul-17	17-Nov-17	6-Feb-18	11-Dec-18	19-Jun-19	30-Oct-19	21-Dec-19	3-Nov-21	10-Dec-21
38	38	4 BHK	2,340	7-Jan-19	26-Feb-19	9-Apr-19	10-Jan-20	27-Oct-20	31-Mar-22	31-Mar-22		
39	39	4BHK	2,340	7-Jan-19	23-Feb-19	31-Mar-19	10-Jan-20	22-Sep-21	31-Mar-22	31-Mar-22		
40	40	3-BHK	2,340	10-Jun-18	10-Jul-18	23-Feb-19	17-Dec-20	03/Apr/2021				
41	41	2-BHK	1,250	5-Jun-18	26-Jun-18	3-Oct-18	19-Jun-19	15-Feb-20	11-Sep-20	26-Sep-20	17-Feb-21	10-Mar-21
42	42	3BHK	2,340	20-Jul-18	12-Nov-19	5-Oct-20	21-Aug-21	31-Mar-22				
43	43	3BHK	2,340	25-Jul-19	2-Nov-19	21-Dec-19	25-May-21	16-Dec-20				
44	44	2 BHK	1,250	29-May-19	30-Oct-19	15-Feb-20	8-Aug-20	16-Dec-20				
45	45	3BHK	2,340	11-Jul-19	25-Oct-19	4-Jul-20	17/Apr/21	10-Jul-21	21-Aug-21	21-Aug-21	9-Sep-21	9-Oct-21
46	46	3BHK	2,340	10-Jul-19	16-Oct-19	23-May-20	17-Oct-20	28-May-22				
47	47	3BHK	2,340	28-Apr-19	20-Sep-19	20-Nov-19	22-May-20	5-Oct-20	5-Mar-21	13-Apr-21	13-Dec-21	10-Jan-22
48	48	2 BHK	1,250	15-Sep-17	26-Oct-17	6-Mar-18	3-Jul-18	13-Nov-18	11-May-19	27-Aug-19		
49	49	3BHK	2,340	6-Jul-19	20-Aug-19	20-Dec-19	16-Dec-20	17-Dec-20	3-May-21	13-May-21		
50	50	2 BHK	2,340	4-Sep-19	4-Sep-19	6-Feb-20	8-Aug-20	17-Dec-20				
51	51	3BHK	2,340	25/06/2019	24-Aug-19	5-Dec-20	21-Aug-21					
52	52	3BHK	2,340	26-Jun-19	1-Oct-19	11-Nov-20	21-Aug-21	31-Mar-22				
53	53	2BHK	1,250	29-May-19	27-Aug-19	15-Feb-20	18-Sep-20	16-Dec-20				
54	54	3BHK	2,340	9-Jul-19	13-Jul-19	7-Mar-20	30-Nov-20					
55	55	4BHK	2,430	21-Jul-18	17-Aug-19	5-Nov-19	16-Dec-20	13-Mar-21	10-May-21	18-May-22		
56	56	2 BHK	1,250	21-Jul-18	2-Jan-19	26-Jul-19	28-Oct-20	5-Feb-21				
57	57	2 BHK	1,250	16-Oct-17	28-Nov-17	24-Mar-18	19-Feb-19	18-Sep-19	14-Nov-19	20-Dec-19	22-Feb-21	15-Jul-21
58	58	4 BHK	2,340	18-Jul-18	18-Aug-18	17-Dec-20	8-Dec-21					
59	59	4BHK	2,340	16-May-19	9-Jul-19	13-Sep-19	4-Jul-20	12-Feb-21	22-Sep-21	12-Oct-21	9-Dec-21	15-Jan-22
60	60	2BHK	1,250	21-Jul-18	22-Aug-18	12-Jul-19	11-Nov-20	17-Dec-20	12-Oct-21	8-Dec-21	10-Mar-22	10-Mar-22
61	61	2 BHK	1,250	15-Sep-17	14-Oct-17	24-Apr-18	29-Sep-18	22-Nov-18	24-May-19	27-Aug-19	9-Sep-21	
62	62	2 BHK	1,250	24-Jul-17	15-Dec-17	17-Mar-18	15-Nov-18	30-Jan-19	29-Jun-19	25-Sep-19	27-Jul-20	15-Aug-20
63	63	2 BHK	1,250	8-Nov-17	19-Dec-17	6-Mar-18	15-Nov-18	19-Feb-19	25-Sep-19	23-Dec-19	27-Jul-20	15-Aug-20
64	64	2 BHK	1,250	15-Sep-17	14-Oct-17	23-Feb-18	15-Nov-18	19-Feb-19	19-Jun-19	28-Sep-19	8-Aug-20	18-Aug-20
65	65	3BHK	2,340	15-Jun-18	21-Jul-18	15-Nov-18	7-Sep-19	8-Aug-20				

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
66	66	3BHK	2,340	7-Jun-18	5-Jul-18	30-Nov-18	7-Sep-19	23-May-20	5-Dec-20	17-Dec-20	1-Mar-21	31-Mar-21
67	67	3BHK	2,340	16-Jun-18	24-Jul-18	17-Dec-20	8-Dec-21					
68	68	3BHK	2,340	23-Dec-18	19-Jan-19	14-Nov-19	25-Jul-20	5-Feb-21	18-May-22	25-Jul-22		
69	69	3BHK	2,340	14-Jun-18	26-Jul-18	30-Jul-19	12-Feb-21	10-Jul-21				
70	70	3BHK	2,340	14-Jun-18	28-Jul-18	30-Jul-19	12-Feb-21	21-Aug-21	18-May-22	28-May-22		
71	71	2 BHK	2,340	31-Jul-17	7-Jul-18	1-Sep-18	10-Jan-20	17-Dec-20				
72	72	4 BHK	2,340	2-Jul-18	15-Nov-18	5-Feb-21	8-Jan-22					
73	73	4 BHK	1,250	5-Jul-18	1-Nov-21	30-Nov-21	8-Jan-22					
74	74	2 BHK	1,250	15-Sep-17	2-Nov-17	3-Mar-18	22-Dec-18	24-May-19	16-Nov-19	11-Jan-20	1-Jun-20	23-Jun-20
75	75	2 BHK	1,250	18-May-18	19-Sep-18	19-Sep-18	11-Jun-19	20-Sep-19	14-Nov-19	23-Jan-20	25-Jun-21	1-Jul-21
76	76	2 BHK	1,250	8-Nov-17	9-Dec-17	3-Mar-18	2-Mar-19	25-Apr-19	4-Sep-19	28-Jan-20	23-Apr-21	10-May-21
77	77	2BHK	1,250	30-Nov-17	17-Mar-18	16-May-18	15-May-18	30-Nov-18	25-Apr-19	13-Sep-19	8-Aug-20	18-Aug-20
78	78	2BHK	1,250	7-May-19	6-Jul-19	17-Aug-19	10-Jan-20	15-Feb-20	14-Jul-20	8-Aug-20	15-Oct-20	22-Oct-20
79	79	2 BHK	1,250	26-Oct-17	24-Nov-17	24-Mar-18	15-Dec-18	11-May-19	5-May-21	5-May-21	23-Jul-21	10-Sep-21
80	80	2 BHK	1,250	26-Oct-17	6-Dec-17	24-Mar-18	4-Dec-18	24-May-19	18-Sep-19	5-Oct-19		
81	81	3BHK	2,340	21-Jun-18	7-Aug-18	20-Sep-19	11-Sep-20	4-May-21				
82	82	3BHK	2,340	18-Jun-18	24-Aug-18	30-Aug-19	11-Nov-20	12-Feb-21				
83	83	2BHK	1,250	14-May-19	19/06/2019	1-Oct-19	10-Jan-20	18-Jun-20	17-Oct-20	11-Nov-20	10-Jan-21	25-Jan-21
84	84	2 BHK	1,250	26-Jun-18	25-Aug-18	3-Nov-18	11-Nov-20	17-Dec-20	20-Mar-21	5-May-21		
85	85	3BHK	2,340	16-May-19	29-Jun-19	13-Dec-19	11-Sep-20	12-Feb-21				
86	86	2 BHK	1,250	13-Dec-17	13-Jun-18	22-Aug-18	11-May-19	5-Nov-19	28-Jan-20	13-Mar-21	10-Aug-21	10-Aug-21
87	87	2 BHK	1,250	25-Jun-18	29-Aug-18	26-Dec-18	25-Oct-19	28-Nov-19	1-Feb-20	22-May-20		
88	88	2 BHK	1,250	26-Oct-17	21-Nov-17	5-Jun-18	18-Sep-19	13-Dec-19	28-Jan-20	27-Feb-20		
89	89	3BHK	2,340	3-Jun-19	13-Sep-19	13-Dec-19	8-Aug-20	26-Sep-20				
90	90	3BHK	2,340	24-Jun-19	10-Sep-19	7-Nov-19	10-May-19	11-May-20	13-Mar-21	7-Oct-21		
91	91	2BHK	1,250	15-Sep-17	10-Mar-18	7-Jul-18	11-May-19	12-Oct-19	21-Jan-20	27-Feb-20	8-Aug-20	20-Sep-20
92	92	3BHK	2,340	18-Nov-17	3-Jul-18	11-Dec-18	13-Nov-19	14-Nov-19	8-Aug-20	10-May-20		

