

PURCHASE DIVISION
Advice for approval for credit to supplier

@

Date: 19/8/22		Prepared by: [Signature]		Serial no. 7157	
Supplier name: M. Sudarshan				HO inward no.	
Firm/Company: MRM LLP		Project: GAR		HO received date	
PO/WO date: 25/7/22		PO/WO No. 90342		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	193	08/08/22	2,65,924.80	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.			/	☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			2,65,924.80
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:		Proof of delivery matches MRN	☐ Yes ☐ No
Amount B – Other Credits : Transportation charges			-
Amount C – Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			2,65,924.80
Amount E – PO / WO value:			2,65,924.80
Amount F – Difference (A – E):			NIL
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		29/08/22	
Remarks:			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k


 APPROVED
 18 AUG 2022
 P. K. [Signature]
 PURCHASE MANAGER

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

1157



TAX INVOCIE

Cell : 9849102251

M. SUDARSHAN

FABRICATION OF ALUMINIUM PARTITIONS, DOORS, WINDOWS & INTERIOR WORKS

D.No. 1348, Pioneer Bazar, Bollaram, Secunderabad - 500 010. T.S.

Email : sudarshan.maheshwaram@yahoo.com

GSTIN No. 36BBIPM8347N1ZW

Name :

Modi Reality Mallapur UP
 5-4-187/344 II Floor m.b. Road Sec-abad
 GST No 36AAEFM1459 R12P

Bill No.

193

Date : 8-8-22

D.C No.

15

Date :

Order No. 90342

Date :

SI No	PARTICULARS	HSN CODE	FOR SIZE	QTY	FOR SFT	Amount Rs.	Ps.
	UPVC Windows						
1	6'-0" x 4'-0" — 12 Nos	3916		SFT 288'-0"	335'-00"	96480	00
2	4'-0" x 3'-0" — 4 Nos	"		48'-0"	385'-00"	18480	00
3	2'-6" x 2'-0" — 8 Nos	"		40'-0"	520'-00"	20800	00
4	8'-0" x 7'-0" — 4 Nos	"		224'-0"	400'-00"	89600	00
	F Block 103, 104, 401, 406						

Rupees in Words: Two Lakhs Sixty Five

Thousand Nine hundred

Twenty Four and Eighty Paise

SUB TOTAL

225360 00

SGST %

9

20282 40

CGST %

9

20282 40

IGST %

1

GRAND TOTAL

265924 80

TERMS & CONDITIONS :

1. Goods once sold will not be taken back and No claim for shortage or damage will be entertained.
2. Cheque disgonour Rs. 500/- Extra
2. Our responsibility ceases no seener goods are handed over to the carrying agency.
4. Subject to secunderabad Jurisdiction Only.

For **M. SUDARSHAN**

Sudarshan

Signature

Requisition Form

Company Name: MRM LLP

Site & Phase: GMR

Supplier: M. Sudarshan

Material required before date: Urgent

S No	Item	Qty required	Qty available at site	Order Qty	Inward No	Inward Date
1	WIND5126-Window-UPVC-Sliding with mesh--1800WX1200Hmm-Nos	12	0	12	3351	
2	WIND2212-Window-UPVC-Sliding with mesh--1200WX900Hmm-Nos	4	0	4	3851	
3	WIND7662-Window-UPVC-Ventilator top hung --750WX600Hmm-Nos	8	0	8	5201	
4	WIND7763-French door-UPVC-Sliding with mesh--2400WX2100Hmm-Nos	4	0	4	4001	

1903422

Remarks: F-Block flat.no 103,104,401,406 at GMR Site.

Engineer

Gosika Rajesh

Prepared By:

Approved By:

Sign & Date:

APPROVED BY
07/07/2022
M. RAM PRASAD (GMR)
Project Manager

APPROVED BY
25 JUL 2022
SOHAM MODI
MANAGING DIRECTOR

APPROVED
Purchase
25 JUL 2022
MINISH PARIKH
MANAGER PROCUREMENT

Project Manager

MD

Purchase Order

Page(s) 1 Of 1

25-07-2022 12:33:58 PM



90342

14.07.22 12:47:29

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Mr. M. Sudarshan
H.No. 1348, Pioneer Bazar, Bolarum, Secunderabad.

9849102251

Doc No	90342	193437
Doc Date	25-07-2022	
Quote No	Nil	
Quote Date	09-03-2022	
SupplyType	Supply And Installation	

Kind Attn : Mr. M. Sudarshan

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 512600 - WIND-Windows - UPVC-Sliding with mesh- - 1800WX1200Hmm - Nos 6'x4'-12 Nos	288.00	335.00	0.00	18.00	113,846.40
2 221200 - WIND-Windows - UPVC-Sliding with mesh- - 1200WX900Hmm - Nos 4'x3'-04 Nos	48.00	385.00	0.00	18.00	21,806.40
3 766200 - WIND-Windows - UPVC-Ventilator top hung - - 750WX600Hmm - Nos 21/2'x2'-08 Nos	40.00	520.00	0.00	18.00	24,544.00
4 776300 - WIND-Windows - UPVC-French door Sliding with mesh- - 2400WX2100Hmm - Nos 8'x7'-04 Nos	224.00	400.00	0.00	18.00	105,728.00
Total Order Value . . .					265,924.80

Rupees : Two Lakh(s) Sixty Five Thousand Nine Hundred Twenty Four and Paise Eighty Only.

Terms and Conditions :-**Specification / Brand** As per details given in the quotation dt. 09/03/2022.**Payment Terms** 50% as advance & balance on delivery of materials and receipt of invoice.**Tax** All taxes included in above price.**Delivery Date** Within 25 days.

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** 1 year on workmanship.**Advance Paid** Rs.1,32,962/-Cheque Dt--01/08/22.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for F-Block Flat No-103, 104, 401, 406 purpose.**Completion Date** Work to be completed within 10 working days. Penalty of 5% of order value per week shall be levied for delay.**Measurment** Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.**Security** Supplier shall be responsible for security and storage of material at site at its risk and cost.**Remarks** 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'**For MDs APPROVAL**

- ☐ High Value/quantity beyond limits.
☒ Pos/Ret. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SSSLP stock
☐ Other

For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Mr. M. Sudarshan**

Name : _____

Name : _____

Date : ____/____/____

Contact : _____

INSTALLATION REPORT

Company/ firm:	HRMLLP	Requisition nos.:	193532
Project:	GMB	PO no.:	90342
Supplier:	Su. Balgahan	Material type:	UPVC

Details of installation:

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	10/08/2022		UPVC Sliding window's	6'x4'	12 No's
2.	10/08/2022		UPVC Sliding window's	4'x3'	04 No's
3.	10/08/2022		UPVC Sliding window's	2 1/2' x 2'	08 No's
4.	10/08/2022		Glass French window's	8' x 4' x 6mm	04 No's
5.					
6.					
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					

Total: 28 No's

Remarks: windows are fixed & Silicon work completed.
CF-Block flat no: 103, 104, 401, 406

Approved by	Project manager 12/08/22	Security Joma, 13/8/22	Admin (Audit)
-------------	-----------------------------	---------------------------	---------------

Note: 1. Report to be sent on completion of work. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple Pos in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.