

PURCHASE DIVISION
Advice for approval for credit to supplier

(Handwritten mark)

Date: <u>23/8/22</u>		Prepared by: <u>Manu</u>		Serial no. <u>7346</u>	
Supplier name: <u>ARN UPVC Windows & Doors</u>		HO inward no.			
Firm/Company: <u>MPL</u>		Project: <u>MPL</u>		HO received date	
PO/WO date: <u>29/10/21</u>		PO/WO No. <u>82144</u>		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	<u>022</u>	<u>15/3/22</u>	<u>306,790/-</u>	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):		<u>306,790/-</u>
Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☒ Installation report		
MRN nos.: <u>Installation report</u>	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges		<u>-</u>
Amount C – Other Debits :		<u>-</u>
Amount D (D=A+B-C) – Amount to be credited to the supplier:		<u>306,790/-</u>
Amount E – PO / WO value:		<u>1,239,455.48/-</u>
Amount F – Difference (A – E):		<u>932,665.48/-</u>
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other
Payment – due date		<u>29/8/22</u>
Remarks: <u>part Bill</u>		

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	<u>Manu</u>	<u>Venkat</u>			
Sign:	<u>Manu</u>	<u>Venkat</u>			
Date	<u>23/8/22</u>	<u>24 AUG 2022</u>			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

GST No. : 36BNJPC2335M1ZY

TAX INVOICEOriginal for Recipient
Duplicate for Supplier/Transporter
Triplicate for Supplier**ARN UPVC WINDOWS AND DOORS**

Plot No. 44, Surya Nagar, Beside Govt. Hospital, Mallapur, Hyderabad. Mob : 9700057664

INV. NO: **022**INVOICE DATE: **15/03/2022**

TRANSPORTATION NAME :

VEHICLE NO: L/R No.

DATE & TIME OF SUPPLY :

PLACE OF SUPPLY :

DETAILS OF RECEIVER (BILLED TO)M/s - Modi properties Pvt Ltd
5-4-187/3&4, II floor, M.G. Road, Sec 44
500003**DETAILS OF CONSIGNEE (SHIPPED TO)**

P.O. NO. :- 82144

STATE CODE: GSTIN NO. **36AABCM4761E12M**

STATE CODE: GSTIN NO.

S. NO.	HSN CODE	DESCRIPTION	QUANTITY	RATE	AMOUNT Rs. Ps.
1)	39252000	upvc sliding window 5'x4'-20	400 Sft	360/-	1,44,000
2)	39252000	upvc " " 4'x3'-14	168 Sft	360/-	60,480
3)	39252000	upvc " " 6'x4'-2	48 Sft	360/-	17,280
4)	39252000	upvc top hung 3'x2'-12	72 Sft	531/-	38,232
Flat no:- C-404, C-405 C-304, C-505, C-503					
			TOTAL BEFORE TAX		2,59,992

BANK DETAILS : STATE BANK OF INDIA, MOULALI BRANCH
ARN UPVC WINDOWS AND DOORS
A/C. No. 39583763458 IFSC Code : SBIN0020096

ADD : CGST	9%.	23,399 = 00
ADD : SGST	9%.	23,399 = 00
ADD : IGST		
TAX AMOUNT GST		
GRAND TOTAL		
		3,06,790 = 00

Rupees in Words.....

- Once goods sold will not be taken back
 - Interest @24% p.a. will be charged if payment is not made within 15 days from the date of the Bill.
 - Subject to Secunderabad Jurisdiction only.
 - Our Responsibility Ceases sooner the goods leave our premises
- E.&O.E

For ARN UPVC WINDOWS AND DOORS

Authorised Signature

Receiver Stamp & Signature.....

Purchase Order

Page(s) 1 Of 2

29-10-2021 15:21:49

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

ARN UPVC Windows and Doors

Plot no. 44, Surya Nagar, Beside Govt. Hospital, Mallapur, Hyderabad - 500040

GSTIN 36BNJPC2335M1ZY

9700057664

Doc No	82144	178122
Doc Date	29-10-2021	
Quote No	Nil	
Quote Date	03-04-2021	
SupplyType	Supply And Installation	

Kind Attn : Mr. Rohith Kumar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2429 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 6ft X 4ft - Sft 71.50" x 47.50" - 18 nos	432.00	360.00	0.00	18.00	183,513.60
2 2431 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 5ft X 4ft - Sft 59.50" x 47.50" - 72 nos	1,440.00	360.00	0.00	18.00	611,712.00
3 2437 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 4ft X 3ft - Sft 47.50" x 35.50" - 27 no	324.00	360.00	0.00	18.00	137,635.20
4 2443 - Carpentry - windows - UPVC Openable window - 2ft X 4ft - Sft 23.50" x 47.50" - 16 nos	128.00	472.00	0.00	18.00	71,290.88
5 2449 - Carpentry - windows - UPVC Openable window - 3ft X 2ft - Sft Top Hung - 35.50" x 23.50" - 45 nos	270.00	531.00	0.00	18.00	169,176.60
6 2439 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 3ft X 4ft - Sft 35.50" x 47.50" - 10 nos	120.00	360.00	0.00	18.00	50,976.00
7 2450 - Carpentry - windows - UPVC Ventilator - 2ft x 2ft - Sft Top Hung - 23.50" x 23.50" - 04 nos	16.00	360.00	0.00	18.00	6,796.80
8 2429 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 6ft X 4ft - Sft without mesh only provision - 71.50" x 47.50" - 01 no	24.00	295.00	0.00	18.00	8,354.40
Total Order Value . . .					1,239,455.48
Rupees : Twelve Lakh(s) Thirty Nine Thousand Four Hundred Fifty Five and Paise Fourty Eight Only.					

Terms and Conditions :-**Specification / Brand** As per details given in the quotation dt. 21/01/2021.**Payment Terms** 10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted.**Tax** All taxes included in above price.**Delivery Date** Within 10days.**Delivery Location** May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999**Penalty For Delay** Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** 1 year on workmanship.**Advance Paid** Rs. 1,23,946/- to be pay vide cheque no. , dtd.For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Part Bill received for 635,980/-
Sgeetha 30/3/22

Books of accounts verified and no bills with this PO were received by accounts	
Name:	Sgeetha
Sign:	Sgeetha
Date:	30/3/22

Accepted the above Terms And Conditions

For **ARN UPVC Windows and Doors**

Name : _____

Name : _____

Date : __/__/__

Contact - -

Purchase Order

Page(s) 2 Of 2

29-10-2021 15:21:49

Original / Office Copy / Purchase Div.Copy

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for B & C block 20flats purpose.

Completion Date

Work to be completed within 5days.. Penalty of 5% of order value per week shall be levied for delay.

Measurment

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

Prices shall remain fixed(Subject to change in GST) for a period of 12 months.

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **ARN UPVC Windows and Doors**

Name : _____

Name : _____

Date : __/__/__

Contact - -

Requisition Form - UPVC Windows (Luxury/Deluxe Flats)													
Company		MPPL	Site & Phase		May Flower Platinum								
Req. no.		178122	Req. Date		26.10.2021								
Material required before		29.10.2021	ID no.										
Prepared by:		B.Nandini	Approved by (sign):										
Flat / Block no:		B-302,B-402,B-403,B-404,B-503,B-504,C-101,C-103,C-104,C-105,C-301,C-304,C-401,C-402,C-404,C-405,C-501,C-502,C-503,C-505											
Supplier :													
Type I 1500 Sft 3BHK Order Value:		6		Flats									
Type II 1500 Sft 3BHK Order Value:		5		Flats									
Type III 1800 Sft 3BHK Order Value:		7		Flats									
Type IV 2140 Sft 4BHK Order Value:		2		Flats									
S No.	Item Description	Units	Type I 1500 Sft 3BHK Order flat	Type II 1500 Sft 3BHK Order flatrequirement	Type III 1800 Sft 3BHK requirement	Type IV 2140 Sft 4BHK Order Value:	Quantity required	Qty Available at site	Balance Qty to be ordered	Quantity in sft	Inward No	Date	
1	Sliding Window 6'x4'-2.5 track	nos	5	-	-	7	6	18	-	18	432.0		
2	Sliding Window 6'x4'-2 track	nos	1	-	-	-	-	1	-	1	24.0		
3	Sliding Window 5'x4'-2.5 track	nos	18	20	28	6	72	-	-	72	1,440.0		
4	Sliding Window 5'x4'- 2 track	nos	-	-	-	-	-	-	-	-	-		
5	Sliding Window 4'x3'-2.5 track	nos	5	10	10	2	27	-	-	27	324.0		
6	Sliding Window 4'x3'-2 track	nos	1	-	2	-	-	-	-	-	-		
7	Sliding Window 5'x3'- 2.5 track	nos	-	-	-	-	-	-	-	-	-		
8	Sliding Window 5'x3'- 2 track	nos	-	-	-	-	-	-	-	-	-		
9	Sliding Window 3'x4'- 2.5 track	nos	-	-	10	-	10	-	-	10	120.0		
10	Sliding Window 4'x4'- 2 track	nos	-	-	-	-	-	-	-	-	-		
11	Sliding Window 4'x4'- 2.5 track	nos	-	-	-	-	-	-	-	-	-		
12	Sliding Window 3'x4'- 2 track	nos	-	-	-	-	-	-	-	-	-		
13	Openable Window 2' x 4'	nos	12	-	4	-	16	-	16	128.0			
14	Top Hung Openable Window 2' x 2'	nos	4	-	-	-	4	-	4	16.0			
15	Top Hung Openable Window 3' x 2'	nos	8	10	21	6	45	-	45	270.0			
16	French Window 8' x 7' - 2.5 track	nos	6	5	7	2	20	-	20	1,120.0			
17	French Window 6' x 7' - 2.5 track	nos	-	-	-	-	-	-	-	-	-		
Total			60	45	89	22	213	-	213	3,874.0			

Internal memo no. 903/35/A
Annexure -A
INSTALLATION REPORT

Company/ firm:	modi Properties pvt ltd	Requisition nos.:	178122
Project:	may flower platform	PO no.:	82144 / 82206.
Supplier:	ARN UPVC windows & doors	Material type:	UPVC windows.

Details of installation:

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	7-04-22	B-402	1) UPVC sliding window.	6'x4'	13 Nos
2.		B-503	2) UPVC sliding "	5'x4'	49 "
3.		B-504	3) " " "	4'x3'	27 "
4.		C-101	4) " " "	3'x4'	27 "
5.		C-301	5) UPVC open window	4'x2'	14 "
6.		C-304	6) UPVC Top hing	3'x2'	29 "
7.		C-401	7) UPVC French door	8'x7'	8 "
8.		C-402	8) UPVC French door	6'x7'	6 "
9.		C-404			
10.		C-405			
11.		C-501			
12.		C-502			
13.		C-503			
14.		C-505			
15.					
Total:					173 Nos
Remarks:					

Approved by	Project manager	Security	Admin (Audit)
	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>

Note: 1. Report to be sent on completion of work. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/ staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple POs in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be sent to purchase@modiproperties.com regularly. However, report must be provided within one working day of request from purchase. 7. Maintain signed original at site.