

**Remarks from site on the 'Requisition by Site Report' of purchase division**

|                  |                          |              |             |
|------------------|--------------------------|--------------|-------------|
| Company:         | MRGV                     | Date:        | 27-08-2022  |
| Site:            | BRGV                     | Prepared by: | Pushpalatha |
| Report From / To | 20-08-2022 to 26-08-2022 | Approved by: | Sarwar      |
| Report Date      | 27-08-2022               |              |             |

List of requisitions numbers missing in the report\*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

| Req No. | Req Date   | Serial no of item in Req. | Item Description                       | Reason for not preparing PO/WO#                             |
|---------|------------|---------------------------|----------------------------------------|-------------------------------------------------------------|
| 95180   | 01-08-2022 | 1,2                       | Delivery challan book, invoice booklet | Spoken with prasad promotions, will get booklets by Monday. |
| 95181   | 02-08-2022 | 1                         | Guard Alert siren                      | Supplier arranging material                                 |
| 95186   | 12-08-2022 | 1                         | Hollow Bricks                          | Partly received from supplier                               |
| 95187   | 12-08-2022 | 1                         | Hollow bricks                          | Partly received from supplier                               |
| 95188   | 12-08-2022 | 1                         | Floor Tiles                            | Material is ready at GMRP, will get within 2-3 working days |
| 95190   | 19-08-2022 | 1-3                       | False Ceiling lights                   | Supplier arranging material                                 |
| 95191   | 25-08-2022 | 1-10                      | Consumable material                    | Material is ready at SLLP, ill get 2-3 working days         |
| 95192   | 25-08-2022 | 1-2                       | Consumable material                    | Material is ready at SLLP, ill get 2-3 working days         |
| 95193   | 25-08-2022 | 1-10                      | Stationary                             | Material is ready at SLLP, ill get 2-3 working days         |
| 95194   | 25-08-2022 | 1                         | Tanbrown granite                       | Material is ready at SLLP, ill get 2-3 working days         |

|                                                                             |                  |                  |                                   |
|-----------------------------------------------------------------------------|------------------|------------------|-----------------------------------|
| [No. of gate passes issued this week:                                       | NIL              | From No.         | To No.                            |
| Delivery van site visit on:                                                 | 20 <sup>th</sup> | 23 <sup>rd</sup> | 24 <sup>th</sup> 25 <sup>th</sup> |
| Inward report (MRN/other) & stock report emailed in pdf format to purchase? | Yes / No         |                  |                                   |
| Items not ordered but received:                                             |                  |                  |                                   |
| Other corrections & remarks:                                                |                  |                  |                                   |

| Sl. No | Tor size     | Wt per mtr. - kgs | Wt. for 12 mtr rod - kgs | Stock at site - no of rods | Stock at site in Kgs | Previous stock in Kgs |
|--------|--------------|-------------------|--------------------------|----------------------------|----------------------|-----------------------|
| 1.     | 8mm          | .395              | 4.74                     |                            |                      |                       |
| 2.     | 10mm         | .617              | 7.404                    |                            |                      |                       |
| 3.     | 12mm         | .89               | 10.68                    |                            |                      |                       |
| 4.     | 16mm         | 1.58              | 18.96                    |                            |                      |                       |
| 5.     | 20mm         | 2.47              | 29.64                    |                            |                      |                       |
| 6.     | 25mm         | 3.86              | 46.32                    |                            |                      |                       |
| 7.     | 32mm         | 6.32              | 75.84                    |                            |                      |                       |
| 8.     | Binding wire |                   |                          |                            |                      |                       |

|           |                      |                       |                          |
|-----------|----------------------|-----------------------|--------------------------|
| OPC stock | OPC last weeks stock | PPC/PSC stock         | PPC/PSC last weeks stock |
| Details   | Project Manager      | Admin Officer/Manager | Admin Audit              |
| Sign      |                      |                       |                          |
| Date      | 27-08-2022           | 27-08-2022            |                          |

Notes: 1. \* Send a copy of the missing requisitions to Purchase 5. 2. Send this report to [purchase@modiproperties.com](mailto:purchase@modiproperties.com), [ashaiya@modiproperties.com](mailto:ashaiya@modiproperties.com) and [rajumarn@modiproperties.com](mailto:rajumarn@modiproperties.com) on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to

