

PURCHASE DIVISION
Advice for approval for credit to supplier

7895

Date:		03/09/22		Prepared by	Ramya	Serial no.	
Supplier name		Vasant Enterprises		HO inward no.			
Firm/Company		SOV LLP		Project	SOV-III	HO received date	
PO/WO date		11/08/22		PO/WO No.	20220811004	Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	921	18/08/22	6,69,763/-	☒ Yes ☐ No
2.	927	22/08/22	17,700/-	☒ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 6,86,763

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.:	Steel Report Enclosed	Proof of delivery matches MRN	☒ Yes ☐ No
-----------	-----------------------	-------------------------------	---

Amount B – Other Credits : Transportation charges ✓

Amount C – Other Debits : Hamali charge 500+200 = 700/-

Amount D (D=A+B-C) – Amount to be credited to the supplier: -

Amount E – PO / WO value: 6,87,463/-

Amount F – Difference (A – E): 6,20,986/-

+ 66,477/-

Quantity received as per PO / WO ☐ Yes ☒ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date 12/09/22

Remarks: final bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Ramya				
Sign:	<i>Ramya</i>				
Date	03/09/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)


Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mekul.mehta91@yahoo.in

No. **921/22-23** TAX INVOICE Date **18/08/22**

M/s. **SILVER OAK VILCAS LLP**
Ind Floor, 5-4-187/3-24,
Soham Mansion, M.G. Road
Secunderabad, TELANGANA - 500003
GST No. 36ADBPS3288 A227

Y. Order No. : 20220811004 Dt. **11/08/22**
D.C. No. : 526 Dt. **18/08/22**
Desp. Per : **Personal**
Truck No. : **AP15X 4044**
Payment Due on : **30 days**

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs.	P.
1)	MS TMT Bars 8mm		2790 Kg	58720	Kg	1,63,773	00
2)	— do — 12mm		3130 Kg	5720	Kg	4,03,323	00
3)	— do — 16mm		3860 Kg				
	Total WT =		9780 Kg				
	Rs. 6,69,763/=						



Rupees **Six Lakhs Sixty Nine Thousand Seven hundred and Sixty Three only.**

Kanta / Hamali / Others	500	00
Freight Charges	—	—
Total	5,67,596	00
CGST@ 9 %	51,083	50
SGST@ 9 %	51,083	50
IGST@ — %	—	—
G.Total	6,69,763	00

Bank : **CITY UNION BANK**
Branch : **M.G. Road, Secunderabad.**
A/C No. : **076120000148567**
IFSC : **CIUB0000076**



GST No. 36AAIFV6997M1Z1

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For **VASANT ENTERPRISES**

(Signature)

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,
Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mekul.mehta91@yahoo.in

No. **927/22-23** TAX INVOICE Date **22/08/22**

M/s **SILVER OAK VILLAS LLP**
5-4-187/324, II nd floor, Saham Mansion
Secunderabad, TELANGANA - 500003
GATE: 30V, Cheralapally
GST No. **36ADBFS3288A2Z7**

Y. Order No. : **20220811004** Dt. **11/08/22**
D.C. No. : **532** Dt. **22/08/22**
Desp. Per : **By Hand**
Truck No. : **-**
Payment Due on : **-**

S.No.	PARTICULARS	HSN Code	Qty.M.T.	Rate	Per	AMOUNT Rs.	P.
1)	MS Binding Wire		185kg	80/-	kg	14,800	00
	Total wt =		185kg				
	Rs. 17,700/-						

Rupees **Seventeen Thousand Seven**
hundred only.

Bank : **CITY UNION BANK**
Branch : **M.G. Road, Secunderabad.**
A/C No. : **076120000148567**
IFSC : **CIUB0000076**



GST No. 36AAIFV6997M1Z1

Kanta/Hamali/Others	200	00
Freight Charges	-	-
Total	15,000	00
CGST@ 9 %	1350	00
SGST@ 9 %	1,350	00
IGST@ - %	-	-
G.Total	17,700	00

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For **VASANT ENTERPRISES**

Purchase Order

Original

From Company:				Silveroak Villas LLP 5-4-187/3&4, 11nd Floor Soham Mansion M.G. Road Secunderabad, TELANGANA, 500003 GSTNO:36ADBFS3288A2Z7				Delivery Location: Silver Oak Villas			
Supplier Details											
Vasant Enterprises 5-5-100, Ranigunj, Secunderabad-3. Secunderabad, TG, 500003 GSTIN:36AAIFV6997M1Z1				PO No		20220811004					
				PO Date		11 Aug 2022					
				Quote No		NIL					
				Quote Date		13 Aug 2022					
				Supply Type		Purchase Order					
				Contact Person Name		Mr. Mehul Mehta					
				Contact Num		9848030075					
				Email		mehul.m.etha91@gmail.com					

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount		
						IGST%	CGST%	SGST%	IGST AMT		CGST AMT	SGST AMT
1	STEL1948-Steel-Tor Steel---8mm-Kgs	2,500	58.70	0%	1,46,750	0%	9%	9%	0.00	13,207.5	13,207.5	1,73,165.00
2	STEL2652-Steel-Tor Steel---12mm-Kgs	2,800	57.70	0%	1,61,560	0%	9%	9%	0.00	14,540.4	14,540.4	1,90,640.80
3	STEL7933-Steel-Tor Steel---16mm-Kgs	3,500	57.70	0%	2,01,950	0%	9%	9%	0.00	18,175.5	18,175.5	2,38,301.00
4	STEL1887-Steel-Binding Wire---20guage-Kgs	200	80.00	0%	16,000	0%	9%	9%	0.00	1,440.00	1,440.00	18,880.00
Total Amount						...		0.00		47,363.4	47,363.4	6,20,986.8

Rupees : Six Lakh Twenty Thousands Nine Hundred And Eighty Six .eight Paise Only.

Terms and Conditions:-

Tor steel specification / Brand : FE500. _____ brand.
 Tor steel transportation cost: Included in above price.
 Tor steel loading/unloading: Included in above price.
 Payment Terms : Within 30 days of delivery and on production of bill.
 Tax : Inclusive of GST and all other taxes.
 Delivery Date : Within 2 days of PO
 Delivery Location : As per details given above

For MDS APPROVAL

☐ High Value/quantity beyond limits.
☒ Po/Rec. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SLLP stock
☐ Other

APPROVED BY
16 AUG 2022
 SOHAM MODI
 MANAGING DIRECTOR

APPROVED
13 AUG 2022
 MUNISH PAREKH
 MANAGER PROCUREMENT

Purchase Order

Original

Bill submission:
Remarks : Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
.Delivery at SOVLLP Cherlapally Contact Person Mr Purshottam-9502177288.

For Silveroak Villas LLP	Accepted the above Terms And Conditions For Vasant Enterprises
Authorised Signatory	
Name :-	
Sign:-	
Date :-	Date :-

APPROVED
13 AUG 2022
MINISH PARIKH
MANAGER PROCUREMENT

Requisition Form

Company Name	Silveroak Villas LLP	Date	11 Aug 2022
Site Or Phase	Silver Oak Villas	Time	
Supplier		Req.No.	184497
Material required before date		ID No	20220811005

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	STEL1948-Steel-Tor Steel---8mm-Kgs	2500	0	2500	70.00		
2	STEL2652-Steel-Tor Steel---12mm-Kgs	2800	0	2800	70.00		
3	STEL7933-Steel-Tor Steel---16mm-Kgs	3500	0	3500	70.00		
4	STEL1887-Steel-Binding Wire---20guage-Kgs	200	0	200	70.00		

Remarks	Footings and plinthbeam purpose				APPROVED BY		
Prepared By	Purshotham. K				16 AUG 2022		
Sign & Date	11 Aug 2022				SOHAM MODI MANAGING DIRECTOR		

Note: On receipt of material at site write inward number and date in last two columns



TOR Steel Delivery Report

Company/ firm:	SOV-III	Test report attached	No	A. PO quantity (in kgs)	8,800 kgs
Project:	SOV-III	DC's attached	NO	B. Gross vehicle weight	18,410 kgs
Block/ Villa No.:	146,190,191, to 202.	Weighment slips attached	Yes	C. Tare vehicle weight	8,630 kgs
Requisition nos.:	184497	Total quantity received	Yes	D. Actual Net quantity delivered (B-C)	9,780 kgs ✓
Po no(s).	20220811004	Close PO	Yes	E. Difference (D-A)	980 Kgs
Supplier:	Vasant Enterprises	Vehicle no.	AP 15X 4044	MRN No.	Not updated
Delivery date	18-08-2022	Delivery time	11.00	Inward no.	484
Sign of security	<i>Cardey</i>	Sign of Admin	<i>Meenakshi</i>	Sign of Project manager	APPROVED BY <i>[Signature]</i>
Date	19-08-2022	Date	19-08-2022	Date	19-08-2022
					K. PURSHOTHAM Project Manager (Silver Oak Villas Part-III)

Details of TMT steel delivered -

S. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	590 Rods	2,655 Kgs ✓
2.	10 mm	7.50	0 Rods	0 Kgs
3.	12 mm	10.67	285 Rods	3,041 Kgs ✓
4.	16 mm	18.96	204 Rods	3,868 Kgs ✓
5.	20 mm	29.63	10 Rods	296 Kgs ✓
6.	25 mm	46.30	0 Rods	0 Kgs
7.	32 mm	66.67	-	-
8.	Other			
Total:				9,564 Kgs ✓
Remarks:				

Note: 1. Report to be sent to HO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc., to this report. 2. Report must have totals calculated. 3. Make a separate report for every truck load received.

Received Steel report on 01/09/2022
[Signature]
05/09/22