

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 5/9/22		Prepared by: Monu		Serial no. 7899	
Supplier name: SSLMF				HO inward no.	
Firm/Company: MPP L		Project: MPP L		HO received date	
PO/WO date: 1/6/22		PO/WO No. 88828		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	25537	1/9/22	6,248.99/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
5.					
Amount A – Bills total (Excluding Transport & Hamali Charges):				6,248.99/-	
Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	111038		Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				6,249/-	
Amount E – PO / WO value:				92,599/-	
Amount F – Difference (A – E):				86350/-	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		12/9/22			
Remarks: Final Bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Monu				
Sign:	Monu				
Date	5/9/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 :

Customer Details				Invoice No.	25537					
Modi Properties Private Limited., Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM PAN AABCM4761E				Invoice Date.	01-09-2022					
				PO No.	88828					
				PO Date.	01-06-2022					
				Req ID	76914					
				Req Date	01-05-2022					
				Loc Req No	178574					
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt			
1	9075 - Tiles - Bathroom walltiles luna DK - 10 IN X		25	211.83	5,295.75	18	953.24			
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
IGST				CGST	SGST	Total Taxable Amount		5,295.75		953.24
				476.62	476.62	Total Invoice Amount		6,248.99		
Rupees : Six Thousand Two Hundred Fourty Eight and Paise Ninty Nine Only.										

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

01-06-2022 2:50:54 PM

Orig



From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	88828	178574
Doc Date	01-06-2022	
Quote No	Nil	
Quote Date	31-05-2022	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9073 - Tiles - Bathroom wall tiles malashiyan brown DK - 10 IN X 15 IN x 8 Pieces - Boxes	40.00	211.83	0.00	18.00	9,998.38
2 9072 - Tiles - Bathroom wall tiles malashiyan brown LT - 10 INx 15 IN x 8 PIECES - Boxes	60.00	211.83	0.00	18.00	14,997.56
3 9074 - Tiles - Bathroom malashiyan brown HL - 10 IN X 15 IN X 8 Pieces - Boxes	18.00	211.83	0.00	18.00	4,499.27
4 9090 - Tiles - Bathroom floor jaipur panna - 12 in X 12 in X12 pieces - Boxes	20.00	476.00	0.00	18.00	11,233.60
5 9070 - Tiles - Bathroom wall tiles - Ultra sprinkle DK - 10 IN X 15 IN X 8 pieces - Boxes	40.00	211.83	0.00	18.00	9,998.38
6 9069 - Tiles - Bathroom Wall tiles -ultra sprinkle LT - 10 in X 15 in X 8 pieces - Boxes	60.00	211.83	0.00	18.00	14,997.56
7 9071 - Tiles - Bathroom wall tiles ultra sprinkle HL - 10 IN x 15 IN x 8 Pieces - Boxes	18.00	211.83	0.00	18.00	4,499.27
8 9092 - Tiles - Bathroom floor - Maharaja Off white - 12 in X 12 in X 12 in - Boxes	20.00	386.75	0.00	18.00	9,127.30
9 9075 - Tiles - Bathroom walltiles luna DK - 10 IN X 15 IN X 8 Pieces - Boxes	25.00	211.83	0.00	18.00	6,248.99
10 9076 - Tiles - Bathroom wall tiles Luna LT - 10 IN X 15 IN X 8 Pieces - Boxes	20.00	211.83	0.00	18.00	4,999.19
11 9077 - Tiles - Bathroom wall tiles luna HL - 10 IN X 15 IN x 8 Pieces - Boxes	8.00	211.83	0.00	18.00	1,999.68

Total Order Value . . .**92,599.17**

Rupees : Ninty Two Thousand Five Hundred Ninty Nine and Paise Seventeen Only.

Terms and Conditions :-**Specification /** All items shall be Nitco brand Rate per Sft is Rs. 40.00/- 31.00/-46/- 10"X15"-8/07 Sft, 12"X12"-11.62 Sft**Payment Terms** After delivery and production of bill**Tax** Included in the above pricesFor **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : _____

Contact :- _____

PART DELIVERY DETAILS			
S.No.	Bill no.	Bill Dt.	Amount
1.	24291	23/6	49,991
2.	24290	28/6	36,258
3.	25537	1/9/22	6,248.99
4.			
5.			

Accepted the above Terms And Conditions

For Summit Sales LLP

Date : __/__/__

Purchase Order

Page(s) 2 Of 2

01-06-2022 2:50:54 PM

Original / Office Copy / Purchase Div.Copy

Delivery Date With in a day

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay Nil

Transportation Nil

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications, damage is in suppliers account, above order is for B-203 B204 B201 A205 A206, purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : _____

Contact - -

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Requisition Form - Bathroom Tiles - Deluxe flat																	
Company	Modi properties pvt ltd		Site & Phase		May flower platinum												
Req. no.	178574		Req. Date		31/05/2022												
Material required before	05-04-2022		ID no.		76914												
Prepared by:	A.Sravani		Approved by (sign):		K.Narendar reddy												
Flat / Block no:	Towards B 203 B 204 B 201 A 205 A 206 Flooring .																
Tiles required for:																	
5 Bath Rooms																	
S No.	Name of tile	Brand / Company	Size	Units	Qty required for one bathroom in sft	A	B	No of sft of tiles per box	Avg Qty required for one bathroom in boxes	C=A/B	D	E=CxD	F	Balance Qty to be ordered in boxes	G=E-F	Inward No	Date
1	LUNA LT - Light	NITCO	10" x 15"	sft	97.0			8.0	12.1			5.0	60.0	40.0	20.0		
2	LUNA DK - Dark	NITCO	10" x 15"	sft	65.0			8.0	8.1			5.0	40.0	15.0	25.0		
3	LUNA HL - HL	NITCO	10" x 15"	sft	30.0			8.0	3.8			5.0	18.0	10.0	8.0		
4	MAHARAJA BEIGE - Floor	NITCO	12" x 12"	sft	40.0			10.0	4.0			5.0	20.0	60.0	40.0		
	Total												138.0	125.0	13.0		
Tiles required for:																	
2 Bath Rooms																	
S No.	Name of tile	Brand / Company	Size	Units	Qty required for one bathroom in sft			No of sft of tiles per box	Avg Qty required for one bathroom in boxes			No. of bathrooms for which tiles are required	Qty required in boxes	Qty Available at site in boxes	Balance Qty to be ordered in boxes	Inward No	Date
1	ULTRA SPRINKLE LT - Light	NITCO	10" x 15"	sft	97.0			8.0	12.1			5.0	60.0	-	60.0		
2	ULTRA SPRINKLE DK - Dark	NITCO	10" x 15"	sft	65.0			8.0	8.1			5.0	40.0	-	40.0		
3	ULTRA SPRINKLE HL - HL	NITCO	10" x 15"	sft	30.0			8.0	3.8			5.0	18.0	-	18.0		
4	JAIPUR MOTI - Floor	NITCO	12" x 12"	sft	40.0			10.0	4.0			5.0	20.0	-	20.0		
	Total												138.0	-	138.0		
Tiles required for:																	
1 Bath Rooms																	
S No.	Name of tile	Brand / Company	Size	Units	Qty required for one bathroom in sft			No of sft of tiles per box	Avg Qty required for one bathroom in boxes			No. of bathrooms for which tiles are required	Qty required in boxes	Qty Available at site in boxes	Balance Qty to be ordered in boxes	Inward No	Date
1	MALAYSIAN BROWN LT - Light	NITCO	10" x 15"	sft	97.0			8.0	12.1			5.0	60.0	-	60.0		
2	MALAYSIAN BROWN DK - Dark	NITCO	10" x 15"	sft	65.0			8.0	8.1			5.0	40.0	-	40.0		
3	MALAYSIAN BROWN HL - HL	NITCO	10" x 15"	sft	30.0			8.0	3.8			5.0	18.0	-	18.0		
4	JAIPUR PANAMA - Floor	NITCO	12" x 12"	sft	40.0			10.0	4.0			5.0	20.0	-	20.0		
	Total												138.0	-	138.0		

01 JUN 2022

MINISH PARIKH
MANAGER PROJECTS

DELIVERY CHALLAN


SUMMIT SALES LLP

5-4-187/3 & 4 II Floor, M.G. Road, secunderabad - 500 003.

Tel : 040 - 6633 5551

M/s Modi Properties Pvt LtdDC No. : 4862Date : 23/08/2022Site: M.P.LVehicle No. : AP 36 2426P.O. / W.O. No. : 88828P.O. / W.O. Date : 01/08/2022

Sl. No.	PARTICULARS	Quantity
1	<u>LUNA DK</u>	<u>25 Boxes</u>
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		<u>25 Boxes</u>



GSTIN :

Received the above materials in good condition.

Received by : Demurder

Stamp:

Date : 27/08/2022A. [Signature]

For SUMMIT SALES LLP

[Signature]

Authorised Signatory

