

PURCHASE DIVISION
Advice for approval for credit to supplier

(E)

Date: 9/9/22		Prepared by: Deepa		Serial no. 8205	
Supplier name: SCLHP				HO inward no.	
Firm/Company: MRGV		Project: BRGV		HO received date	
PO/WO date: 9/9/22		PO/WO No. 91559		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	25632	6/9/22	31,269/-	☒ Yes ☐ No	
2.			1	☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				31,269/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:		Proof of delivery matches MRN		☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				31,269/-	
Amount E – PO / WO value:				47,963.46	
Amount F – Difference (A – E):				16,694.46	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received			
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other			
Payment – due date		19/9/22			
Remarks: Part bill					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	Deepa				
Sign:					
Date	9/9/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

ORIGINAL INVOICE

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 :

Customer Details				Invoice No.		25632	
Modi Realty Genome Valley LLP Sy no. 31 & 32, murharipally, Genome Valley, Hyderabad GSTIN : 36ABFFM3063P1ZU							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

03-09-2022 16:30:06



91559

01.09.22 10:54:24

From Company : **Modi Realty Genome Valley LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ABFFM3063P1ZU

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	91559	95197
Doc Date	03-09-2022	
Quote No	nil	
Quote Date	02-09-2022	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 359000 - ELCD-Electrical - Conducting Pipe -PVC- - 25X1.2mm - Nos	300.00	90.00	0.00	18.00	31,860.00
2 198000 - ELCD-Electrical - Conducting Bends -PVC- - 25X1.5mm - Nos	250.00	12.00	0.00	18.00	3,540.00
3 272500 - ELCD-Electrical - Junction box -PVC- - 25mm - Nos	200.00	27.26	0.00	18.00	6,433.36
4 564400 - ELCD-Electrical - Metal Box-- - 6Way - Nos	99.00	43.00	0.00	18.00	5,023.26
5 486100 - HARD-Hardware - Bombay Nails -- - 50mm - Kgs	8.00	76.00	0.00	18.00	717.44
6 641800 - HARD-Hardware - Hacksaw blade Double-- - - Boxes	17.00	10.00	0.00	18.00	200.60
7 468000 - ELCD-Electrical - Insulation tapes-- - 20nos - Boxes	16.00	10.00	0.00	18.00	188.80

Total Order Value . . .**47,963.46**

Rupees : Fourty Seven Thousand Nine Hundred Sixty Three and Paise Fourty Six Only.

Terms and Conditions :-

Specification / Brand As per given quotation.

Payment Terms After Delivery & Production of bill.

Tax All taxes included in above price.

Delivery Date Next day.

Delivery Location Bloomdale Residency at Genome Valley
Murharipalli, survey no-31 & 32
Phone. Madhu Site Engineer - 9502211499

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

Warranty Nil

Advance Paid nil

For **Modi Realty Genome Valley LLP**

Authorised Signatory

PART DELIVERY DETAILS

S.no.	Bill no	Bill Dt	Amount
1.	25632	6/9/22	31269/-
2.			
3.			
4.			
5.			

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : ____/____/____

Content :-

Purchase Order

Page(s) 2 Of 2

03-09-2022 16:30:06

Original / Office Copy / Purchase Div.Copy

Other Terms

We reserve the right items not confirming to qty & specs. Above order for 3rd floor (flat no 304,305,306,317,318,319)site purpose.

Completion Date

Nil

Measurment

nil

Security

Nil

Remarks

Original invoice + Copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoice must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.

For **Modi Realty Genome Valley LLP**

Authorised Signatory

Name :

Contact :

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Date : _/_/

Requisition Form		Date:		02.09.2022			
Company Name: MRGV		Site & Phase: BRGV		Time: 10:30AM			
Flat/Block no. 1		Supplier:					
Material required before date: 05.09.2022		Req. No. 95197					
S No	Item	ID No.	Qty required	Qty available at site	Order Qty	Inward No	Inward Date
1	ELCD3590-Electrical-Conducting Pipe -PVC--25X1.2MM-Nos		300	0	300		
2	ELCD1980-Electrical-Conducting Bends -PVC--25X1.5MM-Nos		250	0	250		
3	ELCD2725-Electrical-Junction box -PVC--25MM-Nos		200	0	200		
4	ELCD5644-Electrical-Metal Box---6Way-Nos		100	1	99		
5	HARD4861-Hardware-Bombay Nails ---50MM-Kgs		10	2	8		
6	HARD6418-Hardware-Hacksaw blade Double---Boxes		20	3	17		
7	ELCD4680-Electrical-Insulation tapes---20nos-Boxes		20	4	16		
8							
9							
10							
Remarks: Towards Third floor (Flat no:304,305,306,317,318,319) purpose.							
Engineer		Project Manager		APPROVED		MD	
Prepared By: Pushpalatha							
Approved By: Sarwar							
Sign & Date: 02.09.2022							

APPROVED
 05 SEP 2022
 MINISHI PARKH
 MANAGER PROCUREMENT
 SYED GOLAM
 Asst. Project Manager

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 06-09-2022

Customer Details

Modi Realty Genome Valley LLP

Sy no. 31 & 32, murharipally, Genome Valley, Hyderabad

GSTIN : 36ABFFM3063P1ZU

DC No.	21884
DC Date.	06-09-2022
PO No.	91559
PO Date.	03-09-2022
Req ID	79363
Req Date	02-09-2022
Loc Req No	95197

	Description of Goods	HSN/SAC	Qty
1	359000 - ELCD-Electrical - Conducting Pipe -PVC- - 25X1.2mm - Nos	39172310	200
2	198000 - ELCD-Electrical - Conducting Bonds -PVC- - 25X1.5mm - Nos	39174000	250
3	272500 - ELCD-Electrical - Junction box -PVC- - 25mm - Nos	39174000	120
4	564400 - ELCD-Electrical - Metal Box-- - 6Way - Nos	85381010	30
5	486100 - HARD-Hardware - Bombay Nails -- - 50mm - Kgs	731700	8
6	641800 - HARD-Hardware - Hacksaw blade Double-- - - Boxes	12076010	17
7	468000 - ELCD-Electrical - Insulation tapes-- - 20nos - Boxes	85469090	16
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

INWARD	
Inward No: 1997	Dr: 06/09/22
M.R.N No: 111434	Dr: 7/9/22
Received By:	Sign: [Signature]
MODI REALTY GENOME VALLEY LLP	

