

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 14/09/22		Prepared by: Vanajakshi		Serial no.	
Supplier name: SL RMC Plant				HO inward no.	
Firm/Company: GURC		Project: Innopolis		HO received date	
PO/WO date: 26/7/22		PO/WO No: 90405		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0179	19/8/22	32,900/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A - Bills total (Excluding Transport & Hamali Charges):		32,900/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report		
MRN nos.: Rmc Report attached	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B - Other Credits : Transportation charges		-
Amount C - Other Debits :		-
Amount D (D=A+B-C) - Amount to be credited to the supplier:		32,900/-
Amount E - PO / WO value:		117,500/-
Amount F - Difference (A - E):		84,600/-
Quantity received as per PO / WO	☐ Yes ☐ Excess received ☐ Short received ☒ Part received	
Close PO / WO	☐ Yes ☒ No - wait for balance material ☐ Other	
Payment - due date	14/09/22	
Remarks: Part Bill		

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vanajakshi				
Sign:	Vanaja				
Date	14/09/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

APPROVED

16 SEP 2022

MINISH PARIKH

MANAGER PROCUREMENT

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 0179	Dated 19-Aug-2022
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 90405	Mode/Terms of Payment
	Buyer's Order No.	Other Reference(s)
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	7.00 cbm	3,983.05	cbm	27,881.35
	Output CGST @9 %					9 %	2,509.32
	Output SGST @9%					9 %	2,509.32
	Round Off						0.01
Total				7.00 cbm			₹ 32,900.00

Amount Chargeable (in words)

INR Thirty Two Thousand Nine Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	27,881.35	9%	2,509.32	9%	2,509.32	5,018.64
Total	27,881.35		2,509.32		2,509.32	5,018.64

Tax Amount (in words) : **INR Five Thousand Eighteen and Sixty Four paise Only**

Remarks:
03.08.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant
Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

Page(s) 1 Of 1

26-07-2022 3:12:25 PM

0



90405

14.07.22 12:47:29

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-5000

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No

90405

206126

Doc Date

26-07-2022

Quote No

NIL

Quote Date

26-07-2022

SupplyType

Supply

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 949700 - RMCC-RMC - RMC-M25- - - cum	25.00	4,700.00	0.00	0.00	117,500.00
Total Order Value . . .					117,500.00

Rupees : One Lakh(s) Seventeen Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Nagamani(Engineer) - 7981951035

Penalty For Delay 5% penalty for delay in delivery beyond due date.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for Atrium lifts wall purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at GVRC Turkapally Contact Person Mr Madhu-9502211499.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Pes processed-post approval.
- ☐ Approval for technical details/clarification.
- ☐ Replenishing SSLLP stock
- ☐ Other

APPROVED BY**26 JUL 2022**SOHAM MODI
MANAGING DIRECTOR**PART DELIVERY DETAILS**

S.no.	Bill no.	Bill Dt.	Amount
1.	0174	19/8/22	32,900/-
2.			
3.			
4.			
5.			

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Name : _____

Date : ____/____/____

Contact : _____

Requisition Form

Company Name		GV Research Centers Pvt. Ltd		Date	25 Jul 2022	
Site Or Phase		Innopolis		Time		
Supplier				Req.No.	206126	
Material required before date				ID No	20220725002 78351	
No	Description	Size	Quantity	Units	Inward No	Date
1	RMCC9497-RMC-RMC-M25--- cum	0	25	4000.00		
Remarks		Towards atrium lift walls purpose.				
Prepared By		Sridevi		APPROVED 26 JUL 2022 MINISH PARIKH MANAGER PROCUREMENT		
Sign & Date		25 Jul 2022				
				Sign & Date		

Note: On receipt of material at site write inward number and date in last two columns

APPROVED BY

26 JUL 2022

SOHAM MODI
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Towards Atrium lift walls purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206126	A. Estimated quantity:	25M3
PO nos.:	90405	B. Requisition quantity:	25M3
Sign of Security	Sign of Admin	C. Actual quantity poured	07M3
Rajesh	Sign of Project Manger	D. Difference (C-A)	07M3

Details of RMC pour

[illegible]

Note: 1. Report to be sent on a daily basis to purchase@mindiproperties.com and report-audit@mindiproperties.com. 2. Report must be prepared during pour and not later 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

Deduction of po

From: vanajakshi . (vanajakshi@modiproperties.com)

To: slrmcplant@gmail.com

Date: Friday, September 16, 2022 at 10:32 AM GMT+5:30

SL RMC PLANT

Mr.Venkatesh,

We recieved short material against your invoice number :0179 dated:19/08/2022 for 770kg's against our po number:90405 dated:26/07/2022 .We are deducting amount of Rs.1292/- for the same .

Please Note

Regards,

Vanajakshi

Head office details:

Modi Properties Pvt. Ltd.,

5-4-187/3&4,

Soham Mansion,