Remarks from site on the 'Requisition by Site Report' of purchase division

Company: Meht			ta& Modi Realty Kowkur LLP			Date:			01.10.2022			
			wood Heights			Prepared by:			D Devi			
			2022 to 01.10.2022			Approved by:			A.Suresh			
Report Date 01.10.2												
	sitions nur		ssing in the repo	ort*:-								
			VO not prepared		avs	after requis	ition:					
Req No. Req D			Serial no of item in Req.					Reason for not preparing PO/WO#				
142188 07-09		9-2022	1	Gas C	Gas Cylinder			Po to be issue				
142211			1 to 3	Plumbing material			Po to be issue					
142218	18 28-09-2022		1 to 3	MS Grills			Po to be issue					
			WO is prepared				ived a	at site b	eyond th	e lead time:		
Req Date			Serial no of					Details of discussion with supplier ^{\$}				
Req No.		Dute	item in Req.	110.11.200								
		7-2022	1 & 3	Floor Large tiles			Po no 89697 sup:SSLLP delivery in this week.					
142040	the first term of the last term of the l		5	Malasian Brown DK			Po no 89700 sup:SSLLP delivery in this week.					
142051			1,2	Large tiles (Tagus &			Po no :89837 sup:SSLLP delivery on thursday.					
				marbo opera) tiles								
142052	142052 07-07-2022		1,2	Regal beige & urban wood dark			Po no 89838 sup: SSLLP delivery on next week.					
142070	2070 14-07-2022		5,7	Malasian Brown DK & HL			Po no 90186 sup:SSLLP delivery on Thursday.					
142075 15-0		7-2022	1	Building block			Po no 90297 sup: SSLLP delivery in week					
142087	142087 20-07-2022		1 to 2	Tagus tiles			Po no 90292 sup:SSLLP delivery on next week					
	142112 01-08-2022		1	Powder coated grill			Po no 90648 sup:SSLLP delivery on next week.					
142115			1	Guard Alert siren			Po no :90703 sup:Parshva Global delivery on next week.					
142125	04-0	8-2022	2,3,5,7,8	Ceramic Wall Tiles			Po no 90806 sup: SSLLP delivery on next week.					
142137 09-08-20			1	Cable Tray			Po no 91169 sup:Venkateswara Electrical Enterprises delivery in week					
142139 11-0		8-2022	2,3,4,7,8,9	CPVC material			Po no 91023 sup:SSLLP delivery in week.					
		9-2022	2 to 10	Plumbing material			Po 92379 sup: praful sanitary delivery on Monday					
142208 21-09		9-2022	1	Submersible pump			Po no 92385 sup: andhra pumps & motors delivery in week					
No. of gate passes issued this week:				01 From No.			Nil To No. Nil					
Delivery var				24-09-2022			_					
Inward repor	rt (MRN/c	other) &	stock report ema	iled in pdf for	mat	to purchase	e?			Yes		
Other correc	tions & re	marks:										
Details of ste												
Sl. No	Tor size		Wt per mtr	Wt. for 12 mtr rod – kgs		Stock at s	ite	Stock	at site in	Previous stock in Kgs		
			kgs			- no of ro		Kgs				
1.	8mm		.395		74	Nil		Nil		Nil		
2.	10mm		.617		04			Nil		Nil		
3.	12mm		.89	10.		Nil		Nil		Nil		
4.	16mm		1.58	18.	96	Nil		Nil		Nil		
5.	20mm		2.47	29.	64	Nil		Nil		Nil		
6.	25mm		3.86	46.	32	Nil		Nil		Nil		
7.	32mm	WES B	6.32	75.		Nil				Nil		
8.	Binding	wire				Nil		Nil		Nil		
OPC stock			OPC last			PPC/PSC		218		PPC/PSC last	242	
			weeks stock			stock		ACCURATE STREET, STREE		weeks stock		
Details Project Manage						fficer/	Manag		Admin Audit			
Sign	THE PARTY		A.Suresh			D Devi						
Bi					Pa	ge 1 of 2						

Date 01-10-2022 01-10-2022

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks – Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!

