

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date: 28/9/22		Prepared by: Deepa		Serial no. 8652	
Supplier name: Akash Steels				HO inward no.	
Firm/Company: Gree		Project: Innopolis		HO received date	
PO/WO date: 8/9/22		PO/WO No. 20220908001		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	As/2022-23/0179	12/9/22	4,00,643/-	☐ Yes ☐ No	
2.			/	☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				4,00,643/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:		Proof of delivery matches MRN		☐ Yes ☐ No	
Amount B –Other Credits : Transportation charges				-	
Amount C –Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				4,00,643/-	
Amount E – PO / WO value:				399,312/-	
Amount F – Difference (A – E):				1,331/-	
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		31/10/22			
Remarks:		final bill			
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Deepa	APPROVED			
Sign:	AS	28 SEP 2022			
Date	28/9/22	MINISH PARIKH			
Approval limit	Upto 20k	MANAGER PROCUREMENT	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

e-Invoice

E. & O.E

for AKASH STEELS	
INWARD	
Inward No: 9933	Dt: 12/9/22
MRN No:	Dt:
Received By: <i>Dany</i>	*Sign: <i>Dany</i>
Genome Valley Research Center Pvt. Ltd.	

Requisition Form

Company Name	GV Research Centers Pvt. Ltd	Date	08 Sep 2022
Site Or Phase	Innopolis	Time	
Flat/Villa/Other		Req.No.	206250
Material required before date		ID No	20220908001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	STEL6515-Steel-Tor Steel---20mm-Kgs	6,000	0	6,000	70.00		

Remarks: Towards 4545 slab purpose

Prepared By :- Salman

Sign:-


Date :- 08 Sep 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Original

Supplier Details			
AKASH STEEL		PO No	20220908001
GSTIN:36AAEFA2074L1ZG Mr. Kapish Agarwal,		PO Date	08 Sep 2022
		Quote Date	10 Sep 2022
Supply Type		Purchase Order	

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount		
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	STEL6515-Steel-Tor Steel---20mm-Kgs	6,000	56.40	0%	3,38,400	0%	9%	9%	0.00	30,456.00	30,456.00	
						Total Amount ...				0.00	30,456.00	30,456.00
												3,99,312.00
												3,99,312.00

Terms and Conditions:-

Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks: Delivery at GVRC Turkapally Contact Person Mr Madhu-9502211499.

APPROVED
Delivery at GV
10 SEP 2022
MINISH PAR'KH
MANAGER PROCUREMENT

Page 1 of 2

10/09/22 02:14:09 PM

Purchase Order

Original

For GV Research Centers Pvt. Ltd		Accepted the above Terms And Conditions For AKASH STEEL	
Authorised Signatory			
Name :-			
Sign:-			
Date :-	Date :-		
APPROVED 10 SEP 2022 MINISH PARIKH MANAGER PROCUREMENT			

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	GVRC	Test report received	No	A. PO quantity (in kgs)	6000
Project:	Innopolis	DCs received	Yes	B. Gross vehicle weight	11620
Block/ Villa No.:	4545 slab 5 purpose.	Weighment slips received	Yes	C. Net vehicle weight	5580
Requisition nos.:	206250	Total qty as per PO received	Yes	D. Actual quantity delivered (B-C)	6020 ✓
PO No(s).	20220908001	Close PO	Yes	E. Difference (D- A)	20
Supplier:	Akash Steel	Vehicle no.	TS12UA9748	MRN No.	-
Delivery date	12.09.2022	Delivery time	10:00	Inward no.	9933
Sign of security	Rajesh	Sign of Admin	Sei	Sign of Project manager	Malviy
Date	14.09.2022	Date	14.09.2022	Date	14.09.2022

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	-	-
2.	10 mm	7.50	-	-
3.	12 mm	10.67	-	-
4.	16 mm	18.96	-	-
5.	20 mm	29.63	203	6020 ✓
6.	25 mm	46.30	-	-
7.	32 mm	66.67	-	-
8.	Binding wire	In bundles	-	-
9.	Other			
Total:			203	6020 ✓
Remarks:				

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc. to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.