## Remarks from site on the 'Requisition by Site Report of purchase division

Company:	ny: Moo		Iodi Realty Miryalguda LLP				Date:		04-10-2022			
Site: A		AVR G	ulmohar	Homes	Prepared by:		by:	Z	Zakir			
Report From / 26-09-2		2 to 04-1	0-2022		Approved by:							
Report Date 04-10-2								$\vdash$				
List of requisitions numbers missing in the report:												
List of requisitions where PO/WO not prepared 3 working days after requisition:												
Req No. Req Date		Serial no of item in Req.		Item Description			Reason for not preparing PO/WO					
165738	27-09		1 to 4		Al.Windows			PO not issue				
165739	27-09-22		1 to 5		Al.Windows			PO not issue				
I in a f			DOMIO		Ļ.,							
								recei	ved		ond the lead time:	
Req. No.	Req. No. Req. Date		Serial no of item in Req.		Item Description		Details of discussion with supplier					
165664	26-0	5-22	2		Garbage Bin			No stock in supplies				
165688	06-0	7-22	2		MS Grill			Powder coating not done,				
165701	02-0	8-22	1		Guard siren			this week they will deliver.				
165705	17-0	8-22	1 to 6		MS Railing			Under the fabrication				
165726			9		Extension nipple			this week they will deliver.				
165729			1		Plywood for display			this week they will deliver.				
165732			1 to 4		Grass & plants			Next week they will deliver.				
165734	20-09-22		1		CPVC pipe			this week they will deliver.				
165735	20-09-22		1		Eco chamber cover			this week they will deliver.				
165736	26-09-22		1		External paint			this week they will deliver.				
165737	27-09-22		1 to 7		Panel Door			this week they will deliver.				
165740	27-09-22		1 to 5		MS Grills			Under fabrication				
165741	27-06-22		1 to 5		MS Grills			Under fabrication				
165742	2 27-09-22		1 to 7		SS Screws			this week they will deliver.				
165743			1 to 7		Sanitary Items			this week they will deliver.				
165744	27-09-22		1 to 11		CP Items			this week they will deliver.				
105711	2,0,22											
No. of gate passes issued this week:			Have From No.			9931 To No. 9933						
Delivery van last site visit on:					29-09-2022							
Inward report (MRN/other) & stock report er							Yes					
purchase?												
DC registe	r Sl.No	o. during	the	From 1	No.	15516			T	o No.	15531	
Items not o	rdarad	but race	ivod:									
Other corre												
Details of												
Sl. No Tor size		Wt per mtr		Wt. for 12 mtr		Stock at site		Stock at		Previous weeks stock in to	ns	
			kgs		rod – kgs		- no of		site in tons			
1.	8mm		00		00		0.00		0.00			0.00
2.	10mm		00		00		0.00					0.00
3.	12mm 16mm		00		00		0.00					0.00
4. 5.	20mm		00		00		0.00					0.00
6.	25mm		00		00		0.00					0.00
7.	32mm			00		00		0.00		0.00		0.00
8.		ng wire	-					0.00		0.00		0.00

OPC stock	NL	OPC last week's stock	NL		PPC/PSC stock	560	PPC/PSC last week's stock	565
Details		Project Manager		Admin C	Officer/Manager	Admin Aud	:•	
Sign		100		Admin	officer/Manager	Admin Aud	IL	
Date		as						

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to <a href="mailto:purchase@modiproperties.com">purchase@modiproperties.com</a>, <a href="mailto:ashaiya@modiproperties.com">ashaiya@modiproperties.com</a> and <a href="mailto:ra