

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		MD. Ishaq			
Company name:		Silver Oak Villas Part-3			
Project name:		Silver Oak Villas Part-3			
Date:		06-10-2022			
Period		From:	29-09-2022	To:	05-10-2022
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	90	700.00	63,000
2	Civil work	Male helper	80	600.00	48,000
3	Civil work	Female helper	60	500.00	30,000
4	RCC work	Mason	-	700.00	-
5	RCC work	Male helper	20	600.00	12,000
6	RCC work	Female helper	-	-	-
7	Earth work	Mason	-	-	-
8	Earth work	Male helper	-	550.00	-
9	Earth work	Female helper	-	500.00	-
10	Electrician	Mason			-
11	Electrician	Male helper			-
12					-
13					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					1,53,000
Payment approved by MD:					
Prepared by:					MDs approval
Name					
Date	06-10-2022				

APPROVED BY
06 OCT 2022
K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Certified by:
Meenakshi
Aast. Engineer
SILVER OAK VILLAS LLP

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		MD. Ishaq			
Company name:		Silver Oak Villas Part-3			
Project name:		Silver Oak Villas Part-3			
Date:		06-10-2022			
Period		From:	29-09-2022	To:	05-10-2022
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	950.00	Per Hrs	-
2	Tractor Without labour	-	2,100.00	Per day	-
3		-	-	Per day	-
4	Hitachi 200	-	2,000.00	Per Hrs	-
5				nos	-
6				nos	-
7				nos	-
8				nos	-
9				nos	-
10				nos	-
11				nos	-
12				nos	-
13				nos	-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					-
Prepared by:				MDs approval	
Name					
Date	06-10-2022				

APPROVED BY
06 OCT 2022
K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Certified by:
Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Anx - C - Material received

Annexure - C - send weekly							
Details of material received							
Name of contractor:		MD. Ishaq					
Company name:		Silver Oak Villas Part-3					
Project name:		Silver Oak Villas Part-3					
Date:		06-10-2022					
Period		From:		29-09-2022 To:		05-10-2022	
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount
1	RED BRICKS				NOS	6	-
2	Binding wire				kgs	94.4	-
3	Baby Chips				Mts	608.9781022	-
4	Cement				Bags	310	-
5	cement blocks 4X8X16	01-10-2022	600 to 605	1900	nos	28.32	53,808.00
6	cement blocks 6X8X16	01-10-2022	600 to 605	1400	nos	40.12	56,168.00
7	RMC M25				cum	4400	-
8	RMC M20				cum	4199.62	-
9	RMC M10				cum	4000	-
10	Coarse sand	01-10-2022	74 to 76	54.66	Mts	735	40,175.10
11	Stone crusher				Mts	735	-
12	RMC M25				cum	4400	-
13	Plastering Sand ROBO				Mts	997.5	-
14	cement blocks 6X8X16				nos	40.12	-
15	cement blocks 4X8X16				nos	28.32	-
16	cement blocks 4X8X16				Nos	28.32	-
17	cement blocks 6X8X16				nos	37.76	-
18	Robo sand				Tons	708.75	-
19	MSCTD bar				MTS	70.80	-
20	steel 16mm				MTS	68,794.00	-
21	steel 12mm				MTS	69,030.00	-
22	RMC M25				cum	5000	-
23	RMC M20				cum	4200	-
24	20MM METAL	01-10-2022	74 to 76	10.34	M.TS	840.00	8685.60
	Total						1,58,836.70
Payment approved by MD:							
Prepared by:		Approved by:		MDs approval			
Name							

APPROVED BY

06 OCT 2022

K. PURSHOTAM
Project Manager (Silver Oak Villas Part-III)

Certified by:

Meenakshi

Asst. Engineer

SILVER OAK VILLAS LLP

Anx - D - Milestone report

Annexure - D - send weekly Mile stone report for CR- Company name: Silver Oak Villas Part-3 Project name: Silver Oak Villas Part-3 Date: 06-10-2022 Note: Prepare the statement for all the villas in the project.												
S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	160	C2 -3bhk	2,040	25-Feb-21	20-Sep-21	15-Mar-22	7-Jul-22	23-Aug-22				
2	161	C2 -3bhk	2,040	25-Feb-21	20-Sep-21	15-Mar-22	7-Jul-22	25-Aug-22				
3	162	C2 -3bhk	2,040	25-Feb-21	25-Jun-21	5-Nov-21	22-Sep-22					
4	163	C2 -3bhk	2,040	25-Feb-21	30-Jun-21	5-Nov-21	22-Sep-22					
5	164	C2 -3bhk	2,040	5-Mar-21	13-Jul-21	12-Nov-21	10-Jun-22	24-Sep-22				
6	165	C2 -3bhk	2,040	5-Mar-21	17-Jul-21	24-Nov-21	28-May-22	24-Sep-22				
7	166	C2 -3bhk	2,040	20-Jun-21	9-Dec-22	12-Sep-22						
8	167	C2 -3bhk	2,040	25-Jun-21	4-Feb-22	12-Sep-22						
9	168	C2 -3bhk	2,040	29-Oct-21	19-Feb-22	12-Sep-22						
10	169	C2 -3bhk	2,040	28-Dec-21	11-Mar-22							
11	170	C2 -3bhk	2,040	20-Jan-22	25-Mar-22	12-Sep-22						
12	171	C2 -3bhk	2,040	25-Feb-22	13-May-22							
13	172	C2 -3bhk	2,040	25-Feb-22	10-May-22							
14	173	C1 -3bhk	2,040	25-Feb-22	21-May-22							
15	174	C1 -3bhk	2,040	28-Feb-22	10-May-22							
16	175	C1 -3bhk	2,040	20-Jan-22	31-Mar-22							
17	176	C1 -3bhk	2,040	28-Dec-21	11-Jan-22							
18	177	C1 -3bhk	2,040	3-Dec-21	28-Jan-22	12-Sep-22						
19	178	C1 -3bhk	2,040	25-Jun-21	24-Jan-22	12-Sep-22						
20	179	C1 -3bhk	2,040	20-Jun-21	20-Dec-21	12-Sep-22						
21	180	C1 -3bhk	2,040	5-Mar-21	8-Jul-21	20-Dec-21	13-Apr-22	29-Jul-22				
22	181	C1 -3bhk	2,040	24-May-21	3-Jul-21	20-Dec-21	13-Apr-22	29-Jul-22				
23	182	C1 -3bhk	2,040	28-Feb-21	30-Jun-21	20-Dec-21	7-Jul-22	29-Jul-22				
24	183	C1 -3bhk	2,040	1-Mar-21	26-Jun-21	20-Dec-21	7-Jul-22					
25	184	C1 -3bhk	2,040	2-Mar-21	2-Oct-21	22-Mar-22	22-Aug-22					
26	185	C1 -3bhk	2,040	3-Mar-21	15-Sep-21	22-Mar-22	22-Aug-22					
27												
28												
29												
30												
31												

APPROVED BY
06 OCT 2022
K. PURSHOTHAM
Project Manager (Silver Oak Villas Part III)

Certified by:
Meenakshi
Asst. Engineer
SILVER OAK VILLAS LI