


Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi properties private limited	Date:	10.09.2022
Site:	May flower platinum	Prepared by:	N. Divya
Report From / To	03.09.2022 Saturday to 09.09.2022 Friday	Approved by:	
Report Date	10.09.2022 Saturday		

List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Req Item quantity	Item Description	Reason for not preparing PO/WO"
178711	10.08.2022	1-2	Laptop adaptor	PO to be issue
178740	29.08.2022	1	Cement fiber board	PO to be issue
178744	05.09.2022	1	Smile play	PO to be issue

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
178127	29.10.2021	07	Wall hung WC	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week.
178477	31.03.2022	1 to 3	Toughened glass	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week
178479	05.04.2022	5	Grills	Partly material received .no stock at sslp .
178547	06.05.2022	1	Wood dark tiles	No stock at sslp
178558	14.07.2022	1	Multistand wire	Part material delivered,remaining material balance
178578	31.05.2022	1 to 9	Panel doors	Next week delivery
178617	24.06.2022	1,	Malaysian Brown DK	Part material delivered, remaining No stock in SSSLP
178620	27.06.2022	2	Timer L&T 32 amp	No stock in SSSLP
178641	09-07-2022	1	Peripheral bag pack	Part material delivered, remaining No stock in SSSLP (online purchase)
178666	20.07.2022	1	Spring wire	Monday delivery
178670	22.07.2022	1	Timer L&T 32 amp	Supplier call not asking
178679	30.07.2022	1-2	Ranger & Oscar Blue Tile	Pick up from GMR
178693	02.08.2022	1-2	Glass Mosaic White & Blue Tiles	Supplier asking payment
178706	09.08.2022	1-2	MS Grills	Monday delivery
178708	09.08.2022	1	Kitchen cabinets-Laminated MDF Wenge	Next week delivery
178717	13.08.2022	1-5	Country Rosso	Pick up from SSSLP
178720	16.08.2022	1	Plain False Ceiling-Gypsum	Monday delivery
178721	18.08.2022	1-10	Madule plates	Pick up from SSSLP
178722	19.08.2022	1-2	Chimney-Hindware	Next week delivery
178723	19.08.2022	1-2	UPVC-French door	Monday delivery
178727	23.08.2022	1-2	CCTV -main door lights	Pick up from SSSLP
178728	23.08.2022	1-10	Module plates	Monday delivery
178729	23.09.2022	1	CCTV Cemarar	Pick up from SSSLP
178733	26.08.2022	3	Malaysian brown DK	No stock in SSSLP
178734	26.08.2022	1-3	Urbanwood dark	No stock in SSSLP
178735	26.08.2022	1	Toughned Glass	Measurements are completed
178736	26.08.2022	1	CP Sink with swivel spout	Monday delivery

178738	29-08-2022	1-10	Waste coupling	Pick up from SLLP		
178739	29-08-2022	1-3	MS Grills	Part material delivered, remaining Pick up from SLLP		
178741	2-9-2022	1-2	Main lights & CCTV	Pick up from SLLP		
178743	5-9-2022	1	Tan brown Granite	Pick up from SLLP		
178746	6-9-2022	1-3	Malaysian brown DK	Pick up from SLLP		
178748	6-9-2022	1-4	Janatha paste	Pick up from SLLP		
178749	7-9-2022	1-10	CPVC pipes	Pick up from SLLP		
178750	7-9-2022	1	False ceiling down lighter-8W	Pick up from SLLP		
178751	7-9-2022	1-6	Acid, Pynl	Pick up from SLLP		
No. of gate passes issued this week			01	Sheet No		
Delivery van site visit on			5 09 2022, 07 09 2022	4058 to 4058		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received - NIL						
Other corrections & remarks - NIL						
Details of steel & cement stock						
Sl No	Tor size	Wt per mtr - kgs	Wt for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1	8mm	-	-	-	-	-
2	10mm	-	-	-	-	-
3	12mm	-	-	-	-	-
4	16mm	-	-	-	-	-
5	20mm	-	-	-	-	-
6	25mm	-	-	-	-	-
7	32mm	-	-	-	-	-
8	Binding wire	-	-	-	-	nil
OPC stock	0	OPC last weeks stock	0	PPC/PSC stock	nil	PPC/PSC last weeks stock
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		10 09 2022		10 09 2022		10 09 2022

Notes 1 * Send a copy of the missing requisitions to Purchase immediately 2. Send this report to purchase@modiproperties.com, asharva@modiproperties.com and rajkumar@modiproperties.com on every Saturday 3 Admin offices shall not leave the site without completing this report 4 Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis 5 Mention PO & MRN no on DCs / bills 6 Report to be signed by Admin manager & Project manager at site and filed at site 7 #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8 \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9 Purchase to send reply to this report within one week 10 Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report 11 Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!