

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S V Subba Reddy					
Last updated on		21/Sep/22					
Block No		Block - A(Flat No - 1 to 8)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	10.07.19	05.11.19	11.02.2020	24.12.2020	24.06.2021	
2	A - 102	10.07.19	05.11.19	24.02.2020			
3	A - 103	10.07.19	05.11.19	24.02.2020			
4	A - 104	10.07.19	30.10.19	11.02.2020	24.12.2020	24.06.2021	
5	A - 105	10.07.19	30.10.19	01.02.2020	21.01.2021	01.07.2021	
6	A - 106	15.07.19	30.10.19	01.02.2020	21.01.2021	01.07.2021	
7	A - 107	15.07.19	30.10.19	11.02.2020	03.06.2021	29.07.2021	
8	A - 108	15.07.19	30.10.19	11.02.2020	03.06.2021	29.07.2021	
9	A - 201	10.07.19	30.11.19	24.02.2020			
10	A - 202	10.07.19	30.11.19	09.03.2020			
11	A - 203	10.07.19	30.11.19	24.02.2020			
12	A - 204	10.07.19	23.11.19	02.03.2020			
13	A - 205	10.07.19	23.11.19	02.03.2020			
14	A - 206	15.07.19	23.11.19	24.02.2020			
15	A - 207	15.07.19	23.11.19	02.03.2020			
16	A - 208	15.07.19	30.11.19	09.03.2020			
17	A - 301	10.07.19	27.12.19	16.03.2020	17.12.2020	01.07.2021	
18	A - 302	10.07.19	27.12.19	16.03.2020	17.12.2020	22.07.2021	
19	A - 303	10.07.19	21.12.19	28.04.2020	17.12.2020	01.07.2021	
20	A - 304	10.07.19	21.12.19	28.04.2020	17.12.2020	22.07.2021	
21	A - 305	10.07.19	21.12.19	09.03.2020	17.12.2020	08.07.2021	
22	A - 306	15.07.19	21.12.19	28.04.2020	17.12.2020	01.07.2021	
23	A - 307	15.07.19	21.12.19	28.04.2020	15.01.2021	01.07.2021	
24	A - 308	15.07.19	21.12.19	28.04.2020	15.01.2021	01.07.2021	
25	A - 401	10.07.19	20.01.2020	11.05.2020	17.12.2020	24.06.2021	
26	A - 402	10.07.19	20.01.2020	18.05.2020	17.12.2020	24.06.2021	
27	A - 403	10.07.19	18.01.2020	26.05.2020	17.12.2020	24.06.2021	
28	A - 404	10.07.19	18.01.2020	11.05.2020	17.12.2020	24.06.2021	
29	A - 405	10.07.19	18.01.2020	11.05.2020	17.12.2020	24.06.2021	
30	A - 406	15.07.19	18.01.2020	26.05.2020	17.12.2020	08.07.2021	
31	A - 407	15.07.19	18.01.2020	26.05.2020	15.01.2021	08.07.2021	
32	A - 408	15.07.19	25.01.2020	18.05.2020	15.01.2021	08.07.2021	
33	A - 501	10.07.19	16.02.2020	01.06.2020	31.12.2020	15.07.2021	
34	A - 502	10.07.19	16.02.2020	01.06.2020	04.02.2021	15.07.2021	
35	A - 503	10.07.19	09.02.2020	07.06.2020	04.02.2021	15.07.2021	
36	A - 504	10.07.19	09.02.2020	15.06.2020	04.02.2021	15.07.2021	
37	A - 505	10.07.19	09.02.2020	15.06.2020	04.02.2021	15.07.2021	
38	A - 506	15.07.19	09.02.2020	07.06.2020	04.02.2021	22.07.2021	
39	A - 507	15.07.19	09.02.2020	29.06.2020	04.02.2021	22.07.2021	
40	A - 508	15.07.19	16.02.2020	21.06.2020	04.02.2021	22.07.2021	
41	A - 601	10.07.19	08.05.2020	20.08.2020	18.02.2021	29.07.2021	
42	A - 602	10.07.19	08.05.2020	03.09.2020	18.02.2021	29.07.2021	
43	A - 603	10.07.19	08.05.2020	10.09.2020	18.02.2021	29.07.2021	
44	A - 604	10.07.19	09.05.2020	20.08.2020	18.02.2021	29.07.2021	
45	A - 605	10.07.19	09.05.2020	06.08.2020	04.03.2021	29.07.2021	
46	A - 606	15.07.19	11.03.2020	23.07.2020	04.03.2021	05.08.2021	
47	A - 607	15.07.19	11.03.2020	06.08.2020	25.02.2021	05.08.2021	
48	A - 608	15.07.19	11.03.2020	10.09.2020	25.02.2021	05.08.2021	
49	A - 701	10.07.19	14.07.2020	08.10.2020	11.03.2021	12.08.2021	
50	A - 702	10.07.19	14.07.2020	01.10.2020	11.03.2021	12.08.2021	
51	A - 703	10.07.19	14.07.2020	01.10.2020	11.03.2021	26.08.2021	
52	A - 704	10.07.19	14.07.2020	08.10.2020	18.03.2021	26.08.2021	
53	A - 705	10.07.19	29.06.2020	01.10.2020	18.03.2021	26.08.2021	
54	A - 706	15.07.19	29.06.2020	08.10.2020	18.03.2021	19.08.2021	
55	A - 707	15.07.19	29.06.2020	08.10.2020	25.03.2021	19.08.2021	
56	A - 708	15.07.19	29.06.2020	29.10.2020	25.03.2021	19.08.2021	
57	A - 801	10.07.19	27.08.2020	26.11.2020	01.04.2021	16.09.2021	

APPROVED BY

K. Suresh Reddy
Assistant Project Manager
May Flower Platinum

58	A - 802	10.07.19	27.08.2020	26.11.2020	15.04.2021	09.09.2021	
59	A - 803	10.07.19	28.08.2020	10.12.2020	01.04.2021	23.09.2021	
60	A - 804	10.07.19	28.08.2020	03.12.2020	15.04.2021	23.09.2021	
61	A - 805	10.07.19	28.08.2020	03.12.2020	01.04.2021	30.09.2021	
62	A - 806	15.07.19	28.08.2020	31.12.2020	10.06.2021	16.09.2021	
63	A - 807	15.07.19	03.09.2020	17.12.2020	15.04.2021	23.09.2021	
64	A - 808	15.07.19	03.09.2020	07.01.2021	22.04.2021	23.09.2021	
65	A - 901	10.07.19	10.10.2020	15.01.2021	06.05.2021	14.10.2021	
66	A - 902	10.07.19	10.10.2020	21.01.2021	06.05.2021	30.09.2021	
67	A - 903	10.07.19	05.10.2020	28.01.2021	06.05.2021	30.09.2021	
68	A - 904	10.07.19	05.10.2020	15.01.2021	03.06.2021	30.09.2021	
69	A - 905	10.07.19	05.10.2020	15.01.2021	27.05.2021	30.09.2021	
70	A - 906	15.07.19	05.10.2020	21.01.2021	27.05.2021	30.09.2021	
71	A - 907	15.07.19	05.10.2020	28.01.2021	03.06.2021	26.08.2021	
72	A - 908	15.07.19	10.10.2020	21.01.2021	15.07.2021	07.10.2021	
73	A - 1001	10.07.19	18.11.2020	04.03.2021	29.07.2021	21.10.2021	
74	A - 1002	10.07.19	18.11.2020	18.02.2021	23.09.2021	21.10.2021	
75	A - 1003	10.07.19	18.11.2020	18.02.2021	23.09.2021	21.10.2021	
76	A - 1004	10.07.19	05.11.2020	18.02.2021	16.09.2021	21.10.2021	
77	A - 1005	10.07.19	05.11.2020	11.02.2021	15.07.2021	21.10.2021	
78	A - 1006	15.07.19	05.11.2020	11.02.2021	24.06.2021	16.09.2021	
79	A - 1007	15.07.19	05.11.2020	11.03.2021	24.06.2021	14.10.2021	
80	A - 1008	15.07.19	05.11.2020	11.03.2021	15.07.2021	28.10.2021	

APPROVED BY
 21 SEP 2022
 K. Narendar Reddy
 Assistant Project Manager
 MAY Flower Platinum

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		K.Narendar reddy					
Last updated on		21 9 2022					
Block No		Block - B (Flat No - 1 to 5)					
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B - 101	10.07.19	04.11.19	11.02.2020			Mortgage Completed
2	B - 102	31.12.19	26.06.2020	01.10.2020	10.12.2020	05.08.2021	
3	B - 103	31.12.19	26.06.2020	01.10.2020	05.05.2022	19.05.2022	
4	B - 104	31.12.19	XX-XX-XXXX	XX-XX-XXXX	XX-XX-XXXX	XX-XX-XXXX	
5	B - 105	10.07.19	04.11.19	11.02.2020	18.02.2021	24.06.2021	
6	B - 201	10.07.19	30.11.19	24.02.2020			Mortgage
7	B - 202	31.12.19	10.08.2020	05.11.2020	25.07.2022		Mortgage
8	B - 203	31.12.19	10.08.2020	26.11.2020	25.07.2022		Mortgage
9	B - 204	31.12.19	10.08.2020	05.11.2020			Mortgage
10	B - 205	10.07.19	30.11.19	24.02.2020	25.07.2022		Mortgage
11	B - 301	10.07.19	27.12.19	09.03.2020	24.12.2020	15.07.2021	
12	B - 302	31.12.19	15.09.2020	03.12.2020	12.08.2021	20.01.2022	
13	B - 303	31.12.19	15.09.2020	31.12.2020	24.03.2022	14.04.2022	
14	B - 304	31.12.19	15.09.2020	17.12.2020	02.11.2021	24.02.2022	
15	B - 305	10.07.19	27.12.19	16.03.2020	24.12.2020	08.07.2021	
16	B - 401	10.07.19	25.01.2020	17.12.2020	24.12.2020	15.07.2021	
17	B - 402	31.12.19	15.10.2020	07.01.2021	19.08.2021	06.01.2022	
18	B - 403	31.12.19	15.10.2020	04.02.2021	09.09.2021	10.03.2022	
19	B - 404	31.12.19	14.10.2020	04.02.2021	2.09.2021	13.01.2022	
20	B - 405	10.07.19	25.01.2020	11.05.2020	24.12.2020	15.07.2021	
21	B - 501	10.07.19	16.02.2020	26.05.2020	18.02.2021	29.07.2021	
22	B - 502	31.12.19	19.11.2020	25.02.2021	14.10.2021	17.02.2022	
23	B - 503	31.12.19	19.11.2020	25.02.2021	19.08.2021	24.03.2022	
24	B - 504	31.12.19	19.11.2020	11.02.2021	19.08.2021	24.03.2022	
25	B - 505	10.07.19	16.02.2020	01.06.2020	18.02.2021	22.07.2021	
26	B - 601	10.07.19	11.03.2020	10.09.2020	04.03.2021	29.07.2021	
27	B - 602	31.12.19	19.12.2020	18.03.2021	07.10.2021	07.04.2022	
28	B - 603	31.12.19	19.12.2020	25.03.2021	07.04.2022	21.04.2022	
29	B - 604	31.12.19	19.12.2020	25.02.2021	11.11.2021	24.02.2022	
30	B - 605	10.07.19	11.03.2020	10.09.2020	25.02.2021	05.08.2021	
31	B - 701	10.07.19	21.07.2020	20.10.2020	25.03.2021	26.08.2021	
32	B - 702	31.12.19	25.01.2021	15.04.2021	29.08.2022		
33	B - 703	31.12.19	30.01.2021	22.04.2021	02.12.2021	24.03.2022	
34	B - 704	31.12.19	25.01.2021	15.04.2021	14.04.2022	21.04.2022	
35	B - 705	10.07.19	21.07.2020	20.10.2020	25.03.2021	19.08.2021	
36	B - 801	10.07.19	03.09.2020	31.12.2020	15.04.2021	28.10.2021	
37	B - 802	31.12.19	25.02.2021	17.05.2021	31.03.2022	28.04.2022	
38	B - 803	31.12.19	25.02.2021	19.05.2021	25.11.2021	17.03.2022	
39	B - 804	31.12.19	25.02.2021	06.05.2021	09.12.2021	31.03.2022	
40	B - 805	10.07.19	03.09.2020	03.12.2020	03.06.2021	23.09.2021	
41	B - 901	10.07.19	10.10.2020	28.01.2021	10.06.2021	30.09.2021	
42	B - 902	31.12.19	26.03.2021	01.07.2021	27.01.2022	10.02.2022	
43	B - 903	31.12.19	26.03.2021	08.07.2021	25.11.2021	10.03.2022	
44	B - 904	31.12.19	26.03.2021	24.06.2021	27.01.2022	10.02.2022	
45	B - 905	10.07.19	10.10.2020	21.01.2021	10.06.2021	30.09.2021	
46	B - 1001	10.07.19	18.11.2020	18.02.2021	22.07.2021	21.10.2021	
47	B - 1002	31.12.19	16.05.2021	26.08.2021	27.01.2022	10.02.2022	
48	B - 1003	31.12.19	16.05.2021	16.09.2021	05.08.2022		Unsold
49	B - 1004	31.12.19	16.05.2021	26.08.2021	05.08.2022		
50	B - 1005	10.07.19	18.11.2020	25.02.2021	22.07.2021	21.10.2021	

APPROVED BY
 21 SEP 2022
 K. Narendar Reddy
 Assistant Project Manager
 May Flower Platinum

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		K Narendar reddy					
Last updated on		21.09.2022					
Block No		Block - C (Flat No - 1 to 6)					
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	31.12.19	17.06.2020	10.09.2020	10.06.2021	14.04.2022	
2	C - 102	04.12.19	17.06.2020	10.09.2020	20.08.2022	25.08.2022	
3	C - 103	04.12.19	17.06.2020	16.09.2020	17.06.2021	06.01.2022	
4	C - 104	28.12.19	17.06.2020	01.10.2020	22.07.2021	06.01.2022	
5	C - 105	28.12.19	18.06.2020	24.09.2020	01.07.2021	13.01.2022	
6	C - 106	31.12.19	18.06.2020	01.10.2020	25.08.2022		Unsold
7	C - 201	31.12.19	04.08.2020	12.11.2020	04.08.2022		Mortgage
8	C - 202	04.12.19	04.08.2020	12.11.2020	03.07.2022		Mortgage
9	C - 203	04.12.19	04.08.2020	12.11.2020	29.08.2022		Mortgage
10	C - 204	28.12.19	04.08.2020	15.10.2020	03.08.2022		Mortgage
11	C - 205	28.12.19	04.08.2020	03.12.2020			Mortgage
12	C - 206	31.12.19	04.08.2020	12.11.2020			Mortgage
13	C - 301	31.12.19	21.09.2020	17.12.2020	01.07.2021	13.01.2022	
14	C - 302	04.12.19	21.09.2020	17.12.2020	14.10.2021	10.02.2022	
15	C - 303	04.12.19	21.09.2020	17.12.2020	25.07.2022		Unsold
16	C - 304	28.12.19	21.09.2020	17.12.2020	15.07.2021	03.03.2022	
17	C - 305	28.12.19	15.09.2020	10.12.2020	15.07.2021	10.03.2022	
18	C - 306	31.12.19	15.09.2020	31.12.2020	18.11.2021	10.02.2022	
19	C - 401	31.12.19	22.10.2020	28.01.2021	05.08.2021	07.04.2022	
20	C - 402	04.12.19	22.10.2020	28.01.2021	12.08.2021	10.03.2022	
21	C - 403	04.12.19	22.10.2020	28.01.2021	25.11.2021	24.03.2022	
22	C - 404	28.12.19	22.10.2020	21.01.2021	09.09.2021	03.03.2022	
23	C - 405	28.12.19	14.10.2020	04.02.2021	09.09.2021	03.03.2022	
24	C - 406	31.12.19	14.10.2020	11.02.2021	06.01.2022	10.03.2022	
25	C - 501	31.12.19	26.11.2020	11.02.2021	22.07.2021	24.03.2022	
26	C - 502	04.12.19	26.11.2020	11.02.2021	22.07.2021	24.02.2022	
27	C - 503	04.12.19	26.11.2020	11.02.2021	05.08.2021	24.03.2022	
28	C - 504	28.12.19	26.11.2020	04.02.2021	07.10.2021	24.02.2022	
29	C - 505	28.12.19	19.11.2020	18.02.2021	16.09.2021	17.03.2022	
30	C - 506	31.12.19	19.11.2020	11.02.2021	27.05.2022	02.06.2022	
31	C - 601	31.12.19	05.01.2021	11.03.2021	16.09.2021	17.03.2022	
32	C - 602	04.12.19	05.01.2021	11.03.2021	23.09.2021	17.02.2022	
33	C - 603	04.12.19	05.01.2021	11.03.2021	11.11.2021	24.02.2022	
34	C - 604	28.12.19	05.01.2021	18.03.2021	16.09.2021	17.02.2022	
35	C - 605	28.12.19	19.12.2020	25.03.2021	10.03.2022	02.06.2022	
36	C - 606	31.12.19	19.12.2020	18.03.2021	16.12.2021	14.04.2022	
37	C - 701	31.12.19	30.01.2021	08.04.2021	07.10.2021	10.03.2022	
38	C - 702	04.12.19	30.01.2021	08.04.2021	07.10.2021	27.01.2022	
39	C - 703	04.12.19	30.01.2021	08.04.2021	14.10.2021	03.02.2022	
40	C - 704	28.12.19	30.01.2021	15.04.2021	23.09.2021	03.02.2022	
41	C - 705	28.12.19	31.01.2021	15.04.2021	28.10.2021	10.02.2022	
42	C - 706	31.12.19	31.01.2021	15.04.2021	18.11.2021	03.02.2022	
43	C - 801	31.12.19	04.03.2021	14.05.2021	03.11.2021	17.03.2022	
44	C - 802	04.12.19	04.03.2021	14.05.2021	11.11.2021	03.03.2022	
45	C - 803	04.12.19	04.03.2021	14.05.2021	10.03.2022	07.04.2022	
46	C - 804	28.12.19	04.03.2021	06.05.2021	02.12.2021	14.04.2022	
47	C - 805	28.12.19	25.02.2021	06.05.2021	18.11.2021	10.02.2022	
48	C - 806	31.12.19	25.02.2021	19.05.2021	29.08.2022		Unsold
49	C - 901	31.12.19	31.03.2021	01.07.2021	27.07.2022		Unsold
50	C - 902	04.12.19	31.03.2021	01.07.2021	28.10.2021	27.01.2022	
51	C - 903	04.12.19	31.03.2021	01.07.2021	11.11.2021	24.02.2022	
52	C - 904	28.12.19	31.03.2021	24.06.2021	25.07.2022		Unsold
53	C - 905	28.12.19	26.03.2021	24.06.2021	02.12.2021	14.04.2022	
54	C - 906	31.12.19	26.03.2021	15.07.2021	30.12.2021	17.02.2022	
55	C - 1001	31.12.19	23.05.2021	09.09.2021	23.12.2021	31.03.2022	
56	C - 1002	04.12.19	23.05.2021	09.09.2021	25.11.2021	14.04.2022	
57	C - 1003	04.12.19	23.05.2021	09.09.2021	02.12.2021	24.02.2022	
58	C - 1004	28.12.19	23.05.2021	26.08.2021	24.03.2022		
59	C - 1005	28.12.19	16.05.2021	16.09.2021	16.12.2021	17.02.2022	
60	C - 1006	31.12.19	16.05.2021	02.09.2021	25.07.2022		Unsold

APPROVED BY
 21/12/2022
 K. Narendar reddy
 Assistant Project Manager
 May Flower