

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Mehta& Modi Realty Kowkur LLP		Date:	15.10.2022		
Site:	Greenwood Heights		Prepared by:	Asma		
Report From / To	08.10.2022 to 15.10.2022		Approved by:	A.Suresh		
Report Date	15.10.2022					
List of requisitions numbers missing in the report*:- 142256, 142266						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#		
142188	07-09-2022	1	Gas Cylinder	Po to be issue		
142235	04-10-2022	1 to 3	Upvc material	Po to be issue		
142267	11-10-2022	1	HDPE pipe	Po to be issue		
.List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
142037	04-07-2022	1 & 3	Floor Large tiles	Po no 89697 sup:SSLLP delivery in this week.		
142040	04-07-2022	5	Malasian Brown DK	Po no 89700 sup:SSLLP delivery in this week.		
142052	07-07-2022	1,2	Regal beige & urban wood dark	Po no 89838 sup: SSLLP delivery on next week.		
142070	14-07-2022	5,7	Malasian Brown DK & HL	Po no 90186 sup:SSLLP delivery next week		
142075	15-07-2022	1	Building block	Po no 90297 sup: SSLLP delivery in week		
142087	20-07-2022	1 to 2	Tagus tiles	Po no 90292 sup:SSLLP delivery on next week		
142115	02-08-2022	1	Guard Alert siren	Po no :90703 sup:Parshva Global delivery on in week		
142121	03-08-2022	1 2	Vitrified tiles	Po no 90756 sup:SSLLP delivery next week		
142125	04-08-2022	2,3,5,7,8	Ceramic Wall Tiles	Po no 90806 sup: SSLLP delivery on next week.		
142216	24-09-2022	1	Kajariya dyna tiles	Po no 92368 sup : SSLLP delivery in week		
142218	28-09-2022	1 to 3	Steel MS Grills	Po no 92445 sup: SSLLP delivery next week		
142226	30-09-2022	1	Conceled tank	Po no 92505 sup : SSLLP delivery on Monday		
142231	03-10-2022	2,3,6,8	Cpvc material	Po no 92661 sup: SSLLP delivery om Monday		
142236	04-10-2022	1 to 10	Doors & hardware	Po no 92696 sup: SSLLP delivery on wedensday		
142238	04-10-2022	1	Glass balcony railing	Po no 92682 sup : chouhan steel furniture delivery within week		
142243	06-10-2022	1 to 8	Plumbing CP material	Po no 92658 sup: SSLLP delivery on Monday		
142245	06-10-2022	1 to 3	Cp sanitary	Po no 92660 sup : SSLLP delivery on Monday		
No. of gate passes issued this week:			01	From No.	Nil	To No. Nil
Delivery van site visit on:						
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes	
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	Nil	Nil	Nil
2.	10mm	.617	7.404	Nil	Nil	Nil
3.	12mm	.89	10.68	Nil	Nil	Nil
4.	16mm	1.58	18.96	Nil	Nil	Nil
5.	20mm	2.47	29.64	Nil	Nil	Nil
6.	25mm	3.86	46.32	Nil	Nil	Nil
7.	32mm	6.32	75.84	Nil	Nil	Nil
8.	Binding wire			Nil	Nil	Nil
OPC stock		OPC last weeks stock		PPC/PSC stock	53	PPC/PSC last weeks stock 150
Details	Project Manager			Admin Officer/Manager		Admin Audit

Sign	A.Suresh	Asma	
Date	15-10-2022	15-10-2022	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!


