

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 17/10/22		Prepared by: Prakash		Serial no. 9525	
Supplier name: SCLLP				HO inward no.	
Firm/Company: MRMLLP		Project: GMR		HO received date	
PO/WO date: 19/09/22		PO/WO No. 72055		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	26227	14/10/22	3,17,390.32	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 3,17,390.32

Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: 9482	Proof of delivery matches MRN: ☒ Yes ☐ No
----------------	--

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 3,17,390.32

Amount E – PO / WO value: 4,61,102.02

Amount F – Difference (A – E): 1,43,712.00

Quantity received as per PO / WO: ☐ Yes ☐ Excess received ☐ Short received ☒ Part received

Close PO / WO: ☐ Yes ☒ No – wait for balance material ☐ Other

Payment – due date: 24/10/22

Remarks: Part Delivery

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date:		17 OCT 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Summit Sales LLP**ORIGINAL INVOICE**

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 :

Customer Details				Invoice No.	26227		
Modi Reality Mallapur LLP Sy No, 19, Mallapur, Hyderabad, Next to NFC Railway Over Bridge,500076				Invoice Date.	04-10-2022		
				PO No.	92055		
				PO Date.	19-09-2022		
				Req ID	79702		
				Req Date	12-09-2022		
GSTIN : 36AAEFM1459R1ZP				PAN	AAEFM1459R		
				Loc Req No	193830		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	394300 - TLFL-Tiles - Tiles-Floor Tiles-Caneite 83 Box's	69010030	119.6	443.13	52,998.35	18	9,539.70
2	732900 - TLFL-Tiles - Floor 291 Box's 201	69072100	290	560.81	162,634.90	18	29,274.28
3	429400 - TLFL-Tiles - Floor 83 Box's	69072100	119.6	446.00	53,341.60	18	9,601.48
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
24,207.73				24,207.73		24,207.73	
Total Taxable Amount				268,974.85		48,415.46	
Total Invoice Amount				317,390.32			
Rupees : Three Lakh(s) Seventeen Thousand Three Hundred Ninty and Paise Thirty Two Only.							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

21-09-2022 15:08:21



92055

16.09.22 3:00:43

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	92055	193830
Doc Date	19-09-2022	
Quote No	Null	
Quote Date	12-09-2022	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 394300 - TLFL-Tiles - Tiles-Floor Tiles-Caneite Beige-Cera - 600X1200mm - Sqm 83 Box's	119.60	443.13	0.00	18.00	62,538.05
2 732900 - TLFL-Tiles - Floor Tiles-Vitrified-Ispira-Carrara - 600x1200mm - sqm 291 Box's	418.60	560.81	0.00	18.00	277,010.98
3 429400 - TLFL-Tiles - Floor Tiles-Vitrified-Nitco-Biblios - 600X600mm - sqm 83 Box's	119.60	446.00	0.00	18.00	62,943.09
4 499500 - TLWF-Tiles - Wall & Floor Tiles-Ceramic-Nitco-Country Rosso - 300X300mm - sqm 34 Box's	36.60	347.87	0.00	18.00	15,023.81
5 711600 - TLWF-Tiles - Wall & Floor Tiles-Ceramic-Nitco-Country Almond - 300X300mm - sqm 14 Box's	14.90	410.49	0.00	18.00	7,217.24
6 293200 - TLWF-Tiles - Wall & Floor Tiles-Ceramic-Nitco-Black Berry - 300X300mm - sqm 33 Box's	35.80	396.80	0.00	18.00	16,762.42
7 693100 - TLWF-Tiles - Wall & Floor Tiles-Ceramic-Nitco-Blanco White - 300X300mm - sqm 17 Box's	17.90	347.87	0.00	18.00	7,347.71
8 600800 - TLWF-Tiles - Wall & Floor Tiles-Metal-Nitco-Country Chocolet - 300X300mm - sqm 28 Box's	29.90	347.45	0.00	18.00	12,258.73
Total Order Value . . .					461,102.02
Rupees : Four Lakh(s) Sixty One Thousand One Hundred Two and Paise Two Only.					

Terms and Conditions :-**Specification / Brand** As per details given in the quotation.**Payment Terms** After Delivery & Production of bill**Tax** All taxes included in above price.**Delivery Date** Next Day.**Delivery Location** Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. NEExt to NFC Railway Over Bridge

Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Nil**Transportation Cost** NilFor **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Contact :-

Name : _____

Date : ____/____/____

LAST DELIVERY DETAILS

S.no.	Bill no.	Bill Dt.	Amount
1.	26227	4/10	37390
2.			
3.			
4.			
5.			

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Requisition Form

Company Name: MRM LLP

Site & Phase: CMR

Unit No./Block No. C-505, 506, 507, 605, 606, 607

Supplier:

Material required before date: 15.09.2022

Date: 12.09.2022

Time: 1:00

Req. No. 193830

ID No.

79702

S No	Item	Qty required	Qty available at site	Order Qty	Inward No	Inward Date
1	TLFL3943-Tiles-Floor Tiles-Cancelte Beige-Cera-600X1200MM-Sqm	119.6	0	119.6		
2	TLFL7329-Tiles-Floor Tiles-Vitrified-Ispira-Carrara-600x1200MM-sqm	418.6	0	418.6		
3	TLFL4294-Tiles-Floor Tiles-Vitrified-Nitico-Biblos-600X600MM-sqm	119.6	0	119.6		
4	TLWF4995-Tiles-Wall & Floor Tiles-Metal-Nitico-Country Rosso -300X300MM-sqm	36.6	0	36.6		
5	TLWF7116-Tiles-Wall & Floor Tiles-Metal-Nitico-Country Almond -300X300MM-sqm	14.9	0	14.9		
6	TLWF2932-Tiles-Wall & Floor Tiles-Metal-Nitico-Black Berry-300X300MM-sqm	35.8	0	35.8		
7	TLWF6931-Tiles-Wall & Floor Tiles-Ceramic-Nitico-Bianco White -300X300MM-sqm	17.9	0	17.9		
8	TLWF6008-Tiles-Wall & Floor Tiles-Metal-Nitico-Country Chocolate -300X300MM-sqm	29.9	0	29.9		
9						
10						

Remarks: Towards C-505, 506, 507, 605, 606 flats flooring work purpose.

22055

Engineer

Prepared By: Madhan

Approved By:

Sign & Date:

Project Manager

Rampasad

PURCHASED

MD

APPROVED BY

17 SEP 2022

SOHAM MODI
MANAGING DIRECTOR

12 SEP 2022

18 SEP 2022

ST. MANAGER PURCHASE

DELIVERY CHALLAN

SUMMIT SALES LLP

5-4-187/3 & 4 II Floor, M.G. Road, secunderabad - 500 003.

Tel : 040 - 6633 5551

M/s Modi Reality Mallapur
LLP
 Site: G.M.R.

DC No. : 5019
 Date : 24/09/2022
 Vehicle No. : TS 08UH 2926
 P.O. / W.O. No. : 92055
 P.O. / W.O. Date : 19/9/2022

Sl. No.	PARTICULARS	Quantity
1	Concrete Base 600mm X 1200mm (83 Boxes)	119.60 sqm
2	Carrera 600mm X 1200mm (201 Boxes)	240 sqm
3	Biblos Vitrified Tile 2' X 2' (83 Boxes)	119.60 sqm
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		


INWARD
 MODI REALTY MALLAPUR LLP
 Ware No 9482 Dt 29/9/22
 BIRN No 9482 Dt 29/9/22
 Received By Goma Sign 29/09/22

GSTIN :

Received the above materials in good condition

Received by : Medhan

Stamp:

Date : 24/09/2022

For SUMMIT SALES LLP

Authorised Signatory