

Anx - D - Milestone report

Annexure - D - send weekly												
Mile stone report for CR-												
Company name:		Rohan Constructions										
Project name:		Silver Oak Villas-Part- 3										
Date:		27-10-2022										
Note:		Prepare the statement for all the villas in the project.										
S No	Villa no-4BHK)	Type (2, 3, SUBA	Work start date	Completion of Plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession	
1	101	A1 -3bhk	2,040	18-Jan-20	18-Aug-20	1-Apr-21	8-Nov-21	6-Dec-21	12-Mar-22	16-Mar-22	25-Jul-22	25-Jul-22
2	102	A1 -3bhk	2,040	28-Jan-20	7-Sep-20	1-Apr-21	13-Dec-21	10-Jan-22	4-May-22	9-Jun-22		
3	103	A1 -3bhk	2,040	2-Feb-20	26-Aug-20	30-Jul-21	30-Dec-21	27-01-2022	4-May-22	9-Jun-22		
4	104	A1 -3bhk	2,040	3-Feb-20	13-Aug-20	5-May-21	15-Nov-21	9-Dec-21	19-Mar-22	4-Jul-22	20-Aug-22	20-Aug-22
5	105	A1 -3bhk	2,040	15-Jun-20	12-Sep-20	16-Jul-21	15-Nov-21	28-Dec-21	4-May-22	4-Jul-22		
6	106	A1 -3bhk	2,040	11-Dec-20	11-Mar-21	12-Oct-21	30-Dec-21	29-01-2022	5-May-22	6-May-22		
7	107	A1 -3bhk	2,040	11-Dec-20	16-Mar-21	29-Sep-21	30-Dec-21	29-01-2022	6-May-22	25-May-22	25-Jul-22	25-Jul-22
8	108	A2 -3bhk	2,040	15-Jun-20	23-Apr-21	27-Oct-21	22-Feb-22	23-03-2022	9-Aug-22	29-Aug-22		
9	109	A2 -3bhk	2,040	15-Jun-20	2-Apr-21	27-Oct-21	22-Feb-22	23-03-2022	25-Oct-22			
10	110	A2 -3bhk	2,040	9-Feb-20	11-Mar-21	12-Oct-21	9-Feb-22	28-Feb-22	23-Jun-22	19-Jul-22		
11	111	A2 -3bhk	2,040	5-Feb-20	18-Jan-21	27-Oct-21	29-Jan-22	28-Feb-22	23-Jun-22	19-Jul-22		
12	112	A2 -3bhk	2,040	18-Jan-20	22-Dec-20	28-Nov-21	21-Jan-22	28-Feb-22	30-May-22	3-Jun-22	11-Aug-22	11-Aug-22
13	113	A2 -3bhk	2,040	28-Jan-20	20-Oct-20	29-Sep-21	1-Apr-22	21-04-2022	7-Sep-22	14-Sep-22		
14	114	A2 -3bhk	2,040	20-Feb-20	20-Oct-20	15-Sep-21	6-Dec-21	14-Dec-21	7-Apr-22	14-Apr-22		
15	115	A1 -3bhk	2,040	27-Feb-20	7-Sep-20	3-Aug-21	21-Jan-22	1-Mar-22	7-Jul-22	28-Aug-22	19-Aug-22	19-Aug-22
16	116	A1 -3bhk	2,040	28-Feb-20	27-Aug-20	19-Jul-21	3-Dec-21	6-Dec-21	1-Apr-22	14-Apr-22	19-Aug-22	19-Aug-22
17	117	A1 -3bhk	2,040	17-Mar-20	19-Oct-20	21-Oct-21	30-Dec-21	11-Mar-22	7-Jul-22	11-Jul-22		
18	118	A1 -3bhk	2,040	17-Mar-20	12-Dec-20	9-Nov-21	9-Feb-22	5-Mar-22	11-07-2022	13-Jul-22		
19	119	A1 -3bhk	2,040	29-Jun-20	1-Apr-21	6-Nov-21	1-Mar-22	16-Mar-22	23-Aug-22	29-Aug-22		
20	120	A1 -3bhk	2,040	15-Jun-20	24-Apr-21	16-Dec-21	16-Mar-22	5-Apr-22	2-Sep-22	14-Sep-22		
21	121	A1 -3bhk	2,040	15-Jun-20	6-Apr-21	16-Dec-21	1-Mar-22	16-Mar-22	7-Sep-22	7-Sep-22		
22												
23												

Certified by:

Meenakshi

Asst. Engineer

SILVER OAK VILLAS LLP

APPROVED BY

27 OCT 2022

K. PURSHOTAM

Project Manager (Silver Oak Villas Part-III)

Anx - D - Milestone report

[illegible]

S No	Villa no-	Type (2, 3, 4BHK)	SBU/A	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	122	C2 -3bhk	2,040	23-Jul-20	3-Feb-21	18-Aug-21	1-Mar-22	16-Mar-22	22-Aug-22	7-Sep-22		
2	123	C2 -3bhk	2,040	11-Aug-20	18-Jan-21	18-Aug-21	2-Feb-22	16-Mar-22	29-Jun-22	4-Jul-22		
3	124	C2 -3bhk	2,040	11-Aug-20	12-Jan-21	18-Aug-21	28-Jan-22	1-Mar-22	29-Jun-22	2-Sep-22		
4	125	C2 -3bhk	2,040	12-Aug-20	4-Jan-21	25-Jun-21	27-Nov-21	27-Jan-22	11-Jun-22	21-Jun-22		
5	126	C2 -3bhk	2,040	25-Jan-20	3-Aug-20	30-Dec-20	7-Jul-21	1-Nov-21	12-Mar-22	4-Jun-22		
6	127	C2 -3bhk	2,040	16-Jan-20	28-Jun-20	9-Dec-20	20-Aug-21	8-Nov-21	12-Mar-22	2-Jun-22	15-Sep-22	15-Sep-22
7	128	C2 -3bhk	2,040	5-Dec-19	27-Feb-20	1-Sep-20	9-Nov-20	23-Dec-20	19-Apr-21	5-May-21	12-Aug-22	12-Aug-22
8	129	C1 -3bhk	2,040	5-Dec-19	20-Feb-20	1-Sep-20	5-Dec-20	23-Dec-20	19-Apr-21	5-May-21	1-Aug-22	1-Aug-22
9	130	C1 -3bhk	2,040	16-Jan-20	5-Mar-20	1-Sep-20	18-Mar-21	7-Jun-21	4-Mar-22	12-Mar-22	2-Aug-22	2-Aug-22
10	131	C1 -3bhk	2,040	7-Feb-20	5-Mar-20	9-Dec-20	22-Mar-21	8-Nov-21	10-May-22	10-May-22	29-Jul-22	29-Jul-22
11	132	C1 -3bhk	2,040	6-Feb-20	8-Aug-20	18-Aug-21	27-Dec-21	20-Jan-22	11-Apr-22	5-May-22	2-Aug-22	2-Aug-22
12	133	C1 -3bhk	2,040	8-Aug-20	21-Jan-21	18-Aug-21	11-Feb-22	16-Mar-22	7-Jul-22	12-Jul-22		
13	134	C1 -3bhk	2,040	15-Dec-20	1-Feb-21	18-Aug-21	5-Mar-22	25-May-22	15-Jun-22	15-Jun-22	30-Aug-22	30-Aug-22
14	135	C1 -3bhk	2,040	16-Dec-20	1-Feb-21	18-Aug-21	15-Feb-22	4-Apr-22	13-Jul-22	18-Aug-22		
15	136	C1 -3bhk	2,040									
16	137	C2 -3bhk	2,040	10-Mar-21	17-Jul-21	20-Nov-21	9-Jul-22	24-Aug-22	19-Oct-22			
17	138	C2 -3bhk	2,040	10-Mar-21	2-Jun-21	18-Oct-21	5-Apr-22	13-Jul-22				
18	139	C2 -3bhk	2,040	10-Mar-21	12-Mar-21	18-Oct-21	29-Aug-22	22-Oct-22				
19	140	C1 -3bhk	2,040	4-Jan-21	27-May-21	20-Nov-21	29-Aug-22	22-Oct-22				
20	141	C1 -3bhk	2,040	4-Jan-21	22-Jun-21	22-12-2021	16-Sep-22					
21	142	C1 -3bhk	2,040	4-Jan-21	10-Jun-21	20-Nov-21	15-Jun-22	22-Aug-22	15-Oct-22	19-Oct-22		
22	143	C2 -3bhk	2,040	5-Mar-21	14-Apr-21	20-Nov-21	16-Sep-22					
23	144	C2 -3bhk	2,040	5-Mar-21	19-Apr-21	16-Sep-21	15-Jun-22	22-Aug-22				
24	145	C2 -3bhk	2,040	17-Feb-21	7-Jul-21	22-Dec-21	3-Jun-22	29-Jul-22				
25	152	C1 -3bhk	2,040	20-Jun-21	7-Dec-21	14-Apr-22	26-Sep-22					
26	153	C1 -3bhk	2,040	5-Mar-21	2-Dec-21	19-May-22	19-Sep-22					
27	154	C1 -3bhk	2,040	8-Mar-21	14-Dec-21	19-May-22	19-Sep-22					
28	155	C1 -3bhk	2,040	10-Mar-21	13-Sep-21	5-Mar-22	9-Jun-22					
29	156	C1 -3bhk	2,040	10-Mar-21	13-Sep-21	5-Mar-22	9-Jun-22					

Meenokshi
Asst. Engineer
SILVER OAK VILLAS LLP

Page 1 of 2

K. PURSHOTAM
 Manager (Silver Oak Villas Part-III)

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBU/A	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
30	157	C1 -3bhk	2,040	10-Mar-21	18-Sep-21	14-Apr-22	15-Jun-22	14-Jul-22	12-Oct-22			
31	158	C1 -3bhk	2,040	9-Mar-21	8-Dec-21	9-Jun-22	26-Sep-22					
32	159	C1 -3bhk	2,040	10-Mar-21	8-Dec-21	14-Apr-22	26-Sep-22					
33	186	C2 -3bhk	2,040	7-Jan-22	19-Sep-22							
34	187	C2 -3bhk	2,040	18-Jan-22	29-Sep-22							
35	188	C2 -3bhk	2,040	16-Mar-22								
35	189	C2 -3bhk	2,040									
36	190	C2 -3bhk	2,040									
37	191	C2 -3bhk	2,040									
38	192	C2 -3bhk	2,040									
39	193	C2 -3bhk	2,040	11-Aug-22								
40	194	C2 -3bhk	2,040	7-Jun-22								
41	195	C2 -3bhk	2,040	30-May-22								
42	196	C2 -3bhk	2,040	30-May-22								
43	197	C1 -3bhk	2,040	7-Jun-22								
44	198	C1 -3bhk	2,040	12-Aug-22								
45	199	C1 -3bhk	2,040	12-Aug-22								
46	200	C1 -3bhk	2,040									
47	201	C1 -3bhk	2,040									
48	202	C1 -3bhk	2,040									
49	203	C1 -3bhk	2,040									
50	204	C1 -3bhk	2,040	13-Jul-22								
51	205	C1 -3bhk	2,040	13-Jul-22								
52												

Certified by:

Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

APPROVED BY

27 OCT 2022
K. PURSHOTAM
 Project Manager (Silver Oak Villas Park-III)