PURCHASE DIVISION Advice for approval for credit to supplier



Date: 9-4 10 32 Pre			Prepared	Asha Tyothi			Serial no.			9847	
Supplier nar	me	a i i		9 79/	oc Con	mpany	d	HO inward	i no.		
Firm/Company MRMLLP Project						GMR HO recei			ed date		
PO/WO date 22 08 22 PO/WO					No.	91207		Scan ID.			
SI no.				Bill	date]	Bill amount		Original	attached	
1.	1. 190				30/8	129	11 ,	135/		Yes	□ No
2.					3016	144		1		□ Yes	□ No
3.										□ Yes	п №
4.								1			
Amount A-l	Bills tota	al (Excluding	Transp	ort & Han	nali Charge	es):	L		11,	135/-	_
MRN		lu san						of delivery		Yes c	No No
nos.:		111220					matche	s MRN			
Amount B -	Other C	Credits : Trans	portati	on charges	3					_	
Amount C -	Other I	Debits:									
Amount D (D=A+B-C) - Amount to be credited to				the suppli	the supplier:						
Amount E - PO / WO value:									8,316 -		
Amount F -	Differe	nce (A – E):								819/-	_
Quantity rec	ceived a	s per PO /WO		☐ Yes ☐ Excess received ☐ Short received ☐ Part received							
Close PO / V	WO		□ Yes No - wait for balance material □ Other								
Payment - d	lue date			31/10/22							
Remarks:						et bill					
					,	•					
Approve			chase nager	MD		Account			counts		
Name:		AshaJyo	ot.		open					Ivia	nagei
Sign:		Delia	IMA	PROV	N			***************************************			
Date		1) XVIII	2	7 OCT	2022						
Approval lin	nit	Upto 20k	P.	Above 20	Ok NAR			Upto 20k		Above 20k	

Jotes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.

This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate ocuments, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount 1. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



TAX INVOICE AG

RAJADHANI TILES COMPANY

MARBLES & GRANITE

Dealers in : Rajastan Marbles, Granite, Kota Stone, Bangalore Stone, Tandur Stone and all types of Parking & Flooring Tiles Plot No. 78, H.No. 4-40/7/2, Nagaram Village, Keesara Mdl., Medchal Dist - 500 083.

Invo	DICE NO.	: 36A	APPU	3108E1	ZM	Date :	30/08/2022	
Bille Nam	no Modi Reality Mallafo	ur UP	Party	GSTIN :	36AAE	FMII	459 R12 F	
	ress Malafur		(Transporta					
	Hyderabad	••••••			: Gulmol	nor		
State	Telangung Code 3	 L		No.: 912			Vehicle No.	
S.No.				Code : TE	LANGANA -		S 0 80E4885	
0.140.	DESCRIPTION	Н	SN/SAC	QTY.	RATE	PRICE		
1)	Tandoor Rough Stone	9.	515	495	16	SEF		
-	2x9=4x(24=495							
2)	loading , anoading			495	3	sft	1485	
3)	Transport	10					1200	
	(I) No: 985191 Date: U1912L	15	7					
	nic Reference Number :				Total Taxabl	e Value	10,605	
	s in words Eleven Thousand	CGST@2.	5 %	265.125				
H	unded and Thisty P'1		SGST@2	5 %	265.125			
	Name : ICICI BANK				IGST @	-%	_	
Accou	unt No. : 131805500546				(Subject to Rever	se Charges)		
Interest	@ 18% will be strictly charged extra of hills	anch : K	apra		GRAND TOT	AL	11,135	
No reject	Interest @ 18% will be strictly charged extra of bills are not paid withindays. We are not responsible for transit damages. No rejection is entertained beyond 15 days from the date of receipt of material your end. All disputes are subject to Hyderabad Jurisdiction.							

Receiver's Signature with Seal

Purchase Order

Page(s) 1 Of 1

22-08-2022 15:05:35

From Company: Modi Reality Mallapur LLP

5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabac

G S T No.: 36AAEFM1459R1ZP

17.08.22 12:59:50

	/		
Doc No	91207	193658	
Doc Date	22-08-2022		
Quote No	Nil		
Quote Date	21-04-2022		
SupplyType			
	Quote No Quote Date	Doc Date 22-08-202 Quote No Nil Quote Date 21-04-202	

Kind Attn: Mr. U.S. Mishra

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 683600 - BUIL-Building Material - Tandoor Rough Stone- - 600X600MM - Sqm 2' x 2' x 35 to 40mm thick - Rough (124Nos)	495.00	16.00	0.00	5.00	8,316.00
Rupees : Eight Thousand Three Hundred Sixteen Only		Total Or	der Value	e	8,316.00

Rupees: Eight Thousand Three Hundred Sixteen Only.

Terms and Cond	litions :-				
Specification /	All items machine cut, 35mm thickness.				
Payment Terms	50% as advance and balance 50% after delivery of all m	aterials	-		
Tax	All taxes included in above price.	iateriais.	PARTO	ELIVERY DE	Cin
Delivery Date	Within 2days	Sinc.	Ball ag.	Bill Dt.	P. C.
Delivery Location	Gulmohar Residency	1	100	and the second s	Amount
	Survey No 19, Mallapur, Hyderabad. NExt to NFC Railwa	V Over Br	190	30/08/22	11,135/
	Phone. Contact: Security, Admin 9502211011	THE RESERVE TO THE PERSON NAMED IN	luge		the second section of the section of
Penality For Delay	Nil 9502211011	3.	-		
Transportation	Extra.	4.	-	Market and the Real Property and the Control of the	
Warranty	Ni	3.	to the state of th		And the second second
Advance Paid	Nil	Ì			The state of the s
Other Terms	We reserve the right to reject items not and				
Completion Date	We reserve the right to reject items not conforming to qua order for Transformer area stone laying purpose. Idng & u Nil	lity and sp ldng char	ecifications. Breal ges extra @1.50/-	kage in your accour per sft.	nt. Above

Measurment Nil Security Nil Remarks

'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For Modi Reality Mallapur LLP

Authorised Signatory

Accepted the above Terms And Conditions

For Rajadhani Tiles Company

Name: Mew Mynl8 Date : __/__/

Phase GA/R Pock no Requirefor stone laying at transformer area I required Urgent Item BUIL6836-Building Material-Tandoor Rough Stone—600X600MM-Sqm BUIL6836-Building Material-Tandoor Rough Stone—600X600MM-Sqm Req. No. 1D No. 1D No. A 30 A 46 BUIL6836-Building Material-Tandoor Rough Stone—600X600MM-Sqm Project Sultan ali	Approved By: Sign & Date:	Prepared By:	Remarks	10	0 00	7	6 5	4	w N	5	3 NO	COLOR	Mater	Supplier	Flat	?	Site
Date: Time: Time: Time: Project Project	By:		Required for transformer area stone laying purpos				V/+	0,0	State 1 and or Rough S	BUIL6836-Building Material Tond	Item	e date: Urgent	rial required	lier: "requirefor stone laying at transformer area		& Phase GMR	Pany Name: MRM LL P
eq. No. Ony required 46			e.			The second secon		7				The state of the s					
	2) -	Project Manager VE								46	Qty Qty available required at site	1188 NOTE	Reg. No.		Time:	Date: 16.08.22	

.

	-	A	No.
	6		
	夕作	-	4
		人物	13
	2		
18	MA		2007
7	1	37	24
	THE	3/15	-

©: 9848525411 RAJADHANI TILES COMPANY

Plot No. 78, H.No. 4-40/7/2, Nagaram Village, Keesara Mdl., Medchal Dist - 500 083, Telangana.

0	Medchal Dis	st - 500	083, Telang	ana.
M/s.1	Modi Really Malla	lar	Ouder No . (269 08 2022 1207 3080E4885
S.NO.	PARTICULARS	QTY.	RATE	AMOUNT Rs. Ps.
()	Tandoor Rough	495		
1	Tandoor Rough	30		
	2x2=4		-	
	2x2=4 4x124=495		1	
	49558+			
	- page 1 and the control of the cont			
	MOGIRI A 104	OL 2	9 08/2	
	13N NO 111920	Dt2	03/2	
	POCENEO Zy.	29	TOTAL	
Con	ods once sold will not be taken b	nack	IOIAL	01-1
	ank you E. & O.E.	Jaur		Signature

