


Company Name : MMR Kowkur LLP							
Project	GHT						
Prepared By	A Suresh						
Last updated on	8-Aug-22						
Block No	Block - A&B						
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A-101	9-May-21	5-Oct-21	5-Mar-22	17-Mar-22	26-Mar-22	
2	A-102	9-May-21	5-Oct-21	22-03-2022	24-Mar-22	20-Apr-22	
3	A-103	9-May-21	19-Oct-21				
4	A-104	9-May-21	19/10/2021				
5	A-105	17-May-21	19/10/2021				
6	B - 106	4-May-20	30-Mar-2021	18-Jun-21	1-May-22	19-06-2022	
7	B - 107	4-May-20	30-Mar-2021	18-Jun-21			
8	B - 108	4-May-20	30-Mar-2021	18-Jun-21	30-Apr-22		
9	B-109	4-May-20	30-Mar-2021	18-Jun-21	2-Aug-21		
10	B - 110	16-May-20	29-Aug-20	26-Jan-20	13-Feb-21	01 March 2021	
11	B - 111	16-May-20	29-Aug-20	11-Feb-21	11-Jul-22		
12	B - 112	16-May-20	29-Aug-20	11-Feb-21	8-Mar-21	27-Mar-21	
13	B - 113	16-May-20	29-Aug-20	26-Jan-20	19-Feb-21	1-Mar-21	
14	A - 114	15-May-21	19-10-2021	31-Jul-22			
15	A - 115	15-May-21	19-10-2021	5-Aug-22			
16	A - 116	15-May-21	5-Oct-21				
17	A - 117	15-May-21	5-Oct-21	1-Mar-22	14-Mar-22	24-Mar-22	
18	A - 201	9-May-21	02-11-2021				
19	A - 202	9-May-21	02-11-2021				
20	A - 203	9-May-21	22-11-2021				
21	A - 204	9-May-21	22-11-2021				
22	A - 205	17-May-21	22-11-2021				
23	B - 206	4-May-20	06 May 2021	14-Feb-22			
24	B - 207	4-May-20	06 May 2021	14-Apr-22			
25	B - 208	4-May-20	06 May 2021	14-03-2022			
26	B - 209	4-May-20	06 May 2021	4-Apr-22			
27	B - 210	16-May-20	9-Nov-20	4-Apr-21			
28	B - 211	16-May-20	9-Nov-20	4-Apr-21			
29	B - 212	16-May-20	9-Nov-20	19-Mar-21			
30	B - 213	16-May-20	9-Nov-20	18-Mar-21			
31	A - 214	15-May-21	22-11-2021	30-Jul-22			
32	A - 215	15-May-21	22-11-2021	31-Jul-22			
33	A - 216	15-May-21	2-Nov-21	29-Jul-22			
34	A - 217	15-May-21	2-Nov-21	28-07-2022			
35	A- 301	9-May-21	3-Dec-21				
36	A- 302	9-May-21	3-Dec-21				
37	A- 303	9-May-21	15-Dec-21				
38	A- 304	9-May-21	15-Dec-21				
39	A- 305	9-May-21	15-Dec-21	12 June 2022			
40	B -306	4-May-20	5-Jun-2021	14-Apr-22	20-06-2022		
41	B -307	4-May-20	5-Jun-2021	14-Feb-22	27-04-2022		
42	B -308	4-May-20	5-Jun-2021	14-Feb-22	27-Apr-22		
43	B -309	4-May-20	5-Jun-2021	14-Apr-22	30-Jun-22		
44	B -310	16-May-20	29-Dec-20	10 May 2021	25-Jan-22	19-05-2022	
45	B -311	16-May-20	29-Dec-20	15 May 2021	30-04-2022		
46	B -312	16-May-20	29-Dec-20	15 May 2021	29-04-2022		
47	B -313	16-May-20	29-Dec-20	13 May 2021	22-Jan-22	26-05-2022	
48	A -314	15-May-21	15-Dec-21	25 May 2022			
49	A -315	15-05-2021	15-Dec-21				
50	A -316	15-05-2021	3-Dec-21				
51	A -317	15-05-2021	3-Dec-21				
52	A - 401	9-May-21	28-Dec-21				
53	A - 402	9-May-21	28-Dec-21				
54	A - 403	9-May-21	10-Jan-22				

08 AUG 2022
SURESH
PROJECT MANAGER

GHT Site weekly Mile stone report dated (08-08-22 ver79a)

55	A - 404	9-May-21	10-Jan-22				
56	A - 405	9-May-21	10-Jan-22				
57	B - 406	9-May-21		12-06-2022			
58	B - 407	4-May-20	5-Jul-21	14-Feb-22		20-04-2022	
59	B - 408	4-May-20	5-Jul-21	14-Apr-22		10-06-2022	
60	B - 409	4-May-20	5-Jul-21	14-03-2022		25-04-2022	
61	B - 410	16-May-20	24-Jan-21	14-03-2022		26-04-2022	
62	B - 411	16-May-20	24-Jan-21	14-02-2022		12-06-2022	
63	B - 412	16-May-20	24-Jan-21	10-Jun-2021		19-Jan-22	
64	B - 413	16-May-20	24-Jan-21	10-Jun-2021		19-Jan-22	
65	A - 414	15-May-21	10-Jan-22	14-Feb-22		20 June 2022	
66	A - 415	15-May-21	10-Jan-22	28-05-2022			
67	A - 416	15-May-21	10-Jan-22	29-May-22			
68	A - 417	15-May-21	28-Dec-21				
69	A - 501	9-May-21	28-Dec-21				
70	A - 502	9-May-21	28-Jan-22				
71	A - 503	9-May-21	09-Feb-22				
72	A - 504	9-May-21	09-Feb-22				
73	A - 505	9-May-21	09-Feb-22				
74	B - 506	9-May-21	2-Aug-21	21-Mar-22		30 April 2022	
75	B - 507	4-May-20	2-Aug-21	02-May-22		18-06-2022	
76	B - 508	4-May-20	2-Aug-21	02-May-22		18-06-2022	
77	B - 509	4-May-20	2-Aug-21	21-Mar-22		08-05-2022	
78	B - 510	16-May-20	4-Mar-21	8-Apr-22		26-06-2022	
79	B - 511	16-May-20	4-Mar-21	19-Mar-22		02-07-2022	
80	B - 512	16-May-20	4-Mar-21	2-Nov-21			
81	B - 513	16-May-20	4-Mar-21	2-Nov-21			
82	A - 514	16-May-21	09-Feb-22	05-08-2022		23-01-2022	23-05-2022
83	A - 515	16-May-21	09-Feb-22	02-06-2022			
84	A - 516	16-May-21	28-Jan-22	18-05-2022			
85	A - 517	16-May-21	28-Jan-22				
86	A - 601	9-May-21	01-Mar-22	24-06-2022			
87	A - 602	9-May-21	01-Mar-22	27-06-2022			
88	A - 603	9-May-21	12-Mar-22				
89	A - 604	9-May-21	12-Mar-22				
90	A - 605	9-May-21	12-Mar-22	18-06-2022			
91	B - 606	9-May-21	9-Sep-21	18-Apr-22		03-07-2022	
92	B - 607	4-May-20	9-Sep-21	23-Apr-22		18-06-2022	
93	B - 608	4-May-20	9-Sep-21	26-03-2022		15-04-2022	
94	B - 609	4-May-20	9-Sep-21	26-Mar-22		29-06-2022	
95	B - 610	16-May-20	14-Apr-21	7-Dec-21		30-06-2022	
96	B - 611	16-May-20	14-Apr-21	18-01-2022		10-03-2022	21-05-2022
97	B - 612	16-May-20	14-Apr-21	7-Dec-21		28-06-2022	
98	B - 613	16-May-20	14-Apr-21	7-Dec-21		17-06-2022	
99	A-614	16-May-20	12-Mar-22	22-Jul-22			
100	A-615	16-May-20	12-Mar-22	23-Jul-22			
101	A-616	9-May-21	1-Mar-22	24-Jul-22			
102	A-617	9-May-21	1-Mar-22	25-Jul-22			
103	A - 701	9-May-21	29-Mar-22				
104	A - 702	9-May-21	29-Mar-22				
105	A - 703	9-May-21	08-04-2022				
106	A - 704	9-May-21	08-Apr-22				
107	A - 705	9-May-21	08-Apr-22				
108	B - 706	9-May-21	10-09-2021	23-Apr-22			
109	B - 707	4-May-20	10-09-2021	26-Mar-22		29-06-2022	
110	B - 708	16-May-20	10-09-2021	26-Mar-22		30-06-2022	
111	B - 709	16-May-20	10-09-2021	26-Mar-22		30-06-2022	
112	B - 710	16-May-20	28-05-2021	19-Mar-22		30-06-2022	
113	B - 711	16-May-20	28-05-2021	15-01-2022		15-04-2022	
114	B - 712	16-May-20	28-05-2021	15-01-2022		15-02-2022	
115	B - 713	16-May-20	28-05-2021	07-Apr-22		26-06-2022	
116	A - 714	15-May-21	08-Apr-22				
117	A - 715	15-May-21	08-Apr-22				
118	A - 716	15-May-21	29-Mar-22				
119	A - 717	15-May-21	29-Mar-22				


 08 AUG 2022
 A. SURESH
 PROJECT MANAGER