


Remarks from site on the 'Requisition by Site Report of purchase division

Company:	Modi Realty Miryalguda LLP	Date:	17-10-2022				
Site:	AVR Gulmohar Homes	Prepared by:	Zakir				
Report From / To	10-10-22 to 17-10-2022	Approved by:					
Report Date	17-10-2022						
List of requisitions numbers missing in the report:							
List of requisitions where PO/WO not prepared 3 working days after requisition:							
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO			
165746	11-10-22	1	pavers	PO not issue			
165749	14-10-22	1 to 2	Plumbing items	PO not issue			
165750	14-10-22	1 to 2	Birla -Wall putty	PO not issue			
165751	14-10-22	1	Altek- Wall putty	PO not issue			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
Req. No.	Req. Date	Serial no of item in Req.	Item Description	Details of discussion with supplier			
165664	26-05-22	2	Garbage Bin	No stock in supplies			
165701	02-08-22	1	Guard siren	No stock in supplies			
165705	17-08-22	1 to 6	MS Railing	this week they will deliver.			
165726	09-09-22	9	Extension nipple	this week they will deliver.			
165732	17-09-22	1 to 4	Grass & plants	Next week they will deliver.			
165738	27-09-22	1 to 4	Al.Windows	Under fabrication			
165739	27-09-22	1 to 5	Al.Windows	Under fabrication			
165740	27-09-22	1 to 5	MS Grills	this week they will deliver.			
165741	27-06-22	1 to 5	MS Grills	this week they will deliver.			
165742	27-06-22	2,6 & 7	Screws & fisher	this week they will deliver.			
165744	27-09-22	1 to 11	Extension nipple	this week they will deliver.			
165745	08-10-22	1	CCTV Camera	this week they will deliver.			
165747	11-10-22	1 to 5	CP itmes	this week they will deliver.			
165748	11-10-22	1	Polythene sheet	this week they will deliver.			
No. of gate passes issued this week:			Have	From No.	NL	To No.	NL
Delivery van last site visit on:			08-10-2022				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes		
DC register Sl.No. during the week		From No.	15531	To No.	15543		
Items not ordered but received:							
Other corrections & remarks: .							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons	
1.	8mm	00	00	0.00	0.00	0.00	
2.	10mm	00	00	0.00	0.00	0.00	
3.	12mm	00	00	0.00	0.00	0.00	
4.	16mm	00	00	0.00	0.00	0.00	
5.	20mm	00	00	0.00	0.00	0.00	
6.	25mm	00	00	0.00	0.00	0.00	
7.	32mm	00	00	0.00	0.00	0.00	
8.	Binding wire	-		0.00	0.00	0.00	

OPC stock	NL	OPC last week's stock	NL	PPC/PSC stock	555	PPC/PSC last week's stock	560
Details	Project Manager		Admin Officer/Manager		Admin Audit		
Sign							
Date							

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and raikumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval input. 8. S Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material. 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!