

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Mehta& Modi Realty Kowkur LLP		Date:	05.11.2022		
Site:	Greenwood Heights		Prepared by:	Asma		
Report From / To	29.10.2022 to 05.11.2022		Approved by:	A.Suresh		
Report Date	05.11.2022					
List of requisitions numbers missing in the report*:- 142294						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#		
142188	07-09-2022	1	Gas Cylinder	Po to be issue		
142284	17-10-2022	1	Fire rated door	Po to be issue		
.List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ⁵		
142075	15-07-2022	1	Building block	Po no 90297 sup: SSLLP delivery in next week		
142216	24-09-2022	1	Kajariya dyna tiles	Po no 92368 sup :SSLLP delivery in next week		
142218	28-09-2022	1 to 3	Steel MS Grills	Po no 92445 sup: SSLLP delivery next week		
142235	04-10-2022	1 to 5	Upvc doors and windows	Po no 92685 sup: ARN upvc doors & windows delivery within week		
142235	04-10-2022	1 to 4	Upvc windows	Po no no 93137 sup : liberty21 venture delivery in next week		
142236	04-10-2022	2 4 8 9	Panel doors	Po no 92696 sup :SSLLP delivery in week		
142260	09-10-2022	1	Nitco biblios tiles	Po no 92763 sup: SSLLP delivery in next week		
142272	10-10-2022	1	Vitrifies tagus tile	Po no 93256 sup : SSLLP delivery in next week		
142293	20-10-2022	1 to 3	wall tiles (country almond & blackberry)	Po no 93116 sup: SSLLP delivery in next week		
142296	22-10-2022	1	Clam shell cards	Po no 93239 sup: bethal technology in week		
142300	25-10-2022	1 to 8	Panel doors	Po no 93221 sup: SSLLP delivery in next week		
142302	25-10-2022	1 to 4	Luna wall tiles	Po no 93223 sup: SSLP delivery in week		
142310	29-10-2022	1 2	Regalbeige & urban wooed dark tiles	Po no 93432 sup : SSLLP delivery in next week		
142311	29-10-2022	1 2	Electrical copper wire	Po no 93426 sup: SSLLP delivery in week		
142314	31-10-2022	1 to 3	Ceramic wall tiles	Po no 93485 sup: SSLLP delivery in week		
142315	31-10-2022	1 to 4	Luna wall tiles	Po no 93481 sup: SSLLP de;ivery in week		
142316	31-10-2022	1 to 4	Ultra sprinkle tiles	Po no 93483 sup : SSLLP delivery in week		
142323	02-11-2022	1 to 5	Hardware chanel bracket	Po no 93585 sup: SFS hardware delivery on Monday		
No. of gate passes issued this week:			01	From No.	Nil	To No. Nil
Delivery van site visit on:			29-10-2022 to 05-11-2022			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes	
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	Nil	Nil	Nil
2.	10mm	.617	7.404	Nil	Nil	Nil
3.	12mm	.89	10.68	Nil	Nil	Nil
4.	16mm	1.58	18.96	Nil	Nil	Nil
5.	20mm	2.47	29.64	Nil	Nil	Nil
6.	25mm	3.86	46.32	Nil	Nil	Nil
7.	32mm	6.32	75.84	Nil	Nil	Nil
8.	Binding wire			Nil	Nil	Nil
OPC stock		OPC last		PPC/PSC	153	PPC/PSC last 193

		weeks stock		stock		weeks stock	
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign		A.Suresh		Asma			
Date		05-11-2022		05-11-2022			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!

