

Remarks from site on the 'Requisition by Site Report' of purchase division

|                  |                          |              |              |
|------------------|--------------------------|--------------|--------------|
| Company:         | Modi Realty Mallapur LLP | Date:        | 5.11.22      |
| Site:            | Gulmohar Residency       | Prepared by: | Basaveshwari |
| Report From / To | 31.10.22                 | Approved by: |              |
| Report Date      | 5.11.22                  |              |              |

List of requisitions numbers missing in the report\*: Req no:

List of requisitions where PO/WO not prepared 3 working days after requisition:

| Req No. | Req Date | serial no of item in Req | Item Description                      | Reason for not preparing PO/WO         |
|---------|----------|--------------------------|---------------------------------------|----------------------------------------|
| 208181  | 2.11.22  | 1                        | Hardware anchor bolt                  | Po to be issue.                        |
| 208180  | 1.11.22  | 1                        | Light colour grey granite             | Po to be issue.                        |
| 208179  | 27.10.22 | 1                        | Electrical tools with box             | Local purchase.                        |
| 208115  | 25.10.22 | 1,2                      | Fire rated door(single & double leaf) | Requisition sent to procurement team.. |
| 208081  | 18.10.22 | 1,2                      | Fire rated door(single & double leaf) | Requisition sent to procurement team.. |
| 208079  | 18.10.22 | 1,2                      | Fire rated door(single & double leaf) | Requisition sent to procurement team . |
| 208006  | 07.10.22 | 1                        | Sewage pump eterna pump single phase  | Promotion to be follow up.             |

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

| Req No. | Req Date | Serial no of item in Req. | Item Description                 | Details of discussion with supplier |
|---------|----------|---------------------------|----------------------------------|-------------------------------------|
| 208182  | 2.11.22  | 1 to 10                   | Electrical wires                 | Less stock at SSLLP.                |
| 208170  | 31.10.22 | 1 to 10                   | Electrical wires                 | Less stock at SSLLP.                |
| 208161  | 29.10.22 | 1 to 8                    | Electrical & hardware material.  | Tuesday will be delivered.          |
| 208159  | 29.10.22 | 1,2                       | Electrical octagonal GI poles    | Monday will be delivered.           |
| 208156  | 27.10.22 | 1,2                       | CPVC tank nipple, GI nipple.     | Tomorrow will be delivered.         |
| 208145  | 27.10.22 | 1                         | Mastic pad                       | Today will be delivered.            |
| 208142  | 27.10.22 | 1 to 10                   | Electrical wires                 | Less stock at SSLLP.                |
| 208139  | 27.10.22 | 3,4                       | Electrical wire (blue and black) | less stock at SSLLP.                |
| 208131  | 26.10.22 | 1 to 11                   | Aluminium lungs                  | Supplier arranging material         |
| 208129  | 26.10.22 | 1 to 9                    | Cp material                      | Today will be delivered             |
| 208127  | 29.10.22 | 1 to 10                   | Electrical material              | Today will be delivered.            |
| 208126  | 29.10.22 | 1 to 10                   | Electrical switches and sockets  | Monday will be delivered.           |
| 208121  | 26.10.22 | 1                         | Electrical strip connectors      | Today will be delivered.            |
| 208112  | 22.10.22 | 1 to 10                   | Panel doors& beading, and locks  | Monday will be delivered.           |

|        |          |         |                                 |                              |
|--------|----------|---------|---------------------------------|------------------------------|
| 208111 | 22.10.22 | 1       | 4 core copper round cable       | Supplier arranging material. |
| 208101 | 20.10.22 | 1 to 8  | Plumbing material               | Tuesday will be delivered.   |
| 208061 | 18.10.22 | 1       | PVC drums                       | Supplier arranging material. |
| 208089 | 18.10.22 | 1 to 5  | MS material                     | Supplier arranging material. |
| 208073 | 17.10.22 | 1       | Wall putty                      | Monday will be delivered.    |
| 20845  | 12.10.22 | 1 to 10 | Cp material                     | Today will be delivered.     |
| 208012 | 8.10.22  | 1       | Pad lock                        | Today will be delivered.     |
| 193913 | 24.09.22 | 1 to 10 | Panel doors& beading, and locks | Monday will be delivered.    |

No of gate passes issued this weak

From No.

9747

To No.

9750

Delivery van site visit on :

Inward report (MRN/other ) & stock report emailed in pdf format to purchase

Yes

Item not ordered but received : Nill

Detail of steel & cement stock

| SI NO     | Tor size     | Wt per mtr. - kgs    | Wt. for 12 mtr rod - kgs | Stock at site - no of rods | Stock at site in Kgs | Previous stock in kgs    |
|-----------|--------------|----------------------|--------------------------|----------------------------|----------------------|--------------------------|
| 1.        | 8mm          | 0.395                | 4.74                     | 180                        | 853                  |                          |
| 2.        | 10mm         | 0.617                | 7.41                     | 50                         | 370                  |                          |
| 3.        | 12mm         | 0.888                | 10.6                     | -                          | -                    |                          |
| 4.        | 16mm         | 1.580                | 18.9                     | -                          | -                    |                          |
| 5.        | 20mm         | 2.469                | 29.6                     | 7                          | 207                  |                          |
| 6.        | 25mm         | 3.86                 | 46.32                    | -                          | -                    |                          |
| 7.        | 32mm         | 66.67                |                          | -                          | -                    |                          |
| 8.        | Binding wire |                      |                          |                            |                      |                          |
| OPC stock | 210          | OPC last weeks stock | 300                      | PPC/PSC stock              | 200                  | PPC/PSC last weeks stock |
| Details   |              | Project Manager      |                          | Admin Officer/Manager      |                      | Admin Audit              |
| Sign      |              |                      |                          |                            |                      |                          |
| Date      |              |                      |                          |                            |                      |                          |

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to [purchase@modiproperties.com](mailto:purchase@modiproperties.com), [ashaiya@modiproperties.com](mailto:ashaiya@modiproperties.com) and [rajkumarn@modiproperties.com](mailto:rajkumarn@modiproperties.com) on every Saturday. 3. Admin Officer shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval input. 8. S Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material. 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!