

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Towards 4545, atrium upper basement floor cc purpose.
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	RDC Concrete Private limited	Slab no.:	
Requisition nos.:	206148	A. Estimated quantity:	420M3
PO nos.:	20220803001	B. Requisition quantity:	420M3
Sign of Security	Sign of Admin	C. Actual quantity poured	73.5M3
Sign of Security	Sign of Project Manger	D. Difference (C-A)	346.5M3
Page 1	Page 2		

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	25.08.2022	08:44	09:23	10:12	07	S3675	16800	17050	-			
2.	25.08.2022	09:04	09:52	10:25	07	S3676	16800	16560	-			
3.	25.08.2022	09:30	10:14	10:52	07	S3677	16800	16450	-			
4.	25.08.2022	10:44	11:32	11:55	07	S3679	16800	16690	-			
5.	25.08.2022	10:56	11:52	12:14	07	S3680	16800	16740	-			
6.	25.08.2022	11:06	12:42	13:16	07	S3681	16800	16440	360			
7.	25.08.2022	12:27	13:18	13:42	07	S3684	16800	16820	-			
8.	25.08.2022	12:51	13:46	14:23	07	S3686	16800	17050	-			
9.	25.08.2022	13:46	14:23	14:55	07	S3687	16800	16790	-			
10.	25.08.2022	15:03	15:55	16:23	07	S3689	16800	16700	-			
11.	25.08.2022	16:36	17:25	17:52	3.5	S3693	8400	10350	-			
Total:					73.5 M3		176400	177640	360			
Remarks	As per Po quantity 420M3 but consumed only 73.5M3											

Note: 1. Report to be sent on a daily basis to purchase@amodiproperties.com and report-audit@amodiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.