

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Towards 4545, atrium upper basement floor cc purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	RDC Concrete Private limited	Slab no.:	
Requisition nos.:	206148	A. Estimated quantity:	420M3
PO nos.:	20220803001	B. Requisition quantity:	420M3
Sign of Security	Sign of Admin	C. Actual quantity poured	70M3
	<i>Basir</i>	D. Difference (C-A)	350M3
	<i>Basir</i>		

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.08.2022	08:45	09:23	10:11	07	S3735	16800	16810	-			
2.	27.08.2022	09:02	09:52	10:23	07	S3736	16800	16930	-			
3.	27.08.2022	09:19	09:54	10:34	07	S3737	16800	16520	-			
4.	27.08.2022	10:02	10:42	10:58	07	S3738	16800	15710	1090			
5.	27.08.2022	10:31	11:15	11:42	07	S3739	16800	16780	-			
6.	27.08.2022	11:12	11:48	12:10	07	S3742	16800	16830	-			
7.	27.08.2022	11:50	12:42	12:55	07	S3744	16800	16710	-			
8.	27.08.2022	12:03	12:35	12:58	07	S3745	16800	16600	-			
9.	27.08.2022	12:13	12:42	13:05	07	S3746	16800	16660	-			
10.	27.08.2022	13:20	13:58	14:12	07	S3747	16800	15380	1420			
11.												
Total:					70 M3		168000	164930	2510			

Remarks As per Po quantity 420M3 but consumed only 70M3

Note: 1. Report to be sent on a daily basis to purchases@modiproproperties.com and report-audit@modiproproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.