

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Towards 4545 Slab-5 Purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206256	A. Estimated quantity:	790M3
PO nos.:	20220910003	B. Requisition quantity:	790M3
Sign of Security	Sign of Admin	C. Actual quantity poured	657M3
<i>Rajesh</i>	<i>Sh</i>	D. Difference (C-A)	133M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	25.09.2022	05:09	05:59	06:25	07	4587	16800	16750	-			
2.	25.09.2022	05:21	06:07	06:42	07	4588	16800	16770	-			
3.	25.09.2022	05:31	06:18	07:12	07	4589	16800	16960	-			
4.	25.09.2022	06:02	07:03	07:35	08	4207	19200	20440	-			
5.	25.09.2022	05:43	07:28	07:58	07	4590	16800	16730	-			
6.	25.09.2022	05:55	07:35	08:10	07	4591	16800	16700	-			
7.	25.09.2022	06:08	07:58	08:25	07	4592	16800	16780	-			
8.	25.09.2022	06:17	08:11	08:40	07	4593	16800	16820	-			
9.	25.09.2022	06:27	08:24	09:07	07	4594	16800	16810	-			
10.	25.09.2022	07:30	08:42	09:05	08	4208	19200	20290	-			
11.	25.09.2022	06:37	08:52	09:40	07	4595	16800	16790	-			
12.	25.09.2022	08:40	09:08	09:32	08	4209	19200	19730	-			
13.	25.09.2022	08:34	09:29	09:40	07	4596	16800	16630	-			
14.	25.09.2022	08:48	09:48	10:19	07	4597	16800	16770	-			
15.	25.09.2022	08:58	10:06	10:53	06	4598	14400	14190	-			
16.	25.09.2022	09:20	10:12	10:35	07	4600	16800	16870	-			

25.09.2022	09:10	10:20	11:00	07	4599	16800	10840	-						
25.09.2022	09:30	10:30	11:03	07	4601	16800	16330	470						
25.09.2022	09:45	10:50	11:12	07	4602	16800	16910	-						
25.09.2022	09:22	10:56	11:22	08	4210	19200	20050	-						
25.09.2022	09:51	11:10	11:28	07	4603	16800	16850	-						
25.09.2022	10:01	11:11	11:44	07	4604	16800	16600	-						
25.09.2022	10:12	11:23	11:51	07	4605	16800	16560	-						
25.09.2022	10:23	11:33	11:58	07	4606	16800	16820	-						
25.09.2022	09:50	11:37	12:00	07	9636	16800	16690	-						
25.09.2022	11:05	11:57	12:17	07	4608	16800	16720	-						
25.09.2022	10:36	11:17	12:32	07	4607	16800	16940	-						
25.09.2022	11:23	12:06	12:36	07	4211	19200	19130	-						
25.09.2022	10:30	12:12	12:51	07	9637	16800	16340	460						
25.09.2022	11:27	12:11	12:43	07	4609	16800	16330	470						
25.09.2022	12:05	12:23	13:03	08	4212	19200	19940	-						
25.09.2022	10:54	12:39	13:15	07	9638	16800	15520	1280						
25.09.2022	11:39	12:48	13:18	07	4610	16800	16460	380						
25.09.2022	12:30	13:05	13:40	08	4213	19200	19160	-						
25.09.2022	11:10	12:53	13:35	07	9639	16800	16790	-						
25.09.2022	11:25	13:20	13:53	07	9640	16800	16680	-						
25.09.2022	11:56	13:22	13:53	07	4611	16800	15090	1710						
25.09.2022	12:21	13:33	14:14	07	4613	16800	16760	-						
25.09.2022	11:54	13:37	14:34	07	9642	16800	16810	-						
25.09.2022	13:42	14:23	15:11	08	4214	19200	19830	-						
25.09.2022	12:55	14:01	15:12	07	9641	16800	16760	-						
25.09.2022	12:11	14:04	14:53	07	4612	16800	16750	-						
25.09.2022	12:09	14:23	15:27	07	9643	16800	16840	-						
25.09.2022	12:24	14:37	15:33	07	9644	16800	16460	340						
25.09.2022	12:32	14:56	16:45	07	4616	16800	15860	940						
25.09.2022	14:28	15:14	15:50	08	4216	19200	19650	-						
25.09.2022	14:30	15:15	16:19	08	4215	19200	19960	-						

[illegible]

25.09.2022	19:38	21:17	22:24	07	4636	16800	16330	-					
25.09.2022	19:47	21:21	21:52	06	4637	14400	14100	-					
25.09.2022	20:19	21:51	22:38	07	4638	16800	16590	-					
25.09.2022	18:44	21:41	22:16	07	4633	16800	16700	-					
25.09.2022	21:09	21:55	22:33	08	4225	19200	19170	-					
25.09.2022	21:22	22:02	23:01	08	4226	19200	19810	-					
25.09.2022	20:54	22:18	22:52	07	4641	16800	16800	-					
25.09.2022	20:31	22:26	23:38	06	4639	14400	14340	-					
25.09.2022	20:40	22:34	23:18	06	4640	14400	13770	630					
25.09.2022	21:05	22:40	23:04	07	4642	16800	17000	-					
25.09.2022	21:29	22:48	23:12	07	4643	16800	16910	-					
25.09.2022	22:37	23:10	23:58	08	4227	19200	19820	-					
25.09.2022	22:24	23:22	23:43	07	4644	16800	16860	-					
25.09.2022	22:34	23:32	00:32	07	4645	16800	16310	490					
25.09.2022	22:49	23:52	00:24	07	4646	16800	16810	-					
94.													
95.													
96.													
Total:				657M3		1,579,200	1,589,800	12,418					
Remarks	As per Po quantity 790M3 but consumed only 657M3												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit