

PURCHASE DIVISION
Advice for approval for credit to supplier



Date:	20/10/22	Prepared by	Minish	Serial no.	9702
Supplier name	Paridhi Gaspat Ispat			HO inward no.	
Firm/Company	GrRi	Project	Innopark	HO received date	
PO/WO date	20/9/22	PO/WO No.	20220920001	Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	PS/22-23/0130	24/9/22	1427,522/-	☐ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.					
Amount A-Bills total (Excluding Transport & Hamali Charges):				1427,522/-	
MRN nos.:				Proof of delivery matches MRN	☐ Yes ☐ No
Amount B - Other Credits : Transportation charges				-	
Amount C - Other Debits :				-	
Amount D (D=A+B-C) - Amount to be credited to the supplier:				1427,522/-	
Amount E - PO / WO value:				1410,810/-	
Amount F - Difference (A - E):				16,822/-	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ Other			
Payment - due date		24/10/22			
Remarks: final bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

8705

1000SPOSSES 40

7514 2007-03-11AAB

mm02	trnf	08M19F
mm22	trnf	08M19F
mm32	trnf	08M19F

28	226051
28	868901
28	868301

20/05/2020

Original

Supplier Details				
Paridhi Ispat 11-6-27/20, Sunship compound, Opp IDPL factory, Balanagar, Hyderabad, TG, 500 037 GSTIN: 36CUVPS1381P1ZH 9949935500 ID-ispatt@paridhigroup.in				
PO No	20220920001	Quote No	NIL	
PO Date	20 Sep 2022	Quote Date	22 Sep 2022	
Supply Type	Purchase Order			

Rupees in words : Fourteen Lakhs Ten Thousands Six Hundred And Ninety Only.

Page 1 of 2


22/09/22 11:26:15 AM

Purchase Order

Original

Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks : Delivery at GVRC-Turkapally Contact Person Mr Madhu-9502211499

For GV Research Centers Pvt. Ltd		Accepted the above Terms And Conditions For Paridhi Ispat
Authorised Signatory		
Name :-	APPROVED 22 SEP 2022 MINISH PARIKH MANAGER PROCUREMENT	
Sign:-		
Date :-		Date :-



Requisition Form

Company Name	GV Research Centers Pvt. Ltd	Date	20 Sep 2022
Site Or Phase	Innopolis	Time	
Flat/Villa/Other		Req.No.	206283
Material required before date		ID No	20220920001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	STEL6515-Steel-Tor Steel---20mm-Kgs	3,000	0	3,000	70.00		
2	STEL5166-Steel-Tor Steel---25mm-Kgs	9,000	0	9,000	70.00		
3	STEL5335-Steel-Tor Steel---32mm-Kgs	9,000	0	9,000	70.00		

Remarks: Towards column-6 purpose

Prepared By :- Sridevi

Sign:-

Date :- 20 Sep 2022

Approved By:-

Sign:-

Date:-

APPROVED BY
22 SEP 2022
SOFAM MODI
MANAGING DIRECTOR

APPROVED
22 SEP 2022
MINISH PARIKH
MANAGING DIRECTOR

Note: On receipt of material at site write inward number and date in last two columns

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	GVRC	Test report received	No	A. PO quantity (in kgs)	21000
Project:	Innopolis	DCs received	Yes	B. Gross vehicle weight	34940
Block/ Villa No.:	4545 Column- 6 purpose	Weighment slips received	Yes	C. Net vehicle weight	13730
Requisition nos.:	206283	Total qty as per PO received	Yes	D. Actual quantity delivered (B-C)	21250
PO No(s).	20220920001	Close PO	Yes	E. Difference (D- A)	250
Supplier:	Paridhi Ispat	Vehicle no.	TS12UC7947	MRN No.	-
Delivery date	24.09.2022	Delivery time	14:30	Inward no.	10013
Sign of security	Rajesh	Sign of Admin	Bg	Sign of Project manager	Harek
Date	28.09.2022	Date	28.09.2022	Date	28.09.2022

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	-	-
2.	10 mm	7.50	-	-
3.	12 mm	10.67	-	-
4.	16 mm	18.96	-	-
5.	20 mm	29.63	105	3100
6.	25 mm	46.30	195	9010
7.	32 mm	66.67	197	9140
8.	Binding wire	In bundles	-	-
9.	Other			
Total:			497	21250
Remarks:				

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.