

GMR Weekly Milestone Report dt,16-11-22.xlsx

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By		Ramprasad M					
Last updated on		16-Nov-22					
Block No		Block - A					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	interior work
2	A - 102	27-12-19	24-07-20	26-12-20	03-05-21	20-10-21	handedover
3	A - 103	27-12-19	11-07-20	14-12-20	01-06-21	20-10-21	handedover
4	A - 104	27-12-19	11-07-20	19-12-20	03-05-21	20-10-21	occupied
5	A - 105	17-12-19	11-07-20	14-12-20	03-05-21	01-11-21	
6	A - 106	27-12-19	11-07-20	19-12-20	07-06-21	01-11-21	interior work
7	A - 107	06-01-20	11-07-20	14-12-20	07-06-21	01-11-21	possession letter
8	A - 108	18-01-20	24-07-20	19-12-20	01-06-21	20-10-21	handedover
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	occupied
10	A - 201	N/A	20-10-20	31-01-21			unsold
11	A - 202		20-10-20	06-03-21			unsold
12	A - 203		10-10-20	06-03-21	11-1-2022	25-02-22	Model flat
13	A - 204		10-10-20	31-01-21			unsold
14	A - 205		10-10-20	28-12-20	03-05-21	01-11-21	occupied
15	A - 206		10-10-20	14-01-21			unsold
16	A - 207		10-10-20	06-03-21	11-1-2022	25-02-22	Model flat
17	A - 208		20-10-20	06-03-21			unsold
18	A - 209	N/A	20-10-20	06-03-21	14-06-21	14-02-22	
19	A - 301	N/A	05-12-20	27-03-21	25-08-21	01-11-21	
20	A - 302		05-12-20	27-03-21	03-05-21	06-11-21	handedover
21	A - 303		24-11-20	11-03-21	31-08-21	09-01-22	occupied
22	A - 304		24-11-20	11-03-21	14-06-21	06-11-21	occupied
23	A - 305		24-11-20	15-03-21	19-07-21	01-11-21	
24	A - 306		24-11-20	06-03-21	15-09-21	25-02-22	occupied
25	A - 307		24-11-20	11-03-21	14-06-21	10-01-22	handedover
26	A - 308		05-12-20	11-03-21	03-05-21	10-01-22	interior work
27	A - 309	N/A	05-12-20	27-03-21	06-10-21	14-02-22	occupied
28	A - 401	N/A	31-12-20	03-05-21	25-08-21	14-02-22	
29	A - 402		31-12-20	26-04-21	17-08-21	25-02-22	possession letter
30	A - 403		31-12-20	26-04-21	28-06-21	10-01-22	possession letter
31	A - 404		31-12-20	26-04-21	21-09-21	09-01-22	occupied
32	A - 405		31-12-20	26-04-21	15-09-21	14-02-22	
33	A - 406		31-12-20	10-05-21	31-08-21	25-02-22	occupied
34	A - 407		31-12-20	26-04-21	21-09-21	10-01-22	interior work
35	A - 408		31-12-20	26-04-21	25-08-21	14-02-22	occupied
36	A - 409	N/A	31-12-20	03-05-21	25-08-21	25-02-22	interior work
37	A - 501	N/A	21-02-21	23-06-21	20-10-21	12-01-22	occupied
38	A - 502		21-02-21	08-06-21	11-11-21	12-01-22	possession letter
39	A - 503		21-02-21	08-06-21	28-11-21	14-02-22	occupied
40	A - 504		21-02-21	23-06-21	20-10-21	05.02.22	occupied
41	A - 505		21-02-21	23-06-21	01-11-21	14-02-22	possession letter
42	A - 506		21-02-21	23-06-21	28-11-21	25-02-22	possession letter
43	A - 507		21-02-21	08-06-21	01-11-21	25-02-22	occupied
44	A - 508		21-02-21	28-06-21	28-11-21	25-02-22	occupied
45	A - 509	N/A	21-02-21	28-06-21	16-12-21	25-02-22	

APPROVED

16 NOV 2022
 M. RAM PRASAD. (G.M.R.)
 Project Manager

GMR Weekly Milestone Report dt,16-11-22.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By		Ramprasad					
Last updated on		16-Nov-22					
Block No		Block -B					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B- 101	N \ A	18-03-2020	19-12-20	15-09-21	19-06-22	
2	B- 102	N \ A	08-03-2020	26-12-20	15-09-21	01-08-22	
3	B- 103	N \ A	08-03-2020	19-12-20	15-09-21	18-05-22	
4	B- 104	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
5	B- 105	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Sales office
6	B- 106	N \ A	08-03-2020	15-10-20	19-06-22		Previously Site office
7	B- 107	N \ A	08-03-2020	19-12-20	01-11-21	01.04.22	occupied
8	B- 108	N \ A	18-03-2020	19-12-20	15-09-21	18-05-22	
9	B- 201	N \ A	19-09-2020	29-12-20			unsold
10	B- 202	N \ A	19-09-2020	15-01-21			unsold
11	B- 203	N \ A	23-06-2020	15-01-21			unsold
12	B- 204	N \ A	23-06-2020	15-01-21	15-09-21	28-02-22	occupied
13	B- 205	N \ A	23-06-2020	15-01-21	15-09-21	28-02-22	
14	B- 206	N \ A	23-06-2020	29-12-20			unsold
15	B- 207	N \ A	19-09-2020	19-12-20			unsold
16	B- 208	N \ A	19-09-2020	19-12-20			unsold
17	B - 301	N \ A	20-10-2020	02-03-21	28.03.22	02.04.2022	
18	B - 302	N \ A	20-10-2020	02-03-21	1-Dec-22	28-02-22	
19	B - 303	N \ A	28-09-2020	02-03-21	06-11-21	25-03-22	
20	B - 304	N \ A	28-09-2020	02-03-21	15-09-21	01.04.2022	occupied
21	B - 305	N \ A	28-09-2020	24-03-21	15-09-21	28-02-22	occupied
22	B - 306	N \ A	28-09-2020	31-01-21	15-10-22	20-10-22	occupied
23	B - 307	N \ A	20-10-2020	02-03-21	24-12-21	02.04.2022	occupied
24	B - 308	N \ A	20-10-2020	31-01-21	15-09-21	03.04.2022	
25	B - 401	N \ A	13-11-2020	12-03-21	04-01-22	18.04.2022	
26	B - 402	N \ A	13-11-2020	27-03-21	15-09-21	25-03-22	Possession letter
27	B - 403	N \ A	24-10-2020	27-03-21	13-01-22	05.04.2022	
28	B - 404	N \ A	24-10-2020	02-03-21	01-11-21	25-03-22	
29	B - 405	N \ A	24-10-2020	02-03-21	15-09-21	25-03-22	occupied
30	B - 406	N \ A	24-10-2020	24-03-21	13-01-22	10.04.2022	Possession letter
31	B - 407	N \ A	13-11-2020	12-03-21	13-01-22	10.04.2022	
32	B - 408	N \ A	13-11-2020	02-03-21	15-09-21	10.04.2022	
33	B - 501	N \ A	12-Dec-20	26-04-21	25-02-22	18.04.2022	
34	B - 502	N \ A	12-Dec-20	30-04-21	04-01-22	25-03-22	
35	B - 503	N \ A	20-11-2020	30-04-21	25-02-22	25-03-22	
36	B - 504	N \ A	20-11-2020	26-04-21	24-12-21	25-03-22	
37	B - 505	N \ A	20-11-2020	28-06-21	24-12-21	19.04.2022	occupied
38	B - 506	N \ A	20-11-2020	28-06-21	25-02-22	19.04.2022	
39	B - 507	N \ A	12-Dec-20	30-04-21	13-01-22	15.04.2022	
40	B - 508	N \ A	12-Dec-20	26-04-21	24-12-21	01.04.2022	
41	B - 601	N \ A	29-06-21	01-11-21	25-02-22	30-06-22	Possession letter
42	B - 602	N \ A	29-06-21	20-10-21	01-08-22		
43	B - 603	N \ A	26-05-21	20-10-21	01.04.2022	18.04.2022	
44	B - 604	N \ A	26-05-21	20-10-21	25-02-22	18-05-22	occupied
45	B - 605	N \ A	26-05-21	20-10-21	25-02-22	30-06-22	occupied
46	B - 606	N \ A	26-05-21	20-10-21			unsold
47	B - 607	N \ A	29-06-21	20-10-21			unsold
48	B - 608	N \ A	29-06-21	20-10-21	25-02-22	18-05-22	occupied

APPROVED BY
16 NOV 2022
M. RAM PRASAD, (G.M.R.)
Project Manager

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By		16-Nov-22					
Last updated on							
Block No		Block - C					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Completion date (Flooring, Bathroom Tiles, 1st Coat	Stage III completion date	Remarks
1	C - 101	12-03-21	13-09-21	30-11-21			Stage-2 works in progress
2	C - 102	12-03-21	13-09-21	30-11-21			Stage-2 works in progress
3	C - 103	12-03-21	08-09-21	30-11-21			Stage-2 works in progress
4	C - 104	12-03-21	08-09-21	30-11-21			Stage-2 works in progress
5	C - 105	12-03-21	08-09-21	30-11-21			Stage-2 works in progress
6	C - 106	12-03-21	13-09-21	30-11-21			Stage-2 works in progress
7	C - 107	12-03-21	13-09-21	30-11-21			Stage-2 works in progress
8	C - 201	12-03-21	20-10-21	04-01-22			
9	C - 202	12-03-21	20-10-21	04-01-22			
10	C - 203	12-03-21	10-10-21	04-01-22			
11	C - 204	12-03-21	10-10-21	04-01-22			Stage-2 works in progress
12	C - 205	12-03-21	20-10-21	04-01-22			
13	C - 206	12-03-21	20-10-21	04-01-22			
14	C - 207	12-03-21	20-10-21	04-01-22			Stage-2 works in progress
15	C - 301	12-03-21	26-11-21	26-02-22			Stage-2 works in progress
16	C - 302	12-03-21	26-11-21	26-02-22			Stage-2 works in progress
17	C - 303	12-03-21	26-11-21	26-02-22			
18	C - 304	12-03-21	26-11-21	26-02-22			Stage-2 works in progress
19	C - 305	12-03-21	26-11-21	26-02-22			Stage-2 works in progress
20	C - 306	12-03-21	26-11-21	26-02-22			Stage-2 works in progress
21	C - 307	12-03-21	26-11-21	26-02-22			Stage-2 works in progress
22	C - 401	12-03-21	22-01-07	14-03-22			Stage-2 works in progress
23	C - 402	12-03-21	22-01-07	14-03-22			Stage-2 works in progress
24	C - 403	12-03-21	21-12-21	14-03-22			Stage-2 works in progress
25	C - 404	12-03-21	21-12-21	14-03-22			Stage-2 works in progress
26	C - 405	12-03-21	21-12-21	14-03-22			Stage-2 works in progress
27	C - 406	12-03-21	22-01-07	14-03-22			Stage-2 works in progress
28	C - 407	12-03-21	22-01-07	14-03-22			Stage-2 works in progress
29	C - 501	12-03-21	10-02-22	28-04-22			Stage-2 works in progress
30	C - 502	12-03-21	10-02-22	28-04-22			Stage-2 works in progress
31	C - 503	12-03-21	10-02-22	14-03-22			
32	C - 504	12-03-21	10-02-22	14-03-22			Stage-2 works in progress
33	C - 505	12-03-21	10-02-22	28-04-22			Stage-2 works in progress
34	C - 506	12-03-21	10-02-22	28-04-22			Stage-2 works in progress
35	C - 507	12-03-21	10-02-22	25-08-22			
36	C - 601	12-03-21	08-06-22	16-04-22			
37	C - 602	12-03-21	15-04-22	01-08-22			
38	C - 603	12-03-21	03-03-22	15-06-22			
39	C - 604	12-03-21	03-03-22	15-06-22			Stage-1 works in progress
40	C - 605	12-03-21	03-03-22	15-06-22			Stage-1 works in progress
41	C - 606	12-03-21	15-04-22	28-07-22			
42	C - 607	12-03-21	08-06-22	01-08-22			Stage-1 works in progress

APPROVED BY



M. R. M. PRASAD (G.M.S.)
Project Manager

Company Name		Modiproperties Pvt Ltd							
Project By		GULMOHAR RESIDENCY							
Prepared By		16/Nov/22							
Last updated on		Block - D							
Block No		Plinth							
S No	Flat No	beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks		
1	D - 101	08-06-21	28-07-21	01-08-22			unsold		
2	D - 102	08-06-21	28-07-21	14-02-22			unsold		
3	D - 103	12-03-21	25-07-21	04-01-22			unsold		
4	D - 104	12-03-21	25-07-21	04-01-22			unsold		
5	D - 105	12-03-21	25-07-21	04-01-22			unsold		
6	D - 106	12-03-21	25-07-21	04-01-22			02-06-22		
7	D - 107	08-06-21	28-07-21	14-02-22			02-06-22		
8	D - 108	08-06-21	28-07-21	14-02-22			false ceiling		
9	D - 201	08-06-21	18-08-21	14-02-22			unsold		
10	D - 202	08-06-21	18-08-21	14-02-22			unsold		
11	D - 203	12-03-21	18-08-21	14-02-22			unsold		
12	D - 204	12-03-21	18-08-21	14-02-22			unsold		
13	D - 205	12-03-21	18-08-21	14-02-22			unsold		
14	D - 206	12-03-21	18-08-21	14-02-22			Customer to provide tiles		
15	D - 207	08-06-21	18-08-21	14-02-22			unsold		
16	D - 208	08-06-21	18-08-21	14-02-22			unsold		
17	D - 301	08-06-21	08-09-21	14-03-22			07-07-22		
18	D - 302	08-06-21	08-09-21	14-03-22			15-09-22		
19	D - 303	12-03-21	08-09-21	14-03-22			07-07-22		
20	D - 304	12-03-21	08-09-21	14-03-22			07-07-22		
21	D - 305	12-03-21	08-09-21	14-03-22			07-07-22	Customer to provide tiles	
22	D - 306	12-03-21	08-09-21	14-03-22			09-08-22		
23	D - 307	08-06-21	08-09-21	14-03-22			09-08-22		
24	D - 308	08-06-21	08-09-21	14-03-22			10-07-22		
25	D - 401	08-06-21	27-09-21	18-05-22			07-09-22		
26	D - 402	08-06-21	27-09-21	18-05-22			09-08-22		
27	D - 403	12-03-21	27-09-21	18-05-22			15-09-22		
28	D - 404	12-03-21	27-09-21	18-05-22			07-09-22		
29	D - 405	12-03-21	27-09-21	18-05-22			15-09-22		
30	D - 406	12-03-21	27-09-21	18-05-22			07-09-22		
31	D - 407	08-06-21	27-09-21	18-05-22			11-08-22		
32	D - 408	08-06-21	27-09-21	18-05-22			29-10-22		
33	D - 501	08-06-21	20-10-21	01-06-22			15-09-22		
34	D - 502	08-06-21	20-10-21	05-06-22			29-10-22		
35	D - 503	12-03-21	20-10-21	05-06-22			10-11-22		
36	D - 504	12-03-21	20-10-21	05-06-22			29-10-22		
37	D - 505	12-03-21	20-10-21	05-06-22			15-09-22		
38	D - 506	12-03-21	20-10-21	05-06-22			false ceiling		
39	D - 507	08-06-21	20-10-21	01-06-22			15-09-22		
40	D - 508	08-06-21	20-10-21	01-06-22			painting		
41	D - 601	08-06-21	14-11-21	01-08-22			15 11 22 ✓		
42	D - 602	08-06-21	14-11-21	25-07-22			false ceiling		
43	D - 603	12-03-21	14-11-21	25-07-22			false ceiling		
44	D - 604	12-03-21	14-11-21	01-08-22			Customer to provide tiles		
45	D - 605	12-03-21	14-11-21	25-07-22			false ceiling		
46	D - 606	12-03-21	14-11-21	01-08-22			false ceiling		
47	D - 607	08-06-21	14-11-21	01-08-22			unsold		
48	D - 608	08-06-21	14-11-21	25-07-22			unsold		

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

Customer to provide tiles

<

APPROVED BY
M. R. M. PRASAD (G.M.R.)
Project Manager
16 NOV 2022

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on							
Block No		Block - E					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	E - 101						
2	E - 102						
3	E - 103						
4	E - 104						
5	E - 105						
6	E - 106						
7	E - 107						
8	E - 201						
9	E - 202						
10	E - 203						
11	E - 204						
12	E - 205						
13	E - 206						
14	E - 207						
15	E - 301						
16	E - 302						
17	E - 303						
18	E - 304						
19	E - 305						
20	E - 306						
21	E - 307						
22	E - 401						
23	E - 402						
24	E - 403						
25	E - 404						
26	E - 405						
27	E - 406						
28	E - 407						
29	E- 501						
30	E- 502						
31	E- 503						
32	E- 504						
33	E- 505						
34	E- 506						
35	E- 507						
36	E- 601						
37	E- 602						
38	E- 603						
39	E- 604						
40	E- 605						
41	E- 606						
42	E- 607						

APPROVED BY

16 NOV 2022
 M. RAM PRASAD. (G.M.R.)
 Project Manager

GMR Weekly Milestone Report dt,16-11-22.xlsx

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on		16-Nov-22					
Block No		Block - F					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	F - 101	14-11-20	12-12-20	30-04-21	11-01-22	08-10-22	
2	F - 102	14-01-21	08-02-21	16-08-21	22-03-22	08-10-22	
3	F - 103	31-05-21	01-08-21	04-01-22	15-06-22	08-10-22	
4	F - 104	26-05-21	01-08-21	04-01-22	15-06-22	08-10-22	
5	F - 105	14-01-21	08-02-21	03-08-21			unsold
6	F - 106	14-11-20	12-12-20	30-04-21	11-01-22	20-10-22	
7	F - 201	14-11-20	30-12-20	08-06-21			mortigage flat
8	F - 202	14-01-21	19-03-21	05-10-21			mortigage flat
9	F - 203	31-05-21	03-09-21	14-02-22			mortigage flat
10	F - 204	26-05-21	03-09-21	14-02-22			mortigage flat
11	F - 205	14-01-21	19-03-21	08-09-21			mortigage flat
12	F - 206	14-11-20	30-12-20	08-06-21			mortigage flat
13	F - 301	14-11-20	10-02-21	14-06-21	14-03-22	24-10-22	
14	F - 302	14-01-21	23-06-21	28-11-21	18-07-22	24-10-22	
15	F - 303	31-05-21	16-09-21	28-02-22	07-09-22		
16	F - 304	26-05-21	16-09-21	14-03-22	16-07-22	24-10-22	
17	F - 305	14-01-21	23-06-21	28-11-21	18-07-22	24-10-22	
18	F - 306	14-11-20	10-02-21	14-06-21	14-03-22	24-10-22	
19	F - 401	14-11-20	06-03-21	25-08-21	14-03-22		ready for QC stage-3
20	F - 402	14-01-21	30-08-21	25-03-22	10-08-22		Stage 3 progress
21	F - 403	31-05-21	26-10-21	14-02-22	10-08-22		Stage 3 progress
22	F - 404	26-05-21	26-10-21	14-02-22	10-08-22		Stage 3 progress
23	F - 405	14-01-21	30-08-21	28-02-22	10-08-22		Stage 3 progress
24	F - 406	14-11-20	06-03-21	25-08-21	14-03-22		ready for QC stage-3
25	F - 501	14-11-20	19-03-21	14-02-22	15-06-22		ready for QC stage-3
26	F - 502	14-01-21	16-09-21	25-03-22	10-08-22		Stage 3 progress
27	F - 503	31-05-21	02-11-21	25-03-22	15-09-22		
28	F - 504	26-05-21	02-11-21	25-03-22	07-09-22		Stage 3 progress
29	F - 505	14-01-21	16-09-21	25-03-22			tiles work
30	F - 506	14-11-20	19-03-21	14-02-22	15-06-22		ready for QC stage-3
31	F - 601	14-11-20	07-08-21	28-04-22	16-07-22		ready for QC stage-3
32	F - 602	14-01-21	20-10-21	28-04-22	10-08-22		Stage 3 progress
33	F - 603	31-05-21	28-11-21	28-04-22	10-08-22		Stage 3 progress
34	F - 604	26-05-21	28-11-21	28-04-22			Stage 3 progress
35	F - 605	14-01-21	20-10-21	28-04-22			Unsold
36	F - 606	14-11-20	07-08-21	28-04-22	16-07-22		ready for QC stage-3

APPROVED BY
 16 NOV 2022
 M. RAM PRASAD (G.M.R.)
 Project Manager

Company Name		Modiproperties.Pvt Ltd					
Project		OHAR RESIDIENCY					
Prepared By							
Last updated on		16-Nov-22					
Block No		Block - G					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	G - 101	06-03-21	25-08-21	14-03-22			ready for QC stage-2
2	G - 102	27-03-21	30-08-21	28-02-22			Unsold
3	G - 103	14-06-21	30-08-21	28-02-22			tiles work
4	G - 104	14-06-21	30-08-21	14-03-22			ready for QC stage-2
5	G - 105	27-03-21	30-08-21	28-02-22			Unsold
6	G - 106	06-03-21	25-08-21	14-03-22			Unsold
7	G - 107	06-03-21	25-08-21	18-05-22			ready for QC stage-2
8	G - 201	06-03-21	19-10-21	27-04-22			mortgage
9	G - 202	27-03-21	19-10-21	25-06-22			mortgage
10	G - 203	14-06-21	19-10-21	27-04-22			mortgage
11	G - 204	14-06-21	19-10-21	27-04-22			mortgage
12	G - 205	27-03-21	19-10-21	15-05-22			mortgage
13	G - 206	06-03-21	19-10-21	15-05-22			mortgage
14	G - 207	06-03-21	19-10-21	15-05-22			ready for QC stage-2
15	G - 301	06-03-21	26-10-21	25-03-22			ready for QC stage-2
16	G - 302	27-03-21	26-10-21	14-03-22			ready for QC stage-2
17	G - 303	14-06-21	26-10-21	14-03-22			tiles work
18	G - 304	14-06-21	26-10-21	25-03-22			tiles work
19	G - 305	27-03-21	26-10-21	14-03-22			ready for QC stage-2
20	G - 306	06-03-21	26-10-21	25-03-22			ready for QC stage-2
21	G - 307	06-03-21	26-10-21	25-03-22			ready for QC stage-2
22	G - 401	06-03-21	10-11-21	15-05-22			tiles work
23	G - 402	27-03-21	10-11-21	25-06-22			tiles work
24	G - 403	14-06-21	10-11-21	25-06-22			tiles work
25	G - 404	14-06-21	10-11-21	25-06-22			tiles work
26	G - 405	27-03-21	10-11-21	25-06-22			tiles work
27	G - 406	06-03-21	10-11-21	25-06-22			tiles work
28	G - 407	06-03-21	10-11-21	25-06-22			tiles work
29	G - 501	06-03-21	22-12-21	16-07-22			tiles work
30	G - 502	27-03-21	22-12-21	16-07-22			tiles work
31	G - 503	14-06-21	22-12-21	16-07-22			tiles work
32	G - 504	14-06-21	22-12-21	16-07-22			tiles work
33	G - 505	27-03-21	22-12-21	16-07-22			tiles work
34	G - 506	06-03-21	22-12-21	16-07-22			tiles work
35	G - 507	06-03-21	22-12-21	01-08-22			tiles work
36	G - 601	06-03-21	14-02-22	16-07-22			tiles work
37	G - 602	27-03-21	14-02-22	16-07-22			tiles work
38	G - 603	14-06-21	14-02-22	16-07-22			tiles work
39	G - 604	14-06-21	14-02-22	16-07-22			tiles work
40	G - 605	27-03-21	14-02-22	16-07-22			tiles work
41	G - 606	06-03-21	14-02-22	16-07-22			tiles work
42	G - 607	06-03-21	14-02-22	01-08-22			tiles work

APPROVED

16 NOV 2022

M. RAM PRASAD. (G.M.R.)
Project Manager

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on		16-Nov-22					
Block No		Block - H					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	H - 101	24-12-21	09-06-22				Brickwork in progress
2	H - 102	24-12-21	09-06-22				Brickwork in progress
3	H - 103	24-12-21	09-06-22				Brickwork in progress
4	H - 104	24-12-21	09-06-22				Brickwork in progress
5	H - 105	24-12-21	09-06-22				Brickwork in progress
6	H - 106	24-12-21	09-06-22				Brickwork in progress
7	H - 107	24-12-21	09-06-22				Brickwork in progress
8	H - 201	24-01-22	16-07-22				
9	H - 202	24-01-22	23-07-22				
10	H - 203	24-01-22	20-06-22				
11	H - 204	24-01-22	20-06-22				
12	H - 205	24-01-22	20-06-22				
13	H - 206	24-01-22	23-07-22				
14	H - 207	24-01-22	16-07-22				
15	H - 301	24-01-22	26-08-22				
16	H - 302	24-01-22	26-08-22				
17	H - 303	24-01-22	26-08-22				
18	H - 304	24-01-22	23-07-22				
19	H - 305	24-01-22	23-07-22				
20	H - 306	24-01-22	23-07-22				
21	H - 307	24-01-22	26-08-22				
22	H - 401	24-01-22	25-09-22				
23	H - 402	24-01-22	25-09-22				
24	H - 403	24-01-22	08-08-22				
25	H - 404	24-01-22	08-08-22				
26	H - 405	24-01-22	08-08-22				
27	H - 406	24-01-22	25-09-22				
28	H - 407	24-01-22	25-09-22				
29	H - 501	24-01-22	25-10-22				
30	H - 502	24-01-22	25-10-22				
31	H - 503	24-01-22	30-08-22				
32	H - 504	24-01-22	30-08-22				
33	H - 505	24-01-22	30-08-22				
34	H - 506	24-01-22	25-10-22				
35	H - 507	24-01-22	25-10-22				
36	H - 601	24-01-22					centring work in progress
37	H - 602	24-01-22					centring work in progress
38	H - 603	24-01-22	01-10-22				
39	H - 604	24-01-22	01-10-22				
40	H - 605	24-01-22	01-10-22				
41	H - 606	24-01-22					centring work in progress
42	H - 607	24-01-22					centring work in progress

APPROVED BY

 16 NOV 2022
 M. RAM PRASAD. (G.M.R.)
 Project Manager