

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi properties private limited	Date:	19.11.2022
Site:	May flower platinum	Prepared by:	N. Divya
Report From / To	12.11.2022 Saturday to 18.11.2022 Friday	Approved by:	
Report Date	19.11.2022 Saturday		

List of requisitions numbers missing in the report*: 178834

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Req.Item quantity	Item Description	Reason for not preparing PO/WO#
178801	20-10-2022	1	Kitchen cabinets-Laminateds	Wrong Po issue

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
178477	31.03.2022	1 to 3	Toughened glass	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week
178722	19.08.2022	1-2	Chimney-Hindware	Supplier not responding
178735	26.08.2022	1	Toughened Glass	Delivered by supplier
178740	29.08.2022	1	Cement fiber board	Work Under process
178744	05.09.2022	1	Smile play	Supplier asking payment
178764	20-09-2022	1-5	MS-Grills	Part material delivered, remaining Pick up from SLLP
178783	04.10.2022	1	Boom Barrier	Po issued
178787	07-10-2022	1	Tan brown Granite	Part material delivered, remaining Pick up from SLLP
178798	18-10-2022	1-5	MS-Grills	Pick up from SLLP
178813	31-10-2022	1	Steel railing -Stainless Steel	Pick up from Supplier
178820	05.11.2022	1	Tan brown Granite	Pick up from SLLP
178831	11.11.2022	1-10	Copper wires black color	Po issued
178832	12.11.2022	1	False ceiling lights	Pick up from SLLP
178833	17.11.2022	1-3	CPVC Elbow	Po issued

No. of gate passes issued this week: 00 Sheet No. - to -

Delivery van site visit on: 14.11.2022, 16.11.2022,

Inward report (MRN/other) & stock report emailed in pdf format to purchase? Yes

Items not ordered but received:- NIL

Other corrections & remarks:- NIL

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	-	-	-	-	-
2.	10mm	-	-	-	-	-
3.	12mm	-	-	-	-	-
4.	16mm	-	-	-	-	-
5.	20mm	-	-	-	-	-
6.	25mm	-	-	-	-	-
7.	32mm	-	-	-	-	-
8.	Binding wire	-	-	-	-	nil
OPC stock	0	OPC last weeks stock	0	PPC/PSC stock	nil	PPC/PSC last weeks stock 8
Details	Project Manager			Admin Officer/Manager		Admin Audit

Sign			
Date	19.11.2022	19.11.2022	19.11.2022

Notes 1. * Send a copy of the missing requisitions to Purchase immediately 2 Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and raj.kumarn@modiproperties.com on every Saturday 3 Admin offices shall not leave the site without completing this report 4 Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis 5 Mention PO & MRN no. on DCs / bills 6 Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8 S Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9 Purchase to send reply to this report within one week. 10 Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11 Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!