

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 18-11-22		Prepared by: Venkatesh		Serial no. 10606	
Supplier name: Veldi Karunakar Reddy		HO inward no.			
Firm/Company: SOV LLP		Project: SOV part II		HO received date	
PO/WO date: 1-9-22		PO/WO No. 91513		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	166	16-11-22	2,48,294/-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 2,48,294/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Installation report

Proof of delivery matches MRN: ☐ Yes ☐ No

Amount B – Other Credits : Transportation charges: —

Amount C – Other Debits : —

Amount D (D=A+B-C) – Amount to be credited to the supplier: 2,48,294/-

Amount E – PO / WO value: 2,47,800/-

Amount F – Difference (A – E): 494

Quantity received as per PO / WO: ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO: ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 28-11-22

Remarks: Final bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		Venky			
Sign:					
Date					
Approval limit	Upto 20k	APPROVED 18 NOV 2022 P. VENKATESHVARLU PURCHASER	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Purchase Order



91513

01.09.22 10:54:24

Page(s) 1 Of 1

06-09-2022 3:12:18 PM

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
GST No. : 36ADBFS3288A2Z7

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	91513	184562
Doc Date	01-09-2022	
Quote No	Nil	
Quote Date	30-08-2022	
SupplyType	Supply And Application	

Kind Attn : **Mr. Karunakar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 795700 - BUIL-Building Material - Cement Fiber Board-- - 150x3000mm - sft	2,000.00	105.00	0.00	18.00	247,800.00
Rupees : Two Lakh(s) Fourty Seven Thousand Eight Hundred Only.					Total Order Value . . . 247,800.00

Terms and Conditions :-

Specification /	Items shall be of V-Plank brand cement fiber board. 8mm thick.
Payment Terms	50% as advance & balance 50% on completion of work.
Tax	All taxes included in above price.
Delivery Date	Within 6days.
Delivery Location	Silver Oak Villas Part III Sy .No.11,12,14,15,16,17,18 , 294 Phone. 0
Penalty For Delay	Nil
Transportation	Included in the above price.
Warranty	Nil
Advance Paid	Rs.1,23,900/- advance to be pay vide cheque no. , dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for villa no 138,139, 184,185 external clading purpose.
Completion Date	Work shall be completed within 7 working days from the date of the work order.
Measurment	Nil
Security	Nil
Remarks	'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Silver Oak Villas LLP**

Authorised Signatory

Name : _____

Contact : _____

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Date : __/__/__

Requisition Form		Silver Oak Villas		Date:	30-08-2022		
Company Name:		SOV-III		Time:	4:00		
Flat/Block no.		For villa no.138,139,184,185 purpose		Req. No.	184562		
Supplier:				ID No.	79326		
Material required before date:				Qty required	2000sft	Qty available at site	0 2000sft
S No	Item			Order Qty		Inward No	Inward Date
1	BUIL7957-Building Material-Cement Fiber Board---150x3000mm-sft						
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks:		For villa no. 138,139,184,185 external Cladding purpose.Please give work order to Karunakar Reddy					
Engineer		K. Tulasi Rani		Project Manager		Purchase	MD
Prepared By:							
Approved By:							
Sign & Date:							

APPROVED
02 SEP 2022
P. VENKATESHWARLU
MANAGER PURCHASE

APPROVED BY
03 SEP 2022
SOHAM MODI
MANAGING DIRECTOR

Estimate

Page(s) 1 Of 1

01-09-2022 5:13:01 PM

Original Office Copy / Purchase

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	91513	184562
Doc Date	01-09-2022	
Quote No	Nil	
Quote Date	30-08-2022	
SupplyType	Supply And Application	

Kind Attn : Mr. Karunakar Reddy

Estimate for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 795700 - BUIL-Building Material - Cement Fiber Board-- - 150x3000mm - sft	2,000.00	105.00	0.00	18.00	247,800.00
Rupees : Two Lakh(s) Fourty Seven Thousand Eight Hundred Only.					Total Order Value . . . 247,800.00

Terms and Conditions :-

Specification / Items shall be of V-Plank brand cement fiber board. 8mm thick.

Payment Terms 50% as advance & balance 50% on completion of work.

Tax All taxes included in above price.

Delivery Date Within 6days.

Delivery Location Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Nil

Transportation Included in the above price.

Warranty Nil

Advance Paid Rs.16,700/- advance to be pay vide cheque no. : dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for villa no 138,139, 184,185 external clading purpose.

Completion Date Work shall be completed within 7 working days from the date of the work order.

Measurment Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☐ Po/Req. processed-post approval.
- ☒ Approval for technical details/clarification
- ☐ Replenishing SSLP stock
- ☐ Other

APPROVED BY

03 SEP 2022

**SOHAM MODI
MANAGING DIRECTOR**

For **Silver Oak Villas LLP**

Authorised Signatory

Name : _____

Contact : _____

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Date : ____/____/____

72145 to 72148

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1069		Date - site bills Register		23/9/22	
Company Name:		SOVLLP		Site:		SOV-B	
Name of Contractor		Kasunakar Reddy.					
Nature of work		cladding work					
Work done		From Date		10/7/22		To Date	
						20/9/22	
Sl. No.	Villa Flat block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	V.P.O. - 124,	908	105/-	sft	95,340/-		
2.	185 C1						
3.							
4.	V.P.O. - 138,	1096	105/-	sft	1,15,080/-		
5.	139.						
6.							
7.							
8.							
9.							
10.							
11.	Total:				2,10,420/-		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							

Approved by Project Manager	Approved by Design Team	Approved by M.D.
APPROVED BY		APPROVED BY
Date: 24 SEP 2022	Date: 29/09/22	Date: 30 SEP 2022
Sign: [Signature]	Sign: Nagalakshmi	Sign: [Signature]
Notes: 1. The advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for are clear as per the estimate of contractors. 3. When not applicable fill NA. 4. Estimate and measurement sheet are PROJECT MANAGER'S SIGNATURE. Jobs where guideline rates are clearly given.		

30 SEP 2022
SRIJAM MOJI
MANAGING DIRECTOR

MEASUREMENT SHEET

Company Name:

Project:

Work Description:

Contractor Name

Prepared By

Date:

Silver Oak Villas LLP
Silver Oak Villas III
Cladding Work
Karnakar Reddy
B Meenakshi
22-09-2022

Approved by
Sign

S No.
1
Item Head
Cladding Work
East facing(3bhk Villa)
Po no.01513

Item Description
V.No 184,185

Length
12.50
10.50
2.50
3.00
6.00
Total
90.8

Width
1.00
1.00
1.00
1.00
1.00
Total
5.00

Height
22.00
22.00
7.00
3.50
4.00
Total
59.40

Nos.
2.00
2.00
2.00
2.00
2.00
Total
10.00

Quantity
550.00
462.00
35
21
48
Total
1012

Units
Sft
Sft
Sft
Sft
Sft
Total
Sft

Item Head Total
1012

2
Item Head
Cladding Work
west facing(3bhk Villa)
Type C2

Item Description
V.No 138,139

Length
13.50
12.50
6.00
Total
32.00

Width
1.00
1.00
1.00
Total
3.00

Height
22.00
22.00
4.00
Total
48.00

Nos.
2.00
2.00
2.00
Total
6.00

Quantity
594.00
550
48
Total
1144.00

Units
Sft
Sft
Sft
Total
Sft

Item Head Total
1144.00

Item Description
Deduction of window &
Elevation Beam

Length
6.00
Total
6.00

Width
1.00
Total
1.00

Height
4.00
Total
4.00

Nos.
2.00
Total
2.00

Quantity
48
Total
48

Units
Sft
Total
Sft

Item Head Total
48.00

1.096.00

ESTIMATE SHEET

Company Name:

Silver Oak Villas LLP

Project:

Silver Oak Villas

Work Description:

Cladding Work

Name of the Contractor

Karnakar Reddy

Prepared By

B.Meenakshi

Date:

22-09-2022

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Cladding Work East facing(3bhk Villa) Po no:91513	V.No 184,185	908.00	Sft	105.00	95,340.00	
2	Cladding Work west facing(3bhk Villa) Type C2	V.No 138,139	1096.00	Sft	105.00	1,15,080.00	
Total:						2,10,420.00	

Total Amount in words: Two Lakhs Ten Thousand Four Hundreded Twenty Rupees Only

