

QC - Concrete Cube Testing Report.															
Company:		SOV (LLP)													
Project:		SOV-III.													
Report for Month:		Sep - Oct = 2022.													
Prepared By:		QC Team													
Date:		25-10-2022													
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks
7900	28-08-2022	Rmc	M20	Ishaq		171	Slab	2	5-9-22	8	14.0	320.0	14.2		
											14.0	315.0	14.0	14.2	
											14.0	325.0	14.4		
7900	28-08-2022	Rmc	M20	Ishaq		171	Slab	2	26-9-22	29	20.0	460.0	20.4		
											20.0	455.0	20.2	20.4	
											20.0	465.0	20.7		
7901	28-08-2022	Rmc	M20	Ishaq		172	Slab	2	5-9-22	8	14.0	325.0	14.4		
											14.0	325.0	14.4	14.4	
											14.0	325.0	14.4		
7901	28-08-2022	Rmc	M20	Ishaq		172	Slab	2	26-9-22	29	20.0	465.0	20.7		
											20.0	460.0	20.4	20.7	
											20.0	475.0	21.1		
7902	28-08-2022	Rmc	M20	Ishaq		173	Slab	2	5-9-22	8	14.0	320.0	14.2		
											14.0	315.0	14.0	14.1	
											14.0	320.0	14.2		

7902	28-08-2022	Rmc	M20	Ishaq		173	Slab	2	26-9-22	29	20.0	465.0	20.7		
											20.0	455.0	20.2	20.5	
											20.0	465.0	20.7		
7903	28-08-2022	Rmc	M20	Ishaq		174	Slab	2	5-9-22	8	14.0	325.0	14.4		
											14.0	315.0	14.0	14.2	
											14.0	320.0	14.2		
7903	28-08-2022	Rmc	M20	Ishaq		174	Slab	2	26-9-22	29	20.0	465.0	20.7		
											20.0	460.0	20.4	20.6	
											20.0	465.0	20.7		
7904	10-09-2022	Rmc	M20	Vasanthi		151	Slab	3	18-9-22	8	14.0	330.0	14.7		
											14.0	325.0	14.4	14.4	
											14.0	320.0	14.2		
7904	10-09-2022	Rmc	M20	Vasanthi		151	Slab	3	9-10-22	29	20.0	470.0	20.9		
											20.0	465.0	20.7	20.9	
											20.0	475.0	21.1		
7905	12-09-2022	Rmc	M20	Ishaq		166	Slab	3	20-9-22	8	14.0	335.0	14.9		
											14.0	315.0	14.0	14.2	
											14.0	310.0	13.8		
7905	12-09-2022	Rmc	M20	Ishaq		166	Slab	3	10-10-22	28	20.0	465.0	20.7		
											20.0	460.0	20.4	20.7	
											20.0	470.0	20.9		
7906	12-09-2022	Rmc	M20	Ishaq		167	Slab	3	20-9-22	8	14.0	340.0	15.1		
											14.0	320.0	14.2	14.4	
											14.0	315.0	14.0		
7906	12-09-2022	Rmc	M20	Ishaq		167	Slab	3	10-10-22	28	20.0	460.0	20.4		
											20.0	455.0	20.2	20.5	
											20.0	470.0	20.9		
7907	12-09-2022	Rmc	M20	Ishaq		168	Slab	3	20-9-22	8	14.0	360.0	16.0		
											14.0	365.0	16.2	15.7	
											14.0	335.0	14.9		
7907	12-09-2022	Rmc	M20	Ishaq		168	Slab	3	10-10-22	28	20.0	465.0	20.7		
											20.0	465.0	20.7	20.8	
											20.0	475.0	21.1		
7908	12-09-2022	Rmc	M20	Ishaq		170	Slab	3	20-9-22	8	14.0	355.0	15.8		
											14.0	350.0	15.6	15.6	
											14.0	345.0	15.3		
7908	12-09-2022	Rmc	M20	Ishaq		170	Slab	3	10-10-22	28	20.0	475.0	21.1		
											20.0	475.0	21.1	21.2	
											20.0	480.0	21.3		

7909	12-09-2022	Rmc	M20	Ishaq		177	Slab	3	20-9-22	8	14.0	325.0	14.4		
											14.0	325.0	14.4	14.4	
											14.0	320.0	14.2		
7909	12-09-2022	Rmc	M20	Ishaq		177	Slab	3	10-10-22	28	20.0	480.0	21.3		
											20.0	480.0	21.3	21.4	
											20.0	485.0	21.6		
7910	12-09-2022	Rmc	M20	Ishaq		178	Slab	3	20-9-22	8	14.0	335.0	14.9		
											14.0	345.0	15.3	14.9	
											14.0	328.0	14.6		
7910	12-09-2022	Rmc	M20	Ishaq		178	Slab	3	10-10-22	28	20.0	485.0	21.6		
											20.0	485.0	21.6	21.5	
											20.0	480.0	21.3		
7911	12-09-2022	Rmc	M20	Ishaq		179	Slab	3	20-9-22	8	14.0	340.0	15.1		
											14.0	350.0	15.6	15.1	
											14.0	330.0	14.7		
7911	12-09-2022	Rmc	M20	Ishaq		179	Slab	3	10-10-22	28	20.0	475.0	21.1		
											20.0	475.0	21.1	20.9	
											20.0	460.0	20.4		
7912	16-09-2022	Site mix	M25	Ishaq		173	Col	3	25-9-22	9	17.5	410.0	18.2		
											17.5	425.0	18.9	18.4	
											17.5	410.0	18.2		
7912	16-09-2022	Site mix	M25	Ishaq		173	Col	3	15-10-22	29	25.0	585.0	26.0		
											25.0	595.0	26.4	26.5	
											25.0	610.0	27.1		
7913	16-09-2022	Site mix	M25	Ishaq		174	Col	3	25-9-22	9	17.5	405.0	18.0		
											17.5	405.0	18.0	17.9	
											17.5	395.0	17.6		
7913	16-09-2022	Site mix	M25	Ishaq		174	Col	3	15-10-22	29	25.0	580.0	25.8		
											25.0	585.0	26.0	26.1	
											25.0	595.0	26.4		
7914	19-09-2022	Rmc	M20	Cemex		186	Plinth		28-9-22	9	14.0	335.0	14.9		
											14.0	345.0	15.3	15.3	
											14.0	350.0	15.6		
7914	19-09-2022	Rmc	M20	Cemex		186	Plinth		18-10-22	29	20.0	485.0	21.6		
											20.0	485.0	21.6	21.3	
											20.0	470.0	20.9		
7915	23-09-2022	Site mix	M25	Ishaq		171	Col	3	1-10-22	8	17.5	395.0	17.6		
											17.5	395.0	17.6	17.9	
											17.5	420.0	18.7		
7915	23-09-2022	Site mix	M25	Ishaq		171	Col	3	22-10-22	29	25.0	575.0	25.6		

											25.0	585.0	26.0	25.8	
											25.0	580.0	25.8		

[illegible]