

B block_posession report.xlsx B block

Report - details of posession.

Project Name: GMR

Prepared By: Rajashekar

Date:

08-Oct-22

Block / Phase: Block B

Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Possession letter issued by CR? (Yes / No)	Hanover date mentioned in posession letter.	Actual date of posession given.	MMC due from - month/year	Villa occupied by owner / tenant?	Remarks (If possession not given provide details of pending work. If possession was given after due date provide reasons for delay)
107	3BHK	V.Balakrishna Sharma	01-Nov-21	yes	yes	24-08-22	1-Sep-22	Jul-22	owner	
204	3BHK	Dacha Bhairava Prasad	04-Mar-22	yes	yes	1-Sep-22	5-Sep-22	Jul-22	owner	
304	3BHK	N.Satish Reddy	02-Nov-21	yes	yes	1-Sep-22	1-Sep-22	Jul-22	owner	
305	3BHK	Priyanka Kose	15-04-22	yes	yes	15-09-22	30-09-22	Jul-22	owner	
405	3BHK	Trukuvajjula Shivkumar	13-11-21	yes	yes	15-08-22	13-08-22	Jul-22	owner	
505	3BHK	Vidyasankar Sastry	06-Jan-22	yes	yes	15-09-22	30-09-22	Jul-22	vecant	
604	3BHK	M.V.K.Kishore	07-Dec-22	yes	yes	10-Sep-22	10-Sep-22	Jul-22	owner	
608	3BHK	Shameem Ahmed	07-Dec-22	yes	yes	22-08-22	23-08-22	Jul-22	owner	
605	3BHK	Ashutosh Sharma	23-06-22	yes	yes	15-10-22	15-10-22	Jul-22	owner	final cleaning pending
307	3BHK	Madipadaga Sheerish	15-04-22	yes	yes	15-10-22	15-10-22	Jul-22	owner	final cleaning pending/customer doing woodwork



Draft format - details of possession report GMR Site..xlsx

A-block

Report - details of possession.											
Project Name:			Prepared By:			P.Sai Kumar		Date:		08-Oct-22	
Block / Phase:			A-block								
Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Possession letter issued by CR? (Yes / No)	Hanover date mentioned in possession letter.	Actual date of possession given.	MMC due from -month/year	Villa occupied by owner / tenant?	Remarks (If possession not given provide details of pending work. If possession was given after due date provide reasons for delay)	
A-303	3BHK	Mr. Lanka Sridhar	06.01.22	Yes	Yes	30.03.22	15.05.22	Jul-22	Owner	Wood work delay by Customer & water supply delay	
A-309	3BHK	S.V.Subba Reddy	15.02.22	Yes	Yes	04.07.22	15.07.22	Jul-22	Owner		
A-501	3BHK	Mrs.sureka Vodala	12.01.22	Yes	Yes	15.07.22	13.07.22	Jul-22	Owner		
A-404	3BHK	Mrs. Polobonia Sruthi & Mr. Polaboina Krishna	06.01.22	Yes	Yes	15.07.22	08.07.22	Jul-22	Owner		
A-205	3BHK	Emani Satya srinivas	29.10.21	Yes	Yes	15.07.22	22.07.22	Jul-22	Tenant	CP Fittings delay	
A-102	3BHK	Mr. G L N Sastry & Mrs. M Prabhavathi	20.10.21	Yes	Yes	23.07.22	10.08.22	Jul-22	Owner	Wood work delay by Customer	
A-507	3BHK	Mr. Sarigala Prakash Babu & Mrs. Sarigala Su	17.02.22	Yes	Yes	25.07.22	05.10.22	Jul-22	Owner	Wood work delay by Customer & Customer to Collect keys	
A-306	3BHK	Mrs. Susmita Samantara & Mr. Laxmikanta Sa	26.02.22	Yes	Yes	03.08.22	03.08.22	Jul-22	Owner		
A-104	3BHK	Mrs. Arunima Chaudhuri & Mr. Deepak Anan	20.10.21	Yes	Yes	10.08.22	10.08.22	Jul-22	Tenant		
A-408	3BHK	Mr. Yerram Srinivas	13.02.22	Yes	Yes	10.08.22	15.08.22	Jul-22	Owner	false ceiling painting delay by Customer	
A-508	3BHK	Dr.Sake Pothalaiah	26.02.22	Yes	Yes	10.08.22	18.08.22	Jul-22	Owner	false ceiling painting delay by Customer	
A-406	3BHK	Mr.Navin kumar patalay & Mrs. Geetha Patha	18.02.22	Yes	Yes	14.08.22	13.08.22	Jul-22	Owner		
A-504	3BHK	Mr. Kakumanu Eswara Prasad	08.02.22	Yes	Yes	22.08.22	25.08.22	Jul-22	Owner	CP Fittings delay	
A-107	3BHK	Mrs. Narsipalli Praveena	05.11.21	Yes	Yes	02.09.22		Jul-22	Owner	Customer to Collect keys	
A-108	3BHK	Mr. Shakeel Gooty & Mrs. Khadirum Sunkes	20.10.21	Yes	Yes	10.09.22	05.09.22	Jul-22	Owner		
A-407	3BHK	Mrs. Kuchibhotla Durga Jyothi	10.01.22	No	Yes	10.09.22		Jul-22	Owner	Wood Work in Progress	
A-103	3BHK	Mrs. Divya Pampam Paliyalil & Mr. Nishin N	20.10.21	Yes	Yes	15.09.22	15.09.22	Jul-22	Owner		
A-409	3BHK	Mr. Pavan Kumar Shakhai	26.02.22	No	Yes	15.09.22		Jul-22	Owner	Wood Work in Progress	
A-403	3BHK	Mr. Kunwar Kant	08.01.22	No	Yes	18.09.22		Jul-22	Owner	Wood Work in Progress	
A-307	3BHK	Dr. T. Kiran Kumar	10.01.22	Yes	Yes	23.09.22	19.09.22	Jul-22	Owner		
A-304	3BHK	Mr.Sandeep Vemula & Mrs. Tejaswini	03.11.21	Yes	Yes	26.09.22	26.09.22	Jul-22	Owner		
A-109	3BHK	Mrs. Pagadala Varalakshmi	17.11.20	Yes	Yes	30.09.22	03.10.22	Jul-22	Tenant	Wood work delay by Customer	
A-302	3BHK	Mrs. Sandhyarani Bera	05.11.21	Yes	Yes	10.10.22		Jul-22	Owner	Customer to Collect keys	
A-503	3BHK	Mrs. Thatikonda Lalitha	03.02.22	Yes	Yes	10.10.22		Jul-22	Owner	Customer to Collect keys	
A-506	3BHK	Mrs. P. Gruha Laxmi	17.02.22	No	Yes	11.10.22		Jul-22	Owner	Wood Work in Progress	
A-308	3BHK	Mr. Srinivasa Ramanujam Thatta	08.01.22	No	Yes	15.10.22		Jul-22	Owner	Wood Work in Progress	
Note: Make separate sheet for each block / phase.											

