

PURCHASE DIVISION
Advice for approval for credit to supplier

(e)

Date: 07/12/22		Prepared by: Kalpana		Serial no. 11392	
Supplier name: M. M. Sudarshan				HO inward no.	
Firm/Company: SOV LLP		Project: SOV III		HO received date	
PO/WO date: 03/11/22		PO/WO No. 93575		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	206	2/12/22	106,501	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			106,501/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.: 114564	Proof of delivery matches MRN		☒ Yes ☐ No
Amount B – Other Credits : Transportation charges			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			106,501/-
Amount E – PO / WO value:			106,501/-
Amount F – Difference (A – E):			
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		12/12/22	
Remarks: Final Bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		V. Jeyaraj			
Sign:					
Date		17 DEC 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



TAX INVOCIE

Cell : 9849102251

M. SUDARSHAN

FABRICATION OF ALUMINIUM PARTITIONS, DOORS, WINDOWS & INTERIOR WORKS

D.No. 1348, Pioneer Bazar, Bollaram, Secunderabad - 500 010. T.S.

Email : sudarshan.maheshwaram@yahoo.com

GSTIN No. 36BBIPM8347N1ZW

Name :

Silver Oak Villas LLP

S-4-187/344 II Floor MG Road Sec-4ad

GST No 36 ADBFS 3288 A2 Z7

Bill No. 206

Date : 2-12-22

D.C No. 22

Date :

Order No. 93575

Date :

SI No	PARTICULARS	HSN CODE	FOR SIZE	QTY	FOR SFT	Amount Rs. Ps.
	<u>UPVC Sliding Windows</u>					
1	6'-0" x 4'-0" — 6 NOS	3916		SFT 144-0	335=00	48240 00
2	3'-0" x 3'-6" — 1 NO	4		10-5	390=00	4095 00
3	2'-0" x 4'-0" — 4 NOS	4		32-0	485=00	15520 00
4	2'-0" x 2'-0" — 3 NOS	4		12-0	520=00	6240 00
5	4'-0" x 4'-0" — 2 NOS	4		32-0	315=00	10080 00
6	4'-0" x 4'-0" — 1 NO	4		16-0	380=00	6080 00
	Villa no 160					

Rupees In Words : One Lakh Six thousand
Five Hundred and Ninety
Paise only

SUB TOTAL				90255 00
SGST	%	9		8122 95
CGST	%	9		8122 95
IGST	%			
GRAND TOTAL				106500 90

TERMS & CONDITIONS :

1. Goods once sold will not be taken back and No claim for shortage or damage will be entertained.
2. Cheque disgonour Rs. 500/- Extra
2. Our responsibility ceases no seener goods are handed over to the carrying agency.
4. Subject to secunderabad Jurisdiction Only.

For **M. SUDARSHAN**

Signature

Purchase Order

Page(s) 1 Of 2

04-11-2022 11:40:45



93575

01.11.22 2:46:15

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Mr. M. Sudarshan
H.No. 1348, Pioneer Bazar, Bolarum, Secunderabad.

GSTIN 36BBIPM8347N1ZW

9849102251

Doc No	93575	184761
Doc Date	03-11-2022	
Quote No	Nil	
Quote Date	02-11-2022	
SupplyType	Supply	

Kind Attn : Mr. M. Sudarshan

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 512600 - WIND-Windows - UPVC-Sliding with mesh- - 1800WX1200Hmm - Nos 6'x4'	6.00	8,040.00	0.00	18.00	56,923.20
2 657300 - WIND-Windows - UPVC-Sliding with mesh- - 900WX1050Hmm - Nos 3'x3.5'	1.00	4,095.00	0.00	18.00	4,832.10
3 973900 - WIND-Windows - UPVC-Openable- - 600WX1200Hmm - Nos 2'x4'	4.00	3,880.00	0.00	18.00	18,313.60
4 415200 - WIND-Windows - UPVC-Ventilator top hung - - 600WX600Hmm - Nos 2'x2'	3.00	2,080.00	0.00	18.00	7,363.20
5 498200 - WIND-Windows - UPVC-Fixed- - 1200WX1200Hmm - Nos 4'x4'	2.00	5,040.00	0.00	18.00	11,894.40
6 503800 - WIND-Windows - UPVC-Sliding with mesh- - 1200WX1200Hmm - Nos 4'x4'	1.00	6,080.00	0.00	18.00	7,174.40
Total Order Value . . .					106,500.90
Rupees : One Lakh(s) Six Thousand Five Hundred and Paise Ninty Only.					

Terms and Conditions :-

Specification / Brand As per details given in the quotation dt. 09/03/2022.

Payment Terms 50% as advance & balance on delivery of materials and receipt of invoice.

Tax All taxes included in above price.

Delivery Date Within 25 days.

Delivery Location Silver Oak Villas Part III
Sy. No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty 1 year on workmanship.

Advance Paid Rs. 53250.45/-Cheque Dt--17/10/22.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for villa no 160 windows purpose.

Completion Date Work to be completed within 10 working days. Penalty of 5% of order value per week shall be levied for delay.

Measurment Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Mr. M. Sudarshan**

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☐ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other

APPROVED BY

05 NOV 2022

SOHAM MODI
MANAGING DIRECTOR

Name : _____

Name : _____

Date : __/__/__

Contact

Purchase Order

Page(s) 2 Of 2

04-11-2022 11:40:45

Original / Office Copy / Purchase Div.Copy

be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Silver Oak Villas LLP**

Authorised Signatory

Name : _____

Contact

Accepted the above Terms And Conditions

For **Mr. M. Sudarshan**

Name : _____

Date : __/__/__

Requisition Form

Company Name: SOV LLP

Site & Phase : SOV-III

Flat Block no. V no 160

Supplier:

Material required

before date:

10-11-2022

ID No. 81142

Req. No. 184761

Date: 02-11-2022

Time: 10.49

S No	Item	Qty required	Qty available at site	Order Qty	Inward No	Inward Date
1	WIND5126- Windows-UPVC-Sliding with mesh--1800Wx1200HMM-Nos	61x41	38/545	0	5	
2	WIND6573- Windows-UPVC-Sliding with mesh--900Wx1050HMM-Nos	31x31	38/545	0	1	
3	WIND9739- Windows-UPVC-Openable--600Wx1200HMM-Nos	21x21	48/545	0	5	
4	WIND4152- Windows-UPVC-Ventilator top hung --600Wx600HMM-Nos	21x21	52/545	0	3	
5	WIND7578- Windows-UPVC-Fixed--900Wx1200HMM-Nos	61x41	31/545	0	0	
6	WIND4982- Windows-UPVC-Fixed--1200Wx1200HMM-Nos	41x41	31/545	0	2	
7	WIND5038- Windows-UPVC-Sliding with mesh--1200Wx1200HMM-Nos	41x41	30/545	0	1	
8						
9						
10						

Remarks: For V no 160 (Please issue the PO to Sudharshan)

Engineer

Prepared By: G. chandra kanth

Approved By:

Sign & Date:

Project Manager

Purchase

VID

APPROVED BY

05 NOV 2022

SOHAM MODI
MANAGING DIRECTOR

APPROVED

02 NOV 2022

P. VENKATESHWARLU
MANAGER PURCHASE

INSTALLATION REPORT

Company/ firm:	SOV LLP	Requisition nos.:	184761
Project:	SOV-II	PO no.:	93575
Supplier:	M. Sudarshan	Material type:	UPVC windows

Details of installation:

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	02/12/22	160	UPVC Sliding with mesh	6'x4'	6 nos
2.	"	"	"	3'x3'6"	1 no
3.	"	"	UPVC openable	2'x4'	4 nos
4.	"	"	UPVC Ventilator top hung	2'x2'	3 nos
5.	"	"	UPVC fixed	4'x4'	2 nos
6.	"	"	UPVC Sliding with mesh	4'x4'	1 no
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					
Total:					17 nos

Remarks:

APPROVED BY

Project manager

02 DEC 2022

K. PURUSHOTHAM

Project Manager (Silver Oak Villas Part-III)

Security

Admin (Audit)

Approved by

Note: 1. Report to be sent on completion of work. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/ staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple Pos in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.



M. SUDARSHAN

Fabrication of Aluminium Partitions, Door's, Windows & Glazing Work's
H.No. 1348, Poiner Bazar, Bolaram, Sec-bad. Cell:9849102251

GST No: 36BBIPM8347N1ZW

DELIVERY CHALLAN

CUSTOMER NAME AND ADDRESS

D.C. No. 22

: 01-12-2022

Silver oak Villas LLP

DATE

S-4-187/344 II Floor M.G. Road Sec-bad

CUSTOMER D.C. No

GST:- 36ADBFS 3288A2Z7

& DATE

CUSTOMER Ord. Ref. : 93575

Sl. No

DESCRIPTION OF THE ITEMS

QUANTITY

Approx. Value Rs.

UPVC Windows

1 6'0 x 4'0 S/W 6 nos

2 3'0 x 3'6 4 1 no

3 2'0 x 4'0 4 4 nos

4 2'0 x 2'0 Ventilators 3 nos


5 4'0 x 4'0 Fixed 2 nos

6 4'0 x 4'0 S/W 1 no

Windows:- 160

TS080673147

INWARD	
Inward No: 3129	Dt: 2/12/22
MRN No: 114564	Dt: 2/12/22
Received By:	Sign: [Signature]
(Silver Oak Villas-Part III)	



RECEIVED THE GOODS IN GOOD CONDITION

M. SUDARSHAN
Subhany