

PURCHASE DIVISION
Advice for approval for credit to supplier

(E)

Date:	06/12/22	Prepared by	Kalpana	Serial no.	11348
Supplier name	Sri Sai Vishal Enterprises	HO inward no.			
Firm/Company	SOV LLP	Project	SOV III	HO received date	
PO/WO date	05/11/22	PO/WO No.	93648	Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	196, 197, 204	24/11/22	35,100/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):	35,100/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report	
MRN nos.: Brick Report	Proof of delivery matches MRN ☐ Yes ☐ No
Amount B – Other Credits : Transportation charges	
Amount C – Other Debits :	
Amount D (D=A+B-C) – Amount to be credited to the supplier:	35,100/-
Amount E – PO / WO value:	52,000/-
Amount F – Difference (A – E):	16,900/-
Quantity received as per PO / WO	☐ Yes ☐ Excess received ☐ Short received ☒ Part received
Close PO / WO	☐ Yes ☒ No – wait for balance material ☐ Other
Payment – due date	12/12/22
Remarks:	Part Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s Silver Oak Villa
ChangullyInv. No. 095 Date : 24.11.22D.C. No. 196.197.204 Date : _____P. O. 93648 Date : _____

Payment _____

Party GSTIN 36ADBPS3288A227State : **TELANGANA**Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Flyash Bricks					
	4X8X16					
	✓ 6X8X12 →		1350	26	Nai	35,100.20
	6X8X16					
	8X8X12					
	8X8X16					

Rupees in words Thirty five Thousand -
one hundred only

TOTAL 35,100.20

SGST @ % -

CGST @ % -

GRAND TOTAL 35,100.20

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. & O.E.

For **SRI SAI VISHAL ENTERPRISES**

Purchase Order



93648

01.11.22 2:52:16

Page(s) 1 Of 1

05-11-2022 13:40:17

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
GST No. : 36ADBFS3288A2Z7

Supplier Details

Sri Sai Vishal Enterprises
12-13-167, Street no 17, Tarnaka, Medchal, Malkajgiri,
Telangana-500017.

GSTIN 36ACZPL1512H1ZF

9391029193

9391029193

Doc No	93648	184774
Doc Date	05-11-2022	
Quote No	Nil	
Quote Date	04-11-2022	
SupplyType	Supply	

Kind Attn : Akula Lakshmi

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 393900 - BUIL-Building Material - Solid Block-- - 150X200X300mm - Nos	2,000.00	26.00	0.00	0.00	52,000.00
Total Order Value . . .					52,000.00

Rupees : Fifty Two Thousand Only.

Terms and Conditions :-

Specification / Items shall be of 25kgs approx.Strength minimum 30kgs/cm2, QC report a must!

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Included in the above price.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for villa Plinth beam work and villa no 204 to 205 & 213 work purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Original invoice + copy of proof of delivery is required to process invoice for payment. Do not send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery /DC can be sent by email.

APPROVED BY
07 NOV 2022
SOHAM MODI
MANAGING DIRECTOR

S.no.	Bill no.	Bill Dt.	Amount
1.	196,197,200	24/11/22	35,100
2.			
3.			
4.			
5.			

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
☐ Po, Rec. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing 3SLLP stock
☐ Other

For **Silver Oak Villas LLP**

Authorised Signatory

Name :

07/11/22

Name :

Accepted the above Terms And Conditions

For **Sri Sai Vishal Enterprises**


Date : / /

APPROVED BY
07 NOV 2022
SOHAM MOJI
MANAGING DIRECTOR

Requisition Form		Silver oak villas LLP		Date: 04-11-2022	
Company Name:		SOV-III		Time: 15:20	
Site & Phase:		Villa no 206-213 plinth beam brickwork purpose			
Unit No./Block No.				Req. No. 184774	
Supplier:				ID No. 81203	
Material required before date:		urgent			
S No	Item	Qty required	Qty available at site	Order Qty	Inward No
1	BUIL 3939-Building Material-Solid Block---150X200X300mm-Nos	2000	0	2000	Inward Date
2					
3					
4					
5					
6					
7					
8					
9					
10					
Remarks: For villas plinth beam work purpose for villa no 204 to 205&213 work purpose					
Prepared By:		Engineer	Project Manager	Purchase	MD
Approved By:		B.Mecnakshi			
Sign & Date:					

APPROVED
04 NOV 2022
P. VENKATESHWARLU
MANAGER PURCHASE

Cement Blocks – Weekly Delivery Report

Company/ firm:	SOV LLP	Requisition nos.:	184774	Total PO quantity:	2000
Project:	SOV-III	PO No(s).	93648	Quantity delivered in earlier period:	900
Block /Flat / Villa no.:	A	Total material delivered	Yes	Quantity delivered during week:	1100
Supplier:	Sri sai vishal enterprises	Close PO:	Yes	Balance quantity to be delivered:	
Sign of security		Sign of Admin		Sign of Project manager	
Date	23-11-22	Date	23-11-22	Date	

APPROVED BY

 23 NOV 2022

K. PURUSHOTHAM
Project Manager (SOV-III)

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	09-11-22	03:30	6X8X12	450	196	588	113599
2.	10-11-22	09:00	6X8X12	450	197	589	113802
				900			

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	18-11-22	08:00	6X8X12	450	204	598	113951
2.	19-11-22	04:30	6X8X12	450	206	602	114081
3.	21-11-22	11:00	6X8X12	200	207	603	114082
				1100			

Remarks:

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.