

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 9-12-22		Prepared by: S. Jaysudha		Serial no. 11451	
Supplier name: SL RMC plant				HO inward no.	
Firm/Company: CIVDC		Project: Synergy Square		HO received date	
PO/WO date: 16-9-22		PO/WO No. 20220916004		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	0212	30-9-22	94,500/-	☐ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				94,500/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:		pouring report attached		Proof of delivery matches MRN ☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges				—	
Amount C – Other Debits :				—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				94,500/-	
Amount E – PO / WO value:				90,000/-	
Amount F – Difference (A – E):				4,500/-	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		19-12-22			
Remarks: final bill					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Invoice No.	Dated
	0212	30-Sep-2022
	Supplier's Ref.	Other Reference(s)
	20220916004	
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	21.00 cbm	3,813.56	cbm	80,084.76
	Less :						
	Output CGST @9 %				9 %		7,207.63
	Output SGST @9%				9 %		7,207.63
	Round Off						(-)0.02
	Total			21.00 cbm			₹ 94,500.00



Amount Chargeable (in words)

INR Ninety Four Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	80,084.76	9%	7,207.63	9%	7,207.63	14,415.26
Total	80,084.76		7,207.63		7,207.63	14,415.26

Tax Amount (in words) : **INR Fourteen Thousand Four Hundred Fifteen and Twenty Six paise Only**

Remarks:
30.09.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.

E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	16 Sep 2022
Site Or Phase	Synergey Square	Time	
Flat/Villa/Other	other	Req.No.	196207
Material required before date		ID No	20220916004

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	20	0	20	4,000.00	4500 ✓	

Remarks:

Prepared By :- Veera Bramham

Sign:-


Date :- 16 Sep 2022

280 x 95
Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Purchase Order

Original

From Company:	GV Discovery Centre Pvt. Ltd, 5-4-187/3&4, 11nd FloorSoham MansionM.G.Road Secunderabad, TELANGANA,500003 GSTNO:36AAHCG4940K1ZC	Delivery Location: Synergy Square Plot No.1A, Synergy Square 1, Genome Valley, Shamirpet Hyderabad,Telangana,500078 Subba Reddy,7674808777
---------------	--	---

Supplier Details												
SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri, Telangana, 500062 Hyderabad, TG, 500062 GSTIN:36ADNFS2288J1ZF SRINIVAS REDDY MUPPA,7207255678 slrmcplant@gmail.com					PO No		20220916004		Quote No		NIL	
					PO Date		16 Sep 2022		Quote Date		19 Sep 2022	
					Supply Type		Purchase Order					

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
1	RMCC9497-RMC-RMC-M25---cum	20	3,813.55	0%	76,271	0%	9%	9%	0.00	6,864.40	6,864.40
					Total Amount ...	0.00	6,864.40	6,864.40	89,999.99		

Rupees in words : Eighty Nine Thousands Nine Hundred And Ninety Nine .nine Nine PaiseOnly.

Terms and Conditions:-

- RMC other terms :

Batching report + cube test report must be provided.
- RMC specification:

280 kgs of cement to be added per cum.
- RMC quantity

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
- RMC line pump:

Line / boom pump charges included.
- Payment Terms :

Within 30 days of delivery and on production of bill.
- Tax :

Inclusive of GST and all other taxes.
- Delivery Date :

Within As per site Engineers request.
- Delivery Location :

As per details given above

1,150x4,500/- = 1,848/-
2,800
10/10/22

FOR MDS APPROVAL

High Value/quantity beyond limits.

Po/Req. processed-post approval.

Approval for technical details/clarification.

Replenishing SLLP stock

Other

APPROVED BY
17 SEP 2022
SOHAM MODI
MANAGING DIRECTOR

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivern at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

APPROVED

Sign:-

19 SEP 2022

Date :-

MINISH PARIKH

MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For SL RMC PLANT

Date :-

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company name:	GV Discovery center	Block No.:	Chemical block
Project:	Genopolis	Flat / Villa no/Floor.:	second floor
Supplier:	SL RMC Plant	Slab no.:	3
Requisition nos.:	196207	A. Estimated quantity:	20 cub meter
PO nos.:	20220916004	B. Requisition quantity:	20 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	21
		D. Difference (C-A)	1 cum

Details of RMC pour

MRD NO: - 20221205004
01/10/2022

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @ 2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	30.09.2022	10:10 AM	11:15	13:10	7 m ³	4742	16,800	16450				
2.	30.09.2022	12:05 AM	12:50	14:30	7 m ³	4748	16,800	16180	620			
3.	30.09.2022	14:40 PM	15:30	16:35	7 m ³	4751	16,800	16270	530			
Total:		3 nos			21 m ³		50,400	48,900				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@genopolis.com and report-audit@moahprojectes.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs (at 2,400kgs/m³). If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Deduction of po

From: vanajakshi . (vanajakshi@modiproperties.com)

To: slrmcpant@gmail.com

Date: Saturday, December 10, 2022 at 10:32 AM GMT+5:30

SL RMC PLANT

Mr.Venkatesh,

We recieved short material against your invoice number :0212 dated:30/09/2022 for 1,150kg's against our po number:20220916004 dated:16/09/2022 .We are deducting amount of Rs.1,848/- for the same .

Please Note

Regards,



Vanajakshi

Head office details:

Modi Properties Pvt. Ltd.,

5-4-187/3&4,

Soham Mansion,