

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	GVRC	Date:	17.12.2022	
Site:	Innopolis	Prepared by:	S.Nagamani/Sridevi	
Report From / To	10.12.2022 to 16.12.2022	Approved by:	Mr.Madhu	
Report Date	17.12.2022.			
List of requisitions numbers missing in the report				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	S.no	Item Description	Reason for not preparing PO/WO [#]
206444	15.11.2022	1	HDPE pipe welding mirror Teflon coated with thermostatic temperature controller	PO not issue
206452	18.11.2022	1	Micro SD Card	PO not issue
206481	26.11.2022	1	Laptop adaptor	PO not issue
206487	01.12.2022	1 to 3	A4 papers, CD markers, blue pens,	Po not issue
206506	06.12.2022	1	Turpentine oil	Po not issue
206514	07.12.2022	1	Anchor fasteners	Po not issue
206515	07.12.2022	1 to 2	MS ISMC 150mm,MS ISMC 100mm	Po not issue
206517	08.12.2022	1	Door stopper	Po not issue
206536	12.12.2022	1	AMF panel AUX 2000	Po not issue
206539	12.12.2022	1	Mono block self priming pump	Po not issue
206540	12.12.2022	1	Hand pump	Po not issue
206546	14.12.2022	1	Smart phone	Po not issue
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^{\$}
206076	05.07.2022	1	SS Railing	Work in progress(Mangilal is asking payment)
206132	27.07.2022	1	Escalator	Work order
206279	17.09.2022	1 to 2	Fire rated door (single leaf),fire door double leaf	Spoken with supplier, supplier is arranging for material
206282	20.09.2022	1	Chiller 400 TR	Spoken with supplier, supplier is arranging for material
206313	03.10.2022	1	Transformer	Spoken with supplier, supplier is arranging for material
206314	04.10.2022	1	Lift	Spoken with supplier, supplier is arranging for material
206318	06.10.2022	1	Diesel generator	Spoken with supplier, supplier is arranging for material
206328	08.10.2022	1	Ms fabrication work	Work order
206332	10.10.2022	1 to 5	Main pcc-2,Sub pcc-2A,sub pcc- 2B,Sub pcc-2C,main APFC-2A	Spoken with supplier, supplier is arranging for material
206391	01.11.2022	1 to 3	Effluent treatment plant	Supplier is arranging material
206392	02.11.2022	1	Atrium shed works	Work order
206427	09.11.2022	1	PVC injection nozzle grouting	Supplier is asking Payment
206432	11.11.2022	1	FRP Thadaka	Supplier is asking Payment
206453	18.11.2022	1 to 2	Vermicompost ,neem care	Supplier is arranging
206456	21.11.2022	1 to 2	Flush doors	Supplier is asking payment
206460	22.11.2022	1	Electrical panel	Work order

206462	22.11.2022	1	Hub rack			Online purchase		
206486	30.11.2022	1 to 2	Furniture and fixtures			Supplier asking payment		
206492	03.12.2022	1 to 3	Ms square pipe,ms l angles,cutting blades			It will receive site on Monday		
206494	05.12.2022	1	Electrical panel LT for chilled water purpose			Work order		
206495	05.12.2022	1 to 7	Counter wash basin,sensor faucet,wash basin, wash basin pedestal,wall hung EWC,EWC misc,cp health			Asking about payment		
206496	05.12.2022	1	urinals			Asking about payment		
206502	05.12.2022	1 to 4	4 sqmm copper black wire, green, 2.5 sqmm copper black and green			Material will reach site by Monday		
206504	06.12.2022	1 to 10	Electrical power supply			Advance payment		
206505	06.12.2022	1	Spacers			Sent driver to collect		
206507	06.12.2022	1 to 2	Coffee powder, tea powder			Sent driver to collect		
206514	07.12.2022	1	MS plate(with holes)			Supplier is arranging material		
206526	10.12.2022	1	Hume pipe			Supplier is arranging material		
206527	12.12.2022	1 to 12	Electrical bus duct			Work order		
206528	12.12.2022	1 to 30	Electrical bus duct			Work order		
206538	12.12.2022	1	Hand blower			Supplier asking payment		
206541	15.12.2022	1	Speed breakers			Material reach site by tuesday		
206545	14.12.2022	1 to 6	U clamps sprinkler hangres			Material reach site by monday		
No. of gate passes issued this week:			NIL	From No.			To No.	
Delivery van site visit on:			10.12.2022 to 16.12.2022					
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes			
Items not ordered but received:								
Other corrections & remarks:								
Details of steel & cement stock								
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in Kgs		Previous stock in Kgs	
1.	8mm	.395	4.74	421	2000		10000	
2.	10mm	.617	7.404	128	950		15000	
3.	12mm	.89	10.68	187	2000		2800	
4.	16mm	1.58	18.96	685	13000		35000	
5.	20mm	2.47	29.64	101	3000		15000	
6.	25mm	3.86	46.32	0	0		54000	
7.	32mm	6.32	75.84	19	1500		5000	
8.	Binding wire				1500		1500	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	100	PPC/PSC last weeks stock		350
Details		Project Manager			Admin Officer/Manager		Admin Audit	
Sign		T.Madhu			S.Nagamani			
Date		17.12.2022			17.12.2022			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!