


Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		B. Anand			
Company name:		Homeline Infra			
Project name:		GHT			
Date:	29 December 2022				
Period	From:	22 December 2022	To:	29 December 2022	
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	50	700.00	35,000
2	Civil work	Male helper	31	550.00	17,050
3	Civil work	Female helper	19	500.00	9,500
4	RCC work	Mason		700.00	-
5	RCC work	Male helper		550.00	-
6	RCC work	Female helper		300.00	-
7	Earth work	Mason		450.00	-
8	Earth work	Male helper	21	550.00	11,550
9	Earth work	Female helper		500.00	-
10	Electrician	Mason		550.00	-
11	Electrician	Male helper	-	450.00	-
12	Concreting	Male labor		450.00	-
13		Female helper		400.00	-
14					-
15					
16					
Total					73,100
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	A Suresh				
Sign					
Date	29 December 2022				
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					

29 DEC 2022
 A. SURESH
 PROJECT MANAGER


Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		B. Anand			
Company name:		Homeline Infra			
Project name:		GHT			
Date:	29 December 2022				
Period	From:	22 December 2022	To:	29 December 2022	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	Tippers		3,000.00	Hour	-
2	tractor		500.00	Per Trip	-
3	Hitachi		1,900.00	Hour	-
4	JCB		800.00	Hour	-
5	Miller mixture		18,000.00	per day	-
6	Braker		700.00	Day	-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:			Approved by:		MDs approval
Name	A Suresh				
Sign					
Date	29 December 2022				
Note:					
1. Attach hirecharges summary from database					
2. Recoommend payment as per our guideline rates for hirecharges.					

RECEIVED BY
A SURESH
PROJECT MANAGER


Annexure - C - send weekly															
Details of material received															
Name of contractor:		B. Anand													
Company name:		Homeline Infra													
Project name:		GHT													
Date:		29 December 2022													
Period		From		22 December 2022 To:		29 December 2022									
Sl. No.	Material type	Received date	inward no	Quantity	Units	Rate	Amount								
1	Robo Sand	24 December 2022	426	600.00	Cft	29	17,400								
2	Robo Fine sand	28 December 2022	427	600.00	Cft	33	19,800								
3	Solid bricks (6 x 8 x 12)	23 December 2022	2005	750.00	No	33	24,750								
4	Solid bricks (4 x 8 x 16)	28 December 2022	2006	500.00	No	27	13,500								
5	Cement	28 December 2022	2007	150.00	Bag	240	36,000								
6															
7															
8															
9															
10															
11															
12															
13															
14															
Payment recommended by project manager:															
Payment approved by MD:															
Prepared by:				Approved by:											
Name	A Suresh														
Sign															
Date	29 December 2022														
Note:															
1. Attach inward summary report from database.															
2. Attach details sheet from database with photographs															
3. Recommend payment as per our guideline for building material.															
4. Other material rates can be adopted as per bill for Dec 2022															

(Signature)



GHT Site weekly Mile stone report dated (26-12-22ver78)

Company Name : MMR Kowkur LLP							
Project		GHT					
Prepared By		A Suresh					
Last updated on		19-Dec-22					
Block No		Block - A&B					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A-101	9-May-21	5-Oct-21	5-Mar-22	17-Mar-22	26-Mar-22	
2	A-102	9-May-21	5-Oct-21	22 March 2022	24-Mar-22	20-Apr-22	
3	A-103	9-May-21	19-Oct-21	10 October 2022			
4	A-104	9-May-21	19/10/2021	18 August 2022			
5	A-105	17-May-21	19/10/2021	09 August 2022	5-Nov-22		
6	B - 106	4-May-20	30-Mar-2021	18-Jun-21	1-May-22	19 June 2022	
7	B - 107	4-May-20	30-Mar-2021	18-Jun-21			
8	B - 108	4-May-20	30-Mar-2021	18-Jun-21	30-Apr-22	28-11-2022	
9	B-109	4-May-20	30-Mar-2021	18-Jun-21	2-Aug-21	10-Nov-22	
10	B - 110	16-May-20	29-Aug-20	26-Jan-20	13-Feb-21	01 March 2021	
11	B - 111	16-May-20	29-Aug-20	11-Feb-21	11-Jul-22	26 November 2022	
12	B - 112	16-May-20	29-Aug-20	11-Feb-21	8-Mar-21	27-Mar-21	
13	B - 113	16-May-20	29-Aug-20	26-Jan-20	19-Feb-21	1-Mar-21	
14	A - 114	15-May-21	19-10-2021	31-Jul-22	5-Nov-22		
15	A - 115	15-May-21	19-10-2021	5-Aug-22	18-Nov-22		
16	A - 116	15-May-21	5-Oct-21	13-Aug-22			
17	A - 117	15-May-21	5-Oct-21	1-Mar-22	14-Mar-22	24-Mar-22	
18	A - 201	9-May-21	02-11-2021	5-Nov-22			
19	A - 202	9-May-21	02-11-2021	13-Nov-22			
20	A - 203	9-May-21	22-11-2021	12-Nov-22			
21	A - 204	9-May-21	22-11-2021	5-Nov-22			
22	A - 205	17-May-21	22-11-2021	1-Nov-22			
23	B - 206	4-May-20	06 May 2021	14-Feb-22			
24	B - 207	4-May-20	06 May 2021	14-Apr-22			
25	B - 208	4-May-20	06 May 2021	14 March 2022			
26	B - 209	4-May-20	06 May 2021	4-Apr-22			
27	B - 210	16-May-20	9-Nov-20	4-Apr-21			
28	B - 211	16-May-20	9-Nov-20	4-Apr-21			
29	B - 212	16-May-20	9-Nov-20	19-Mar-21			
30	B - 213	16-May-20	9-Nov-20	18-Mar-21			
31	A - 214	15-May-21	22-11-2021	30-Jul-22			
32	A - 215	15-May-21	22-11-2021	31-Jul-22			
33	A - 216	15-May-21	2-Nov-21	29-Jul-22			
34	A - 217	15-May-21	2-Nov-21	28 July 2022	13-11-2022		
35	A- 301	9-May-21	3-Dec-21	06 September 2022	15-11-2022		
36	A- 302	9-May-21	3-Dec-21	14 October 2022			
37	A- 303	9-May-21	15-Dec-21	08 October 2022			
38	A- 304	9-May-21	15-Dec-21	15 October 2022			
39	A- 305	9-May-21	15-Dec-21	12 June 2022	13-Aug-22		
40	B -306	4-May-20	5-Jun-2021	14-Apr-22	20-Jun-22	21 November 2022	
41	B -307	4-May-20	5-Jun-2021	14-Feb-22	27-Apr-22	15 October 2022	
42	B -308	4-May-20	5-Jun-2021	14-Feb-22	27-Apr-22	15 October 2022	
43	B -309	4-May-20	5-Jun-2021	14-Apr-22	30-Jun-22	22 November 2022	
44	B -310	16-May-20	29-Dec-20	10 May 2021	25-Jan-22	19 May 2022	
45	B -311	16-May-20	29-Dec-20	15 May 2021	30-Apr-22	21 November 2022	
46	B -312	16-May-20	29-Dec-20	15 May 2021	29-Apr-22	21 November 2022	
47	B -313	16-May-20	29-Dec-20	13 May 2021	22-Jan-22	26 May 2022	
48	A -314	15-May-21	15-Dec-21	25 May 2022	15-Aug-22		
49	A -315	15-05-2021	15-Dec-21	13 October 2022	15-Nov-22		
50	A -316	15-05-2021	3-Dec-21	03 September 2022			
51	A -317	15-05-2021	3-Dec-21	22 September 2022			
52	A - 401	9-May-21	28-Dec-21	18 October 2022	15 December 2022		
53	A - 402	9-May-21	28-Dec-21	24 October 2022			
54	A - 403	9-May-21	10-Jan-22	30 October 2022			




26 DEC 2022

A. SURESH
PROJECT MANAGER

GHT Site weekly Mile stone report dated (26-12-22ver78)

55	A - 404	9-May-21	10-Jan-22	22 August 2022	19 October 2022	
56	A - 405	9-May-21	10-Jan-22	12 June 2022	18 October 2022	
57	B - 406	9-May-21	5-Jul-21	14-Feb-22	20 April 2022	14-Nov-22
58	B - 407	4-May-20	5-Jul-21	14-Apr-22	10 June 2022	22-Nov-22
59	B - 408	4-May-20	5-Jul-21	14 March 2022	25 April 2022	
60	B - 409	4-May-20	5-Jul-21	14 March 2022	26 April 2022	
61	B - 410	16-May-20	24-Jan-21	14 February 2022	12 June 2022	24-Nov-22
62	B - 411	16-May-20	24-Jan-21	10-Jun-2021	19-Jan-22	10-Nov-22
63	B - 412	16-May-20	24-Jan-21	10-Jun-2021	19-Jan-22	
64	B - 413	16-May-20	24-Jan-21	14-Feb-22	20 June 2022	
65	A - 414	15-May-21	10-Jan-22	28-05-2022	22 August 2022	
66	A - 415	15-May-21	10-Jan-22	29-May-22	15 August 2022	
67	A - 416	15-May-21	28-Dec-21	01 October 2022		
68	A - 417	15-May-21	28-Dec-21	27 September 2022		
69	A - 501	9-May-21	28-Jan-22	19 September 2022	4-Dec-22	
70	A - 502	9-May-21	28-Jan-22	19 September 2022	4-Dec-22	
71	A - 503	9-May-21	09-Feb-22	29 August 2022		
72	A - 504	9-May-21	09-Feb-22	19 August 2022		
73	A - 505	9-May-21	09-Feb-22	29-09-2022	19 October 2022	
74	B - 506	9-May-21	2-Aug-21	21-Mar-22	30 April 2022	21-Nov-22
75	B - 507	4-May-20	2-Aug-21	02-May-22	18 June 2022	
76	B - 508	4-May-20	2-Aug-21	02-May-22	18 June 2022	
77	B - 509	4-May-20	2-Aug-21	21-Mar-22	08 May 2022	
78	B - 510	16-May-20	4-Mar-21	8-Apr-22	26 June 2022	24-Nov-22
79	B - 511	16-May-20	4-Mar-21	19-Mar-22	02 July 2022	
80	B - 512	16-May-20	4-Mar-21	2-Nov-21		
81	B - 513	16-May-20	4-Mar-21	2-Nov-21	23 January 2022	23 May 2022
82	A - 514	16-May-21	09-Feb-22	05 August 2022	22 October 2022	
83	A - 515	16-May-21	09-Feb-22	02 June 2022	19 October 2022	
84	A - 516	16-May-21	28-Jan-22	18 May 2022	22 August 2022	
85	A - 517	16-May-21	28-Jan-22	10 August 2022	20 December 2022	
86	A - 601	9-May-21	01-Mar-22	24 June 2022		
87	A - 602	9-May-21	01-Mar-22	27 June 2022	21 November 2022	
88	A - 603	9-May-21	12-Mar-22	14 August 2022	24 October 2022	
89	A - 604	9-May-21	12-Mar-22	14 August 2022	25 October 2022	
90	A - 605	9-May-21	12-Mar-22	18 June 2022	29 May 2022	
91	B - 606	9-May-21	9-Sep-21	18-Apr-22	03 July 2022	
92	B - 607	4-May-20	9-Sep-21	23-Apr-22	18 June 2022	
93	B - 608	4-May-20	9-Sep-21	26-03-2022	15 April 2022	
94	B - 609	4-May-20	9-Sep-21	26-Mar-22	29 June 2022	
95	B - 610	16-May-20	14-Apr-21	7-Dec-21	30 June 2022	
96	B - 611	16-May-20	14-Apr-21	18 January 2022	10 March 2022	21 May 2022
97	B - 612	16-May-20	14-Apr-21	7-Dec-21	28 June 2022	26-11-2022
98	B - 613	16-May-20	14-Apr-21	7-Dec-21	17 June 2022	26-11-2022
99	A-614	16-May-20	12-Mar-22	22-Jul-22	16 November 2022	
100	A-615	16-May-20	12-Mar-22	23-Jul-22	14 November 2022	
101	A-616	9-May-21	1-Mar-22	24-Jul-22	22 December 2022	
102	A-617	9-May-21	1-Mar-22	25-Jul-22		
103	A - 701	9-May-21	29-Mar-22	19 September 2022	10 December 2022	
104	A - 702	9-May-21	29-Mar-22	01 October 2022		
105	A - 703	9-May-21	08-04-2022	01 October 2022		
106	A - 704	9-May-21	08-Apr-22	02 October 2022	15 November 2022	
107	A - 705	9-May-21	08-Apr-22	16-10-2022		
108	B - 706	9-May-21	10-09-2021	23-Apr-22		
109	B - 707	4-May-20	10-09-2021	26-Mar-22	29 June 2022	
110	B - 708	16-May-20	10-09-2021	26-Mar-22	30 June 2022	
111	B - 709	16-May-20	10-09-2021	26-Mar-22	30 June 2022	
112	B - 710	16-May-20	28-05-2021	19 March 2022	30 June 2022	11 November 2022
113	B - 711	16-May-20	28-05-2021	15 January 2022	15 April 2022	13 November 2022
114	B - 712	16-May-20	28-05-2021	15 January 2022	15 February 2022	05 November 2022
115	B - 713	16-May-20	28-05-2021	07 April 2022	26 June 2022	25 December 2022
116	A - 714	15-May-21	08-Apr-22	10 September 2022		
117	A - 715	15-May-21	08-Apr-22	16 September 2022		
118	A - 716	15-May-21	29-Mar-22	17 September 2022		
119	A - 717	15-May-21	29-Mar-22	15 October 2022		


 PROJECT MANAGER
 6 DEC 2022