

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 02/01/2023		Prepared by: MINISH		Serial no. 12490	
Supplier name: Sri Arisat Steels				HO inward no.	
Firm/Company: GNDL		Project: Gonopolis		HO received date	
PO/WO date: 12/12/2022		PO/WO No. 2022/209003		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	1711	14/12/2022	5,32,331/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 5,32,331/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Steel Report Attached	Proof of delivery matches MRN ☒ Yes ☐ No
---------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 5,32,331/-

Amount E – PO / WO value: 3,93,412/-

Amount F – Difference (A – E): 1,38,919/-

Quantity received as per PO / WO ☐ Yes ☒ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other


Payment – due date: 30/01/2023

Remarks: excess material received

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

e-Invoice



Purchase Order

Original

From Company:	GV Discovery Centre Pvt. Ltd, 5-4-187/3&4, 11nd FloorSoham MansionM.G.Road Secunderabad, TEL.ANGANA,500003 GSTNO:36AAHCG4940K1ZC	Delivery Location: Synergy Square Plot No. 1A, Synergy Square 1, Genome Valley, Shamirpet Hyderabad, Telangana,500078 Subba Reddy,7674808777
---------------	---	---

Supplier Details	PO No	20221209003	Quote No	NIL
Sri Arianth Steels Shop No, 17, 1 st floor, F.F.H.M. Ishaque Estates, Hyderabad, TG, GSTIN:36ADZPG3609B1ZK Mr. Naveen Gupta/Raju,66382042/27816848	PO Date	09 Dec 2022	Quote Date	12 Dec 2022
	Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount	
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT		
1	STEL 1948-Steel-Tor Steel---8mm-Kgs	1,500.00	55.90	0%	83,850	0%	9%	9%	0	7,547	7,547	98,943	
2	STEL 7782-Steel-Tor Steel---10mm-Kgs	2,500.00	55.90	0%	1,39,750	0%	9%	9%	0	12,578	12,578	1,64,900	
3	STEL 2652-Steel-Tor Steel---12mm-Kgs	2,000.00	54.90	0%	1,09,800	0%	9%	9%	0	9,882	9,882	1,29,564	
Total Amount ...										0	30,006	30,006	3,93,412

Rupees in words : Three Lakh Ninety Three Thousands Four Hundred And Twelve Only.

Rupees in words : Three Lakh Ninety Three Thousands Four Hundred And Twelve Only.

Terms and Conditions:-

- Tor steel specification / Brand : FE500. _____ brand.
- Tor steel transportation cost: Included in above price.
- Tor steel loading/unloading: Included in above price.
- Payment Terms : Within 30 days of delivery and on production of bill.
- Tax : Inclusive of GST and all other taxes.
- Delivery Date : Within one days of PO
- Delivery Location : As per details given above
- Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Purchase Order

Original

Remarks :

Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

12 DEC 2022

MINISH PARIKH

MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For Sri Arthant Steels

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	08 Dec 2022
Site Or Phase	Synergey Square	Time	02:14:19
Flat/Villa/Other	other	Req.No.	196306
Material required before date		ID No	20221208004

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	STEL1948-Steel-Tor Steel---8mm-Kgs	1,500.00	0	1,500.00	70.00		
2	STEL7782-Steel-Tor Steel---10mm-Kgs	2,500.00	0	2,500.00	70.00		
3	STEL2652-Steel-Tor Steel---12mm-Kgs	2,000.00	0	2,000.00	70.00		

Remarks: central lobby slab purpose

Prepared By :- Sobhan babu. O

Sign:-

Date :- 08 Dec 2022

APPROVED

12 DEC 2022

Approved By:-

Sign:-

Date:-

MANAGER PROCUREMENT

Note: On receipt of material at site write inward number and date in last two columns

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	GV Discovery center	Test report received	Yes / No	A. PO quantity (in kgs)	6000 kgs
Project:	Genopolis	DCs received	Yes / No	B. Gross vehicle weight	12340kgs
Block/ Villa No.:	-	Weighment slips received	Yes / No	C. Net vehicle weight	4220 kgs
Requisition nos.:	196306	Total qty as per PO received	Yes / No	D. Actual quantity delivered (B-C)	8120kgs
PO No(s).	20221209003	Close PO	Yes / No	E. Difference (D- A)	2120 Kgs
Supplier:	Sri Arihant steels	Vehicle no.	AP10W7046	MRN No.	2022126002
Delivery date	15-12-2022	Delivery time	07:00	Inward no.	1872
Sign of security		Sign of Admin		Sign of Project manager	<i>[Signature]</i>
Date	15-12-2022	Date	15-12-2022	Date	15-20-2022

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	460	2070 Kgs ✓
2.	10 mm	7.50	434	3255Kgs ✓
3.	12 mm	10.67	260	2774 Kgs ✓
4.	16 mm	18.96	0	0 Kgs
5.	20 mm	29.63	0	0 Kgs
6.	25 mm	46.30	0	0 Kgs
7.	32 mm	66.67	0	0 kgs
8.	Binding wire	In bundles	0	0 kgs
9.	Other			
Total:				8099 ✓
Remarks:	Difference can consider.			

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.

