

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		K Narendar Reddy					
Last updated on		6/Jan/23					
Block No		Block - A(Flat No - 1 to 8)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	10.07.19	05.11.19	11.02.2020	24.12.2020	24.06.2021	
2	A - 102	10.07.19	05.11.19	24.02.2020	02.10.2022		
3	A - 103	10.07.19	05.11.19	24.02.2020	25.09.2022		
4	A - 104	10.07.19	30.10.19	11.02.2020	24.12.2020	24.06.2021	
5	A - 105	10.07.19	30.10.19	01.02.2020	21.01.2021	01.07.2021	
6	A - 106	15.07.19	30.10.19	01.02.2020	21.01.2021	01.07.2021	
7	A - 107	15.07.19	30.10.19	11.02.2020	03.06.2021	29.07.2021	
8	A - 108	15.07.19	30.10.19	11.02.2020	03.06.2021	29.07.2021	
9	A - 201	10.07.19	30.11.19	24.02.2020	20.09.2022		
10	A - 202	10.07.19	30.11.19	09.03.2020	10.09.2022		
11	A - 203	10.07.19	30.11.19	24.02.2020	05.10.2022		
12	A - 204	10.07.19	23.11.19	02.03.2020	10.10.2022		
13	A - 205	10.07.19	23.11.19	02.03.2020	05.07.2022		
14	A - 206	15.07.19	23.11.19	24.02.2020	10.09.2022		
15	A - 207	15.07.19	23.11.19	02.03.2020	05.07.2022		
16	A - 208	15.07.19	30.11.19	09.03.2020	06.10.2022		
17	A - 301	10.07.19	27.12.19	16.03.2020	17.12.2020	01.07.2021	
18	A - 302	10.07.19	27.12.19	16.03.2020	17.12.2020	22.07.2021	
19	A - 303	10.07.19	21.12.19	28.04.2020	17.12.2020	01.07.2021	
20	A - 304	10.07.19	21.12.19	28.04.2020	17.12.2020	22.07.2021	
21	A - 305	10.07.19	21.12.19	09.03.2020	17.12.2020	08.07.2021	
22	A - 306	15.07.19	21.12.19	28.04.2020	17.12.2020	01.07.2021	
23	A - 307	15.07.19	21.12.19	28.04.2020	15.01.2021	01.07.2021	
24	A - 308	15.07.19	21.12.19	28.04.2020	15.01.2021	01.07.2021	
25	A - 401	10.07.19	20.01.2020	11.05.2020	17.12.2020	24.06.2021	
26	A - 402	10.07.19	20.01.2020	18.05.2020	17.12.2020	24.06.2021	
27	A - 403	10.07.19	18.01.2020	26.05.2020	17.12.2020	24.06.2021	
28	A - 404	10.07.19	18.01.2020	11.05.2020	17.12.2020	24.06.2021	
29	A - 405	10.07.19	18.01.2020	11.05.2020	17.12.2020	24.06.2021	
30	A - 406	15.07.19	18.01.2020	26.05.2020	17.12.2020	08.07.2021	
31	A - 407	15.07.19	18.01.2020	26.05.2020	15.01.2021	08.07.2021	
32	A - 408	15.07.19	25.01.2020	18.05.2020	15.01.2021	08.07.2021	
33	A - 501	10.07.19	16.02.2020	01.06.2020	31.12.2020	15.07.2021	
34	A - 502	10.07.19	16.02.2020	01.06.2020	04.02.2021	15.07.2021	
35	A - 503	10.07.19	09.02.2020	07.06.2020	04.02.2021	15.07.2021	
36	A - 504	10.07.19	09.02.2020	15.06.2020	04.02.2021	15.07.2021	
37	A - 505	10.07.19	09.02.2020	15.06.2020	04.02.2021	15.07.2021	
38	A - 506	15.07.19	09.02.2020	07.06.2020	04.02.2021	22.07.2021	
39	A - 507	15.07.19	09.02.2020	29.06.2020	04.02.2021	22.07.2021	
40	A - 508	15.07.19	16.02.2020	21.06.2020	04.02.2021	22.07.2021	
41	A - 601	10.07.19	08.05.2020	20.08.2020	18.02.2021	29.07.2021	
42	A - 602	10.07.19	08.05.2020	03.09.2020	18.02.2021	29.07.2021	
43	A - 603	10.07.19	08.05.2020	10.09.2020	18.02.2021	29.07.2021	
44	A - 604	10.07.19	09.05.2020	20.08.2020	18.02.2021	29.07.2021	
45	A - 605	10.07.19	09.05.2020	06.08.2020	04.03.2021	29.07.2021	
46	A - 606	15.07.19	11.03.2020	23.07.2020	04.03.2021	05.08.2021	
47	A - 607	15.07.19	11.03.2020	06.08.2020	25.02.2021	05.08.2021	
48	A - 608	15.07.19	11.03.2020	10.09.2020	25.02.2021	05.08.2021	
49	A - 701	10.07.19	14.07.2020	08.10.2020	11.03.2021	12.08.2021	
50	A - 702	10.07.19	14.07.2020	01.10.2020	11.03.2021	12.08.2021	
51	A - 703	10.07.19	14.07.2020	01.10.2020	11.03.2021	26.08.2021	
52	A - 704	10.07.19	14.07.2020	08.10.2020	18.03.2021	26.08.2021	
53	A - 705	10.07.19	29.06.2020	01.10.2020	18.03.2021	26.08.2021	
54	A - 706	15.07.19	29.06.2020	08.10.2020	18.03.2021	19.08.2021	
55	A - 707	15.07.19	29.06.2020	08.10.2020	25.03.2021	19.08.2021	
56	A - 708	15.07.19	29.06.2020	29.10.2020	25.03.2021	19.08.2021	
57	A - 801	10.07.19	27.08.2020	26.11.2020	01.04.2021	16.09.2021	

for
N. J. Reddy

Reddy

58	A - 802	10.07.19	27.08.2020	26.11.2020	15.04.2021	09.09.2021	
59	A - 803	10.07.19	28.08.2020	10.12.2020	01.04.2021	23.09.2021	
60	A - 804	10.07.19	28.08.2020	03.12.2020	15.04.2021	23.09.2021	
61	A - 805	10.07.19	28.08.2020	03.12.2020	01.04.2021	30.09.2021	
62	A - 806	15.07.19	28.08.2020	31.12.2020	10.06.2021	16.09.2021	
63	A - 807	15.07.19	03.09.2020	17.12.2020	15.04.2021	23.09.2021	
64	A - 808	15.07.19	03.09.2020	07.01.2021	22.04.2021	23.09.2021	
65	A - 901	10.07.19	10.10.2020	15.01.2021	06.05.2021	14.10.2021	
66	A - 902	10.07.19	10.10.2020	21.01.2021	06.05.2021	30.09.2021	
67	A - 903	10.07.19	05.10.2020	28.01.2021	06.05.2021	30.09.2021	
68	A - 904	10.07.19	05.10.2020	15.01.2021	03.06.2021	30.09.2021	
69	A - 905	10.07.19	05.10.2020	15.01.2021	27.05.2021	30.09.2021	
70	A - 906	15.07.19	05.10.2020	21.01.2021	27.05.2021	30.09.2021	
71	A - 907	15.07.19	05.10.2020	28.01.2021	03.06.2021	26.08.2021	
72	A - 908	15.07.19	10.10.2020	21.01.2021	15.07.2021	07.10.2021	
73	A - 1001	10.07.19	18.11.2020	04.03.2021	29.07.2021	21.10.2021	
74	A - 1002	10.07.19	18.11.2020	18.02.2021	23.09.2021	21.10.2021	
75	A - 1003	10.07.19	18.11.2020	18.02.2021	23.09.2021	21.10.2021	
76	A - 1004	10.07.19	05.11.2020	18.02.2021	16.09.2021	21.10.2021	
77	A - 1005	10.07.19	05.11.2020	11.02.2021	15.07.2021	21.10.2021	
78	A - 1006	15.07.19	05.11.2020	11.02.2021	24.06.2021	16.09.2021	
79	A - 1007	15.07.19	05.11.2020	11.03.2021	24.06.2021	14.10.2021	
80	A - 1008	15.07.19	05.11.2020	11.03.2021	15.07.2021	28.10.2021	

for
 APPROVED BY N 
 01 JAN 2023



Company Name Modiproperties Pvt Ltd							
Project		May Flower Platinum					
Prepared By		K.Narendar reddy					
Last updated on		06/1/2023					
Block No		Block - B (Flat No - 1 to 5)					
					Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)		
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date		Stage III completion date	Remarks
1	B - 101	10.07.19	04.11.19	11.02.2020			Mortgage
2	B - 102	31.12.19	26.06.2020	01.10.2020	10.12.2020	05.08.2021	Completed
3	B - 103	31.12.19	26.06.2020	01.10.2020	05.05.2022	19.05.2022	
4	B - 104	31.12.19	xx-xx-xxxx	xx-xx-xxxx	xx-xx-xxxx	xx-xx-xxxx	
5	B - 105	10.07.19	04.11.19	11.02.2020	18.02.2021	24.06.2021	
6	B - 201	10.07.19	30.11.19	24.02.2020	20.09.2022		Mortgage
7	B - 202	31.12.19	10.08.2020	05.11.2020	25.07.2022		Mortgage
8	B - 203	31.12.19	10.08.2020	26.11.2020	25.07.2022		Mortgage
9	B - 204	31.12.19	10.08.2020	05.11.2020	20.09.2022		Mortgage
10	B - 205	10.07.19	30.11.19	24.02.2020	25.07.2022		Sold
11	B - 301	10.07.19	27.12.19	09.03.2020	24.12.2020	15.07.2021	
12	B - 302	31.12.19	15.09.2020	03.12.2020	12.08.2021	20.01.2022	
13	B - 303	31.12.19	15.09.2020	31.12.2020	24.03.2022	14.04.2022	
14	B - 304	31.12.19	15.09.2020	17.12.2020	02.11.2021	24.02.2022	
15	B - 305	10.07.19	27.12.19	16.03.2020	24.12.2020	08.07.2021	
16	B - 401	10.07.19	25.01.2020	17.12.2020	24.12.2020	15.07.2021	
17	B - 402	31.12.19	15.10.2020	07.01.2021	19.08.2021	06.01.2022	
18	B - 403	31.12.19	15.10.2020	04.02.2021	09.09.2021	10.03.2022	
19	B - 404	31.12.19	14.10.2020	04.02.2021	2.09.2021	13.01.2022	
20	B - 405	10.07.19	25.01.2020	11.05.2020	24.12.2020	15.07.2021	
21	B- 501	10.07.19	16.02.2020	26.05.2020	18.02.2021	29.07.2021	
22	B- 502	31.12.19	19.11.2020	25.02.2021	14.10.2021	17.02.2022	
23	B- 503	31.12.19	19.11.2020	25.02.2021	19.08.2021	24.03.2022	
24	B- 504	31.12.19	19.11.2020	11.02.2021	19.08.2021	24.03.2022	
25	B- 505	10.07.19	16.02.2020	01.06.2020	18.02.2021	22.07.2021	
26	B- 601	10.07.19	11.03.2020	10.09.2020	04.03.2021	29.07.2021	
27	B- 602	31.12.19	19.12.2020	18.03.2021	07.10.2021	07.04.2022	
28	B- 603	31.12.19	19.12.2020	25.03.2021	07.04.2022	21.04.2022	
29	B- 604	31.12.19	19.12.2020	25.02.2021	11.11.2021	24.02.2022	
30	B- 605	10.07.19	11.03.2020	10.09.2020	25.02.2021	05.08.2021	
31	B - 701	10.07.19	21.07.2020	20.10.2020	25.03.2021	26.08.2021	
32	B - 702	31.12.19	25.01.2021	15.04.2021	29.08.2022	29.10.2022	
33	B - 703	31.12.19	30.01.2021	22.04.2021	02.12.2021	24.03.2022	
34	B - 704	31.12.19	25.01.2021	15.04.2021	14.04.2022	21.04.2022	
35	B - 705	10.07.19	21.07.2020	20.10.2020	25.03.2021	19.08.2021	
36	B - 801	10.07.19	03.09.2020	31.12.2020	15.04.2021	28.10.2021	
37	B - 802	31.12.19	25.02.2021	17.05.2021	31.03.2022	28.04.2022	
38	B - 803	31.12.19	25.02.2021	19.05.2021	25.11.2021	17.03.2022	
39	B - 804	31.12.19	25.02.2021	06.05.2021	09.12.2021	31.03.2022	
40	B - 805	10.07.19	03.09.2020	03.12.2020	03.06.2021	23.09.2021	
41	B - 901	10.07.19	10.10.2020	28.01.2021	10.06.2021	30.09.2021	
42	B - 902	31.12.19	26.03.2021	01.07.2021	27.01.2022	10.02.2022	
43	B - 903	31.12.19	26.03.2021	08.07.2021	25.11.2021	10.03.2022	
44	B - 904	31.12.19	26.03.2021	24.06.2021	27.01.2022	10.02.2022	
45	B - 905	10.07.19	10.10.2020	21.01.2021	10.06.2021	30.09.2021	
46	B - 1001	10.07.19	18.11.2020	18.02.2021	22.07.2021	21.10.2021	
47	B - 1002	31.12.19	16.05.2021	26.08.2021	27.01.2022	10.02.2022	
48	B - 1003	31.12.19	16.05.2021	16.09.2021	05.08.2022		Sold
49	B - 1004	31.12.19	16.05.2021	26.08.2021	05.08.2022	22.10.2022	
50	B - 1005	10.07.19	18.11.2020	25.02.2021	22.07.2021	21.10.2021	

for

N. J.

Confirmed by

 N. J.
 Assistant Engineer
 May Flower Platinum

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		K Narendar reddy					
Last updated on		06.1.2023					
Block No		Block - C (Flat No - 1 to 6)					
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	31.12.19	17.06.2020	10.09.2020	10.06.2021	14.04.2022	
2	C - 102	04.12.19	17.06.2020	10.09.2020	20.08.2022	25.08.2022	
3	C - 103	04.12.19	17.06.2020	16.09.2020	17.06.2021	06.01.2022	
4	C - 104	28.12.19	17.06.2020	01.10.2020	22.07.2021	06.01.2022	
5	C - 105	28.12.19	18.06.2020	24.09.2020	01.07.2021	13.01.2022	
6	C - 106	31.12.19	18.06.2020	01.10.2020	25.08.2022		Unsold
7	C - 201	31.12.19	04.08.2020	12.11.2020	04.08.2022		Sold
8	C - 202	04.12.19	04.08.2020	12.11.2020	03.07.2022		Mortgage
9	C - 203	04.12.19	04.08.2020	12.11.2020	29.08.2022		Mortgage
10	C - 204	28.12.19	04.08.2020	15.10.2020	03.08.2022		Mortgage
11	C - 205	28.12.19	04.08.2020	03.12.2020	20.09.2022		Sold
12	C - 206	31.12.19	04.08.2020	12.11.2020	20.09.2022		Mortgage
13	C - 301	31.12.19	21.09.2020	17.12.2020	01.07.2021	13.01.2022	
14	C - 302	04.12.19	21.09.2020	17.12.2020	14.10.2021	10.02.2022	
15	C - 303	04.12.19	21.09.2020	17.12.2020	25.07.2022		Unsold
16	C - 304	28.12.19	21.09.2020	17.12.2020	15.07.2021	03.03.2022	
17	C - 305	28.12.19	15.09.2020	10.12.2020	15.07.2021	10.03.2022	
18	C - 306	31.12.19	15.09.2020	31.12.2020	18.11.2021	10.02.2022	
19	C - 401	31.12.19	22.10.2020	28.01.2021	05.08.2021	07.04.2022	
20	C - 402	04.12.19	22.10.2020	28.01.2021	12.08.2021	10.03.2022	
21	C - 403	04.12.19	22.10.2020	28.01.2021	25.11.2021	24.03.2022	
22	C - 404	28.12.19	22.10.2020	21.01.2021	09.09.2021	03.03.2022	
23	C - 405	28.12.19	14.10.2020	04.02.2021	09.09.2021	03.03.2022	
24	C - 406	31.12.19	14.10.2020	11.02.2021	06.01.2022	10.03.2022	
25	C - 501	31.12.19	26.11.2020	11.02.2021	22.07.2021	24.03.2022	
26	C - 502	04.12.19	26.11.2020	11.02.2021	22.07.2021	24.02.2022	
27	C - 503	04.12.19	26.11.2020	11.02.2021	05.08.2021	24.03.2022	
28	C - 504	28.12.19	26.11.2020	04.02.2021	07.10.2021	24.02.2022	
29	C - 505	28.12.19	19.11.2020	18.02.2021	16.09.2021	17.03.2022	
30	C - 506	31.12.19	19.11.2020	11.02.2021	27.05.2022	02.06.2022	
31	C - 601	31.12.19	05.01.2021	11.03.2021	16.09.2021	17.03.2022	
32	C - 602	04.12.19	05.01.2021	11.03.2021	23.09.2021	17.02.2022	
33	C - 603	04.12.19	05.01.2021	11.03.2021	11.11.2021	24.02.2022	
34	C - 604	28.12.19	05.01.2021	18.03.2021	16.09.2021	17.02.2022	
35	C - 605	28.12.19	19.12.2020	25.03.2021	10.03.2022	02.06.2022	
36	C - 606	31.12.19	19.12.2020	18.03.2021	16.12.2021	14.04.2022	
37	C - 701	31.12.19	30.01.2021	08.04.2021	07.10.2021	10.03.2022	
38	C - 702	04.12.19	30.01.2021	08.04.2021	07.10.2021	27.01.2022	
39	C - 703	04.12.19	30.01.2021	08.04.2021	14.10.2021	03.02.2022	
40	C - 704	28.12.19	30.01.2021	15.04.2021	23.09.2021	03.02.2022	
41	C - 705	28.12.19	31.01.2021	15.04.2021	28.10.2021	10.02.2022	
42	C - 706	31.12.19	31.01.2021	15.04.2021	18.11.2021	03.02.2022	
43	C - 801	31.12.19	04.03.2021	14.05.2021	03.11.2021	17.03.2022	
44	C - 802	04.12.19	04.03.2021	14.05.2021	11.11.2021	03.03.2022	
45	C - 803	04.12.19	04.03.2021	14.05.2021	10.03.2022	07.04.2022	
46	C - 804	28.12.19	04.03.2021	06.05.2021	02.12.2021	14.04.2022	
47	C - 805	28.12.19	25.02.2021	06.05.2021	18.11.2021	10.02.2022	
48	C - 806	31.12.19	25.02.2021	19.05.2021	29.08.2022		Sold
49	C - 901	31.12.19	31.03.2021	01.07.2021	27.07.2022		
50	C - 902	04.12.19	31.03.2021	01.07.2021	28.10.2021	27.01.2022	
51	C - 903	04.12.19	31.03.2021	01.07.2021	11.11.2021	24.02.2022	
52	C - 904	28.12.19	31.03.2021	24.06.2021			Sold
53	C - 905	28.12.19	26.03.2021	24.06.2021	02.12.2021	14.04.2022	
54	C - 906	31.12.19	26.03.2021	15.07.2021	30.12.2021	17.02.2022	
55	C - 1001	31.12.19	23.05.2021	09.09.2021	23.12.2021	31.03.2022	
56	C - 1002	04.12.19	23.05.2021	09.09.2021	25.11.2021	14.04.2022	
57	C - 1003	04.12.19	23.05.2021	09.09.2021	02.12.2021	24.02.2022	
58	C - 1004	28.12.19	23.05.2021	26.08.2021	24.03.2022	29.10.2022	
59	C - 1005	28.12.19	16.05.2021	16.09.2021	16.12.2021	17.02.2022	
60	C - 1006	31.12.19	16.05.2021	02.09.2021	25.07.2022		Unsold

for

N A

MAIYA
Assistant Engg/ Admin
May Flower Platinum