

Remarks from site on the 'Requisition by Site Report' of purchase division

|                  |                          |              |              |
|------------------|--------------------------|--------------|--------------|
| Company:         | Modi Realty Mallapur LLP | Date:        | 7.01.23      |
| Site:            | Gulmohar Residency       | Prepared by: | Basaveshwari |
| Report From / To | 2.01.23                  | Approved by: |              |
| Report Date      | 7.01.23                  |              |              |

List of requisitions numbers missing in the report\*: Req no:

208539,208647,208557,208640,208426,208589,208678,208676,20877

List of requisitions where PO/WO not prepared 3 working days after requisition:

| Req No. | Req Date | serial no of item in Req | Item Description                       | Reason for not preparing PO/WO    |
|---------|----------|--------------------------|----------------------------------------|-----------------------------------|
| 208655  | 3.01.23  | 1                        | Steel railing stainless                | Requisition sent to MD approval   |
| 208639  | 30.12.22 | 3,4                      | Gate hinges, round rod(16mm dia)       | Po to be issue.                   |
| 208621  | 28.12.22 | 1                        | Rough tan brown granite                | Requisition sent to MD approval.  |
| 208587  | 23.12.22 | 8,9                      | Pan head screws (6x32,6x25mm)          | Po to be issue.                   |
| 208581  | 22.12.22 | 1 to 4                   | UPVC pipe,elbow,plain tee,             | Po to be issue.                   |
| 208579  | 21.12.22 | 1                        | Diamond puncher                        | Po to be issue.                   |
| 208525  | 17.12.22 | 1                        | Rubber gasket                          | Local purchased by raghu sir.     |
| 208482  | 14.12.22 | 1                        | Notice board                           | Promotions to be follow up.       |
| 208312  | 19.11.22 | 1,2                      | Fire rated door (single & double leaf) | Procurement team to be follow up. |
| 208311  | 19.11.22 | 1,2                      | Fire rated door (single & double leaf) | Procurement team to be follow up. |
| 208310  | 18.11.22 | 1,2                      | Fire rated door (single & double leaf) | Procurement team to be follow up. |
| 208309  | 18.11.22 | 1,2                      | Fire rated door (single & double leaf) | Procurement team to be follow up. |

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

| Req No. | Req Date | Serial no of item in Req. | Item Description                              | Details of discussion with supplier |
|---------|----------|---------------------------|-----------------------------------------------|-------------------------------------|
| 208690  | 5.01.23  | 1 to 10                   | Electrical modular plates ,switches & sockets | Monday will be delivered.           |
| 208689  | 5.01.23  | 1 to 10                   | Electrical material                           | Monday will be delivered.           |
| 208688  | 5.01.23  | 1 to 10                   | Electrical wires                              | Less stock at SSLLP.                |
| 208687  | 5.01.23  | 1 to 10                   | Electrical wires                              | Less stock at SSLLP.                |
| 208686  | 5.01.23  | 1 to 10                   | Electrical material                           | Mondaay will be delivered.          |
| 208684  | 5.01.23  | 1 to 7                    | CP material                                   | Less stock at SSLLP                 |
| 208683  | 5.01.23  | 1to 10                    | CP material                                   | Less stock at SSLLP.                |

|                                                              |                      |         |                                              |                                             |
|--------------------------------------------------------------|----------------------|---------|----------------------------------------------|---------------------------------------------|
| 208683                                                       | 5.01.23              | 1 to 10 | CP material                                  | Less stock at SLLP.                         |
| 208674                                                       | 4.01.23              | 1 to 10 | Cp material                                  | Less stock at SLLP.                         |
| 208671                                                       | 4.1.23               | 1 to 10 | Electrical wires                             | Less stock at SLLP.                         |
| 208658                                                       | 2.01.23              | 1 to 5  | Electrical wires                             | Less stock at SLLP.                         |
| 208656                                                       | 3.01.23              | 1 to 5  | Electrical wires                             | Less stock at SLLP.                         |
| 208635                                                       | 30.12.22             | 1       | Half white MS sheet                          | Payment issue from purchase.                |
| 208633                                                       | 30.12.22             | 1       | MS round pipe ( 32mm inner dia)3mm thickness | Ready with 1 supplier we arranging vehicle. |
| 208661                                                       | 3.01.23              | 1 to 10 | Cp material                                  | Less stock at SLLP.                         |
| 208540                                                       | 20.12.22             | 1       | Ms round pipe-B-class - 6mts --(25x2mm)      | Supplier not received po from purchase.     |
| 208478                                                       | 14.12.22             | 1       | Smart phone                                  | Monday will be delivered.                   |
| 208193                                                       | 4.11.22              | 1,2     | Dry & wet garbage (blue & green colour)      | No stock at supplier.                       |
| 208550 to 208555, 208514 to 208517, 208546 to 208548, 208502 | 17.12.22 to 29.12.22 | 1       | Kitchen cabinets - laminated MDF - wenge     | Tuesday will be delivered.                  |

No of gate passes issued this week

From No.

-

To No.

-

Delivery van site visit on :

3.01.23, 5.01.23, 7.01.23

Inward report (MRN/other ) & stock report emailed in pdf format to purchase

Yes

Item not ordered but received : Nill

#### Detail of steel & cement stock

| SINO      | Tor size        | Wt per mtr. - kgs    | Wt. for 12 mtr rod - kgs | Stock at site - no of rods | Stock at site in Kgs | Previous stock in kgs    |
|-----------|-----------------|----------------------|--------------------------|----------------------------|----------------------|--------------------------|
| 1.        | 8mm             | 0.395                | 4.74                     | 200                        | 948                  |                          |
| 2.        | 10mm            | 0.617                | 7.41                     | 300                        | 2223                 |                          |
| 3.        | 12mm            | 0.888                | 10.6                     | 400                        | 4240                 |                          |
| 4.        | 16mm            | 1.580                | 18.9                     | Nill                       | nill                 |                          |
| 5.        | 20mm            | 2.469                | 29.6                     | nill                       | nill                 |                          |
| 6.        | 25mm            | 3.86                 | 46.32                    | 50                         | 2316                 |                          |
| 7.        | 32mm            | 66.67                |                          | nill                       |                      |                          |
| 8.        | Binding wire    |                      |                          |                            |                      |                          |
| OPC stock | 300             | OPC last weeks stock | 400                      | PPC/PSC stock              | 400                  | PPC/PSC last weeks stock |
| Details   | Project Manager |                      |                          | Admin Officer/Manager      |                      | Admin Audit              |
| Sign      |                 |                      |                          |                            |                      |                          |
| Date      |                 |                      |                          |                            |                      |                          |

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to [purchase@modiproperties.com](mailto:purchase@modiproperties.com), [ashaiva@modiproperties.com](mailto:ashaiva@modiproperties.com) and [rajikumarn@modiproperties.com](mailto:rajikumarn@modiproperties.com) on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material. 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!