

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV		Date:	16-01-2023		
Site:	Silver Oak Villas part-III		Prepared by:	K.Tulasi Rani		
Report From / To	06-01-2023 to 14-01-2023 (Fri to sat)		Approved by:	K Purshotham		
Report Date	16-01-2023					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#		
185358	22-12-22	1	MCCB Enclosure 100amps			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
185316	17-10-22	1	Diesel Generator 62.5KVA/66KW	Supplier was not respond Properly		
185360	28-12-22	1-4	DB TPN 6way 5nos and MCB 6Amps 36nos pending	Material Available Delivered by Tuesday		
No. of gate passes issued this week:			3/5	From No.	7231 To No. 7233	
Delivery van site visit on:			07-01-23,09-01-23,11-01-23,13-01-23			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 40feet rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.50	1700	7650	-
2.	10mm	.617	7.50	740	5550	-
3.	12mm	.89	10.67	8600	92400	-
4.	16mm	1.58	18.96	760	14410	-
5.	20mm	2.47	29.63	-	-	-
6.	25mm	3.86	46.30	-	-	-
7.	32mm	6.32	66.67	-	-	-
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	-	PPC/PSC last weeks stock -
Details			Project Manager		Admin Officer/Manager	Admin Audit
Sign						
Date			16-01-2023		16-01-2023	

Notes: 1. * Send a copy of the missing requisition to rajikumar@modiproperties.com on every day. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumar@modiproperties.com on every day. 3. Do not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas LLP		Date:	16-01-2023
Site:	Silver Oak Villas part-III		Prepared by:	K.Tulasi Rani
Report From / To	06-01-2023 to 14-01-2023 (Fri to sat)		Approved by:	K Purshotham
Report Date	16-01-2023			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#
184992	9-01-23	1-9	CP Sanitary	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier\$
184813	21-11-22	1-2	Furniture's & Fixtures HOB & Chimney	Supplier will delivered the material by next week
184814	21-11-22	1-2	Furniture's & Fixtures HOB & Chimney	Supplier will delivered the material by next week
184815	21-11-22	1-2	Furniture's & Fixtures HOB & Chimney	Supplier will delivered the material by next week
184816	21-11-22	1-2	Furniture's & Fixtures HOB & Chimney	Supplier will delivered the material by next week
184874	06-12-22	1-2	1sqmm Black & Yellow color copper wires	Material available delivered by Wednesday
184919	16-12-22	1-13	CP Plumbing Material	Material available delivered by Tuesday
184927	20-12-22	1-2	CP Health Faucet & Extension Nipple	Part Material available delivered by Wednesday
184953	28-12-22	1-2	SS Screws & Anchor Bolts	Supplier was not pickup our phone calls
184975	31-12-22	1-7	UPVC Windows	Supplier Can Arrange the material by Thursday
184976	31-12-22	1-7	UPVC Windows	Supplier Can Arrange the material by Thursday
184983	06-01-23	1-9	Panel Doors and Mortise lock,cylindrical Lock and door stoppers	Not Available at SLLP
184984	06-01-23	1-9	Panel Doors and Mortise lock,cylindrical Lock and door stoppers	Not Available at SLLP
184985	06-01-23	1-9	Panel Doors and Mortise lock,cylindrical Lock and door stoppers	Not Available at SLLP
184984	06-01-23	1	Panel Door 975wx2025hmm . 1no pending	Not Available at SLLP
184990	09-01-23	1-13	Electrical Wires	Material available delivered by Wednesday
184991	09-01-23	1-13	CP Plumbing Material	Material available delivered by Wednesday
184996	10-01-23	1-7	UPVC Windows	Supplier Can Arrange the material by Thursday

184997	10-01-23	1-7	UPVC Windows		Supplier Can Arrange the material by Thursday		
184998	10-01-23	1-7	UPVC Windows		Supplier Can Arrange the material by Thursday		
No. of gate passes issued this week:			3/5	From No.	7231	To No.	7233
Delivery van site visit on:1			07-01-23,09-01-23,11-01-23,13-01-23				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?						Yes	
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	ttt	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	-	-		
2.	10mm	.617	7.404	-	-		
3.	12mm	.89	10.68	-	-		
4.	16mm	1.58	18.96	-	-		
5.	20mm	2.47	29.64	-	-		
6.	25mm	3.86	46.32	-	-		
7.	32mm	6.32	75.84	-	-		
8.	Binding wire	-		Nil	Nil	Nil	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	147	PPC/PSC last weeks stock	177
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		16-01-2023		16-01-2023			
		Project Manager (Silver Oak Villas Part-III)					

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak welfare association	Date:	16-01-2023			
Site:	Silver Oak Villas -III	Prepared by:	K.Tulasi Rani			
Report From / To	06-01-2023 to 14-01-2023 (Fri to sat)	Approved by:	K Purshotham			
Report Date	16-01-2023					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
No. of gate passes issued this week:			3/5	From No.	7231 To No. 7233	
Delivery van site visit on:			07-01-23,09-01-23,11-01-23,13-01-23			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	
2.	10mm	.617	7.404	-	-	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock
Details	Project Manager			Admin Officer/Manager		Admin Audit
Sign						
Date	16-01-2023			16-01-2023		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!