

PURCHASE DIVISION
Advice for approval for credit to supplier

⑤

Date:		11-01-23		Prepared by		S. JaySudha		Serial no.		13090	
Supplier name		M. Sudarshan				HO inward no.					
Firm/Company		Sov LLP		Project		Sov part-III		HO received date			
PO/WO date		27-12-22		PO/WO No.		95453		Scan ID.			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	212	5-01-23	1,06,109/-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):

1,06,109/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.:	Installation report attached	Proof of delivery matches MRN	☐ Yes ☐ No
-----------	------------------------------	-------------------------------	--

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier:

1,06,109/-

Amount E – PO / WO value:

1,06,109/-

Amount F – Difference (A – E):

Quantity received as per PO /WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date

16-01-23

Remarks:

Final bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		Venkat			
Sign:					
Date		11 JAN 2023			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



TAX INVOCIE

Cell : 9849102251

M. SUDARSHAN

FABRICATION OF ALUMINIUM PARTITIONS, DOORS, WINDOWS & INTERIOR WORKS

D.No. 1348, Pioneer Bazar, Bollaram, Secunderabad - 500 010. T.S.

Email : sudarshan.maheshwaram@yahoo.com

GSTIN No. 36BBIPM8347N1ZW

Name :

Silver Oak Villa's LLP

5-4-187/384 II Floor MGR Road Secbad

GST No 36 ADRFS 3288 A227

Bill No.

212

Date : 5-01-2023

D.C No.


25

Date :

Order No. 95453

Date :

SI No	PARTICULARS	HSN CODE	FOR SIZE	QTY	FOR SFT	Amount Rs.	Ps.
	<u>UPVC Windows</u>						
1	1800 x 1200 mm SW 5 nos	3916		SFT 120-0	335200	40200	00
2	900 x 1050 mm SW 1 no	4		10-5	385200	4042	50
3	600 x 1200 mm SW 6 nos	4		48-0	485200	23280	00
4	600 x 600 mm TH 3 nos	4		12-0	520200	6240	00
5	1200 x 1200 mm Fix 2 nos	4		32-0	315200	10080	00
6	1200 x 1200 mm SW 1 no	4		16-0	380200	6080	00
	VNO 141						



Rupees In Words : One Lakh Six thousand

One hundred ninety and

Fifty Five Paise only

SUB TOTAL			89922	50
SGST	%	9	8093	025
CGST	%	9	8093	025
IGST	%			
GRAND TOTAL			106108	55

TERMS & CONDITIONS :

1. Goods once sold will not be taken back and No claim for shortage or damage will be entertained.
2. Cheque disonour Rs. 500/- Extra
2. Our responsibility ceases no seener goods are handed over to the carrying agency.
4. Subject to secunderabad Jurisdiction Only.

For **M. SUDARSHAN***Sudarshan*

Signature

Estimate / Draft PO

Page(s) 1 Of 2

27-12-2022 10:15:12

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7



95453

13.12.22 4:34:24

Supplier Details

Mr. M. Sudarshan
H.No. 1348, Pioneer Bazar, Bolarum, Secunderabad.

GSTIN 36BBIPM8347N1ZW

9849102251

Doc No	95453	184930
Doc Date	27-12-2022	
Quote No	Nil	
Quote Date	21-12-2022	
SupplyType	Supply	

Kind Attn : Mr. M. Sudarshan

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 512600 - WIND-Windows - UPVC-Sliding with mesh- - 1800WX1200Hmm - Nos 6'x4'	5.00	8,040.00	0.00	18.00	47,436.00
2 657300 - WIND-Windows - UPVC-Sliding with mesh- - 900WX1050Hmm - Nos 3'x3.5'	1.00	4,042.50	0.00	18.00	4,770.15
3 973900 - WIND-Windows - UPVC-Openable- - 600WX1200Hmm - Nos 2'x4'	6.00	3,880.00	0.00	18.00	27,470.40
4 415200 - WIND-Windows - UPVC-Ventilator top hung - - 600WX600Hmm - Nos 2'x2'	3.00	2,080.00	0.00	18.00	7,363.20
5 498200 - WIND-Windows - UPVC-Fixed- - 1200WX1200Hmm - Nos 4'x4'	2.00	5,040.00	0.00	18.00	11,894.40
6 503800 - WIND-Windows - UPVC-Sliding with mesh- - 1200WX1200Hmm - Nos 4'x4'	1.00	6,080.00	0.00	18.00	7,174.40

Total Order Value . . . 106,108.55

Rupees : One Lakh(s) Six Thousand One Hundred Eight and Paise Fifty Five Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation dt. 09/03/2022.**Payment Terms** 50% as advance & balance on delivery of materials and receipt of invoice.**Tax** All taxes included in above price.**Delivery Date** Within 25 days.**Delivery Location** Silver Oak Villas Part III

Sy.No.11,12,14,15,16,17,18, 294

Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** 1 year on workmanship.**Advance Paid** Rs. 53,055/- RTGS/ NEFT**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for villa no.141 windows purpose.**Completion Date** Work to be completed within 10 working days. Penalty of 5% of order value per week shall be levied for delay.For **Silver Oak Villas LLP**

Accepted the above Terms And Conditions

Authorised Signatory

For **Mr. M. Sudarshan**

Name : _____

Name : _____

Date : ____/____/____

For MDs APPROVAL**APPROVED BY****28 DEC 2022****SOHAM MODI
MANAGING DIRECTOR**☒ High Value/quantity beyond limits.☐ Po/Req. processed-post approval.☐ Approval for technical details/clarification.☐ Replenishing SLLP stock☐ Other

Estimate/Draft PO

Page(s) 2 Of 2

27-12-2022 10:15:12

Original / Office Copy / Purchase Div.Copy

Measurement

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Silver Oak Villas LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Mr. M. Sudarshan**

Name : _____

Date : __/__/__

Requisition Form		Company Name: SOV LLP		Date: 21-12-2022
Site & Phase: SOV-III		Time: 10:49		
Flat/Block no. V no 141		Req. No. 184930		
Supplier:		25-12-2022 ID No. 82691		
Material required before date:		Qty required		Qty available at site
S No	Item	Order Qty	Inward No	Inward Date
1	WIND5126-Windows-U-PVC-Sliding with mesh--1800WX1200HMM-Nos	5	0	5
2	WIND6573-Windows-UPVC-Sliding with mesh--900WX1050HMM-Nos	1	0	1
3	WIND9739-Windows-U-PVC-Openable--600WX1200HMM-Nos	6	0	6
4	WIND4152-Windows-U-PVC-Ventilator top hurg--600WX600HMM-Nos	3	0	3
5	WIND7578-Windows-L-PVC-Fixed--900WX1200HMM-Nos	0	0	0
6	WIND4982-Windows-L-PVC-Fixed--1200WX1200HMM-Nos	2	0	2
7	WIND5038-Windows-L-PVC-Sliding with mesh--1200WX1200HMM-Nos	1	0	1
8				
9				
10				
Remarks: For V no 141 (Please issue the PO to Sudharshin)				
Engineer		Project Manager		
Prepared By: G.chandra karth				
Approved By:				
Sign & Date:				


APPROVED
 22 DEC 2022
 P. VENKATESHWARLU
 MANAGER

Purchase Order

Page(s) 1 Of 2

30-12-2022 11:38:31

Original / Office Copy / Purchase Div.Copy

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details			
Mr. M. Sudarshan H.No. 1348, Pioneer Bazar, Bolarum, Secunderabad. GSTIN 36BBIPM8347N1ZW 9849102251	Doc No	95453	184930
	Doc Date	27-12-2022	
	Quote No	Nil	
	Quote Date	21-12-2022	
	SupplyType	Supply	

Kind Attn : Mr. M. Sudarshan

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 512600 - WIND-Windows - UPVC-Sliding with mesh- - 1800WX1200Hmm - Nos 6'x4'	5.00	8,040.00	0.00	18.00	47,436.00
2 657300 - WIND-Windows - UPVC-Sliding with mesh- - 900WX1050Hmm - Nos 3'x3.5'	1.00	4,042.50	0.00	18.00	4,770.15
3 973900 - WIND-Windows - UPVC-Openable- - 600WX1200Hmm - Nos 2'x4'	6.00	3,880.00	0.00	18.00	27,470.40
4 415200 - WIND-Windows - UPVC-Ventilator top hung - - 600WX600Hmm - Nos 2'x2'	3.00	2,080.00	0.00	18.00	7,363.20
5 498200 - WIND-Windows - UPVC-Fixed- - 1200WX1200Hmm - Nos 4'x4'	2.00	5,040.00	0.00	18.00	11,894.40
6 503800 - WIND-Windows - UPVC-Sliding with mesh- - 1200WX1200Hmm - Nos 4'x4'	1.00	6,080.00	0.00	18.00	7,174.40
Total Order Value . . .					106,108.55
Rupees : One Lakh(s) Six Thousand One Hundred Eight and Paise Fifty Five Only.					

Terms and Conditions :-

Specification / Brand As per details given in the quotation dt. 09/03/2022.

Payment Terms 50% as advance & balance on delivery of materials and receipt of invoice.

Tax All taxes included in above price.

Delivery Date Within 25 days.

Delivery Location Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty 1 year on workmanship.

Advance Paid Rs. 53,055/- RTGS/ NEFT

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for villa no.141 windows purpose.

Completion Date Work to be completed within 10 working days. Penalty of 5% of order value per week shall be levied for delay.

For **Silver Oak Villas LLP**

Accepted the above Terms And Conditions

Authorised Signatory

For **Mr. M. Sudarshan**

Name : _____

Name : _____

Date : __/__/__

Purchase Order

Measurement	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Silver Oak Villas LLP**
Authorised Signatory

Accepted the above Terms And Conditions
For **Mr. M. Sudarshan**

Name : _____

Name : _____

Date : __/__/__

INSTALLATION REPORT

Company/ firm:	Silver oak villas	Requisition nos.:	184930
Project:	SOV-A	PO no.:	95453
Supplier:	M. Sudaashan	Material type:	UPVC windows

Details of installation:

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	9/1/23	141	UPVC sliding with mesh	6'x4'	5 nos
2.	9/1/23	u	UPVC sliding with mesh	3'x3.5'	1 no
3.	u	u	UPVC openable	2'x4'	6 nos
4.	u	u	UPVC Ventilator top hung	2'x2'	3 nos
5.	u	u	UPVC fixed	4'x4'	2 nos
6.	u	u	UPVC sliding with mesh	4'x4'	1 no
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					
Total:					

Remarks:

Approved by	APPROVED BY		
	Project manager	Security	Admin (Audit)
	11 JAN 2023		
	K. PURSHOTAM		

Note: 1. Report to be sent on completion of work. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/ staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple Pos in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.