

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		19/01/23		Prepared by		Minish		Serial no.		13407	
Supplier name		SI RMC plant						HO inward no.			
Firm/Company		GVRC		Project		Innopolis		HO received date			
PO/WO date		09/12/22		PO/WO No.		20221209001		Scan ID.			
Sl no.	Bill no.			Bill date			Bill amount			Original attached	
1.	0304			20/12/22			96,000/-			☒ Yes ☐ No	
2.										☐ Yes ☐ No	
3.										☐ Yes ☐ No	
4.										☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):									96,000/-		
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		RMC pour report attached					Proof of delivery matches MRN		☒ Yes ☐ No		
Amount B – Other Credits : Transportation charges									-		
Amount C – Other Debits :									-		
Amount D (D=A+B-C) – Amount to be credited to the supplier:									96,000/-		
Amount E – PO / WO value:									2,68,800/-		
Amount F – Difference (A – E):									1,72,800/-		
Quantity received as per PO / WO				☐ Yes ☐ Excess received ☒ Short received ☐ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				23/01/23							
Remarks:				Final bill							
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:											
Sign:											
Date											
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No.	Dated
	0304	20-Dec-2022
	Supplier's Ref.	Other Reference(s)
	Buyer's Order No.	Dated
G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	20.00 cbm	4,067.80	cbm	81,356.00
	Output CGST @9 %					9 %	7,322.04
	Output SGST @9%					9 %	7,322.04
	Less : Round Off						(-)0.08
	Total			20.00 cbm			₹ 96,000.00

Amount Chargeable (in words)

INR Ninety Six Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	81,356.00	9%	7,322.04	9%	7,322.04	14,644.08
Total	81,356.00		7,322.04		7,322.04	14,644.08

Tax Amount (in words) : **INR Fourteen Thousand Six Hundred Forty Four and Eight paise Only**

Remarks:
19.12.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

From Company:

GV Research Centers Pvt. Ltd
5-4-187/3&4, 11nd Floor Soham Mansion M.G.Road
Secunderabad, TELANGANA, 500003
GSTNO:36AAHCG4562D1ZP

Delivery Location: Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad,
Hyderabad, Telangana, 500078
Madhu, 7981951035

Original

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN:36ADNFS22881JZF
SRINIVAS REDDY MUPPA, 7207255678
slrmcplant@gmail.com

PO No	20221209001	Quote No	NIL
PO Date	09 Dec 2022	Quote Date	09 Dec 2022
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount	
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT		
1	RMCC9841-RMC-RMC-M30---cum	56.00	4,067.79	0%	2,27,796	0%	9%	9%	0	20,502	20,502	2,68,800	
Total Amount ...										0	20,502	20,502	2,68,800
Rupees in words : Two Lakh Sixty Eight Thousands Seven Hundred And Ninety Nine .five Six PaiseOnly.													
Terms and Conditions:													

Rupees in words : Two Lakh Sixty Eight Thousands Seven Hundred And Ninety Nine .five Six Paise Only.

Terms and Conditions:-

RMC other terms :

Batching report + cube test report must be provided.

RMC specification:

310 kgs of cement to be added per cum.

RMC quantity

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site.

RMC line pump:

Line / boom pump charges included.

Payment Terms :

Within 30 days of delivery and on production of bill.

Tax :

Inclusive of GST and all other taxes.

Delivery Date :

As per Site Engineers Request.

Delivery Location :

As per details given above

Page 1 of 2

PART DELIVERY 1			
S.no.	Bill no.	Bill Dt.	
1.	0301	20/12/22	1,00,800/-
2.	0304	20/12/22	96,000/-
3.			
4.			
5.			

09/12/22 11:13:45 AM

Binc,

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVRRC Turkapally Contact Person Mr Madhu-9502211499.

For GV Research Centers Pvt. Ltd

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

09 DEC 2022

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

Requisition Form

Company Name	GV Research Centers Pvt. Ltd	Date	09 Dec 2022
Site Or Phase	Innopolis	Time	10:17:03
Flat/Villa/Other	4545	Req.No.	206518
Material required before date		ID No	20221209001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9841-RMC-RMC-M30---cum	56.00	0	56.00	4,300.00		

Remarks: Towards 4545 OHT Columns purpose

Prepared By :- Salman

Sign:-

Date :- 09 Dec 2022

4,067/99
+181

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd	Block No.:	4545 OHT Columns purpose
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	206518	A. Estimated quantity:	56M3
PO nos.:	20221209001	B. Requisition quantity:	56M3
Sign of Security	Sign of Admin	C. Actual quantity poured	20M3
		D. Difference (C-A)	36M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	19.12.2022	09:55	10:25	11:03	07	169	16800	16920	-			
2	19.12.2022	12:25	13:41	14:21	07	170	16800	17160	-			
3	19.12.2022	02:58	03:42	04:10	06	172	14400	14480	-			
Total:					20M3		48000	48560	-			
Remarks	As per purchase order 56M3 but consumed 20M3 only											

Note: 1. Report to be sent on a daily basis to rajshree@modhroproperties.com and report should be prepared during pour and not later. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.