

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 21/01/23		Prepared by: Asha jyothi		Serial no. 13540	
Supplier name: Vasant Enterprises				HO inward no.	
Firm/Company: GVDC		Project: Genapoles		HO received date	
PO/WO date: 09/01/23		PO/WO No. 20230109013		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	956 / 22-23	09/01/23	10,28,559/-	☒ Yes ☐ No
2.			/	☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			10,27,969/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:	Steel report attached	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges			500 + 18/-
Amount C – Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			10,28,559/-
Amount E – PO / WO value:			10,26,600/-
Amount F – Difference (A – E):			1,959/-
Quantity received as per PO / WO		☐ Yes ☒ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		30/01/23	
Remarks: Final bill			

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit			Upto 20k	Above 20k	Above 100k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph. : 040-66554351, 66334351 M : 98480 30075 E-mail : mekul.mehta91@yahoo.in

No.		TAX INVOICE		Date: 12.01.2023			
M/s. G.V. DISCOVERY CENTRE PVT LTD.		Y. Order No. : 20230109013		956/22-23 Dt. 09.01.23			
5-4-187/334 1 st Floor Soham		D.C. No. : 561/22-23		Dt. 12.01.23			
Mansion M.G. ROAD TELANGANA 500003		Desp. Per : BY ROAD.					
HND		Truck No. : TS12UB2909					
GST No. 36AAHCG14940K1ZC		Payment Due on : IMMEDIATELY.					
S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs.	P.
①	TMT BARS 10MM	7214	10090 KGS	58.00	KG	585220	00
②	TMT BARS 8MM	7214	4930 KGS	58.00	KG	285940	00
		TOTAL WT	15020 KGS			871160	00
Rupees TEN LAKH TWENTY EIGHT THOUSAND FIVE HUNDRED FIFTY NINE ONLY.				Kanta / Hamali / Others		0500	00
				Freight Charges		—	
				Total		871660	00
Bank : CITY UNION BANK Branch : M.G. Road, Secunderabad. A/C No. : 076120000148567 IFSC : CIUB00000076				CGST@ 9 %		78449	40
				SGST@ 9 %		78449	40
				IGST@ %			
GST No. 36AAIFV6997M1Z1				G. Total		1028559	00

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

[Signature]



Purchase Order

Original

From Company:	GV Discovery Centre Pvt. Ltd., 5-4-187/3&4, IInd Floor Soham Mansion M.G.Road Secunderabad, TELANGANA, 500003 GSTNO:36AAHCG4940K1ZC	Delivery Location: Genopolis Plot No. 1A, Synergy Square 1, Genome Valley, Shamirpet Hyderabad, Telangana, 500078 Subba Reddy, 7674808777
---------------	--	--

Supplier Details			
Vasant Enterprises 5-5-100, Ranigunj, Secunderbad-3. Secunderabad, TG, 500003 GSTIN:36AAIFV6997M1Z1 Mr. Mehul Mehta, 9848030075 mehul.m.etha91@gmail.com			
PO No	20230109013	Quote No	NIL
PO Date	09 Jan 2023	Quote Date	10 Jan 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
1	STEL1948-Steel-Tor Steel---8mm-Kgs	5,000.00	58.00	0%	2,90,000	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
2	STEL7782-Steel-Tor Steel---10mm-Kgs	10,000.00	58.00	0%	5,80,000	0%	9%	9%	0	52,200	52,200
Total Amount ...										0	78,300
Rupees in words : Ten Lakhs Twenty Six Thousands Six Hundred Only.										78,300	10,26,600

Terms and Conditions:-

Tor steel specification / Brand :	FE500. _____ brand.
Tor steel transportation cost:	Included in above price.
Tor steel loading/unloading:	Included in above price.
Payment Terms :	Within 30 days of delivery and on production of bill.
Tax :	Inclusive of GST and all other taxes.
Delivery Date :	Within 1 days of PO
Delivery Location :	As per details given above
Bill submission:	Vendor Shall submit proof of delivery+original invoice at head office of purchaser

Purchase Order

Original

Remarks :

Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

10 JAN 2023

MANISH BARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For Vasant Enterprises

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	09 Jan 2023
Site Or Phase	Genopolis	Time	11:20:55
Flat/Villa/Other	others	Req.No.	196337
Material required before date		ID No	20230109001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	STEL1948-Steel-Tor Steel---8mm-Kgs	5,000.00	2,670	5,000.00	70.00	581	
2	STEL7782-Steel-Tor Steel---10mm-Kgs	10,000.00	6,140	10,000.00	70.00	581	

Remarks:

Prepared By :- Niharika

Sign:-

Date :- 09 Jan 2023

Approved By:-


Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Tor Steel Delivery Report

Company/ firm:	GV Discovery center	Test report attached	Yes / No	A. PO quantity (in kgs)	15,000 Kgs
Project:	Genopolis	DCs attached	Yes / No	B. Gross vehicle weight	
Block/ Villa No.:	-	Weighment slips attached	Yes / No	C. Net vehicle weight	
Requisition nos.:	196337	Total quantity received	Yes / No	D. Actual quantity delivered (B-C)	15041 Kgs ✓
PO No(s).	20230109013	Close PO	Yes / No	E. Difference (D-A)	- Kgs
Supplier:	Vasant enterprises	Vehicle no.	TS12UB2909	MRN No.	20230118002
Delivery date	13.01.2023	Delivery time	13:30 PM	Inward no.	1949
Sign of security		Sign of Admin		Sign of Project manager	
Date	18.01.2023	Date	18.01.2023	Date	18.01.2023

Details of TMT steel delivered -

Sl. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered in Kgs
1	8 mm	4.74	1050	4977 ✓
2	10 mm	7.40	1360	10064 ✓
3	12 mm	10.66		-
4	16 mm	18.96		-
5	25 mm	46.32		-
6				
7				
8				
Total:			2410	15,041 ✓
Remarks:				

Note 1. Report to be sent to HO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc. to this report. 2. Report must have totals calculated. 3. Make a separate report for every truck load received.