

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 21/01/23		Prepared by: Asha Jayothi		Serial no. 13541	
Supplier name: Vacant Enterprises		HO inward no.			
Firm/Company: GVDC		Project: Genopolis		HO received date	
PO/WO date: 07/01/23		PO/WO No. 20230107005		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	958/22-23	07/01/23	4,11,914/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				4,11,324/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	steel report attached		Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges			500 + 18 %	590/-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				4,11,914/-	
Amount E – PO / WO value:				4,10,640/-	
Amount F – Difference (A – E):				1,274/-	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		30/01/23			
Remarks:		Final bill			
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Asha Jayothi				
Sign:	<i>Asha</i>				
Date	21/01/23				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph. : 040-66554351, 66334351 M : 98480 30075 E-mail : mekul.mehta91@yahoo.in

No.	TAX INVOICE		Date: 12.01.23
M/s. G.V. DISCOVERY CENTRE PVT LTD.	20230107005	Y. Order No. 958	12-23
5-4-187/3 & 4, 1 st floor Soham	D.C. No.	: 562/22-23	Dt. 07.01.23
Mansion M.G. ROAD SEC-BAD	Desp. Per	: BY ROAD	Dt. 12.01.23
TELANGANA - 500003.	Truck No.	: TS12UB2909.	
GST No. 36AAHCG14940K1ZC.	Payment Due on	: IMMEDIATELY.	

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs.	P.
①	TMT BARS 10mm	7214	6010 KGS	58.00	KG	348580	00
		TOTAL WT	6010 KGS				



Rupees FOUR LAKH ELEVEN THOUSAND NINE HUNDRED FOURTEEN ONLY.

Kanta/Hamali / Others

500/-

Freight Charges

—

Total

349080 00

CGST@ 9 %

31417 20

SGST@ 9 %

31417 20

IGST@ %

G Total

411914 00

Bank : CITY UNION BANK
Branch : M.G. Road, Secunderabad.
A/C No. : 076120000148567
IFSC : CIUB0000076



GST No. 36AAIFV6997M1Z1

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

[Signature]

Purchase Order



20230107005 07.01.23 11:43:25

Original

From Company:

GV Discovery Centre Pvt. Ltd,
5-4-187/3&4, IInd Floor Soham Mansion M.G. Road
Secunderabad, TELANGANA, 500003
GSTNO:36AAHCG4940K1ZC

Delivery Location: Genopolis

Plot No. 1A, Synergy Square 1, Genome Valley, Shamirpet
Hyderabad, Telangana, 500078
Subba Reddy, 7674808777

Supplier Details

Vasant Enterprises
5-5-100, Ranigunj, Secunderbad-3.
Secunderabad, TG, 500003
GSTIN:36AAIFV6997M1Z1
Mr. Mehul Mehta, 9848030075
mehul.m.etha91@gmail.com

PO No	20230107005	Quote No	NIL
PO Date	07 Jan 2023	Quote Date	10 Jan 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
1	STEL 7782-Steel-Tor Steel---10mm-Kgs	6,000.00	58.00	0%	3,48,000	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
						0%	9%	9%	0	31,320	31,320
					Total Amount ...				0	31,320	31,320
											4,10,640

Rupees in words : Four Lakh Ten Thousands Six Hundred And Forty Only.

Terms and Conditions:-

Purchase Order

Original

Tor steel specification / Brand : FE500. _____ brand.
Tor steel transportation cost: Included in above price.
Tor steel loading/unloading: Included in above price.
Payment Terms : Within 30 days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.
Delivery Date : Within 1 days of PO
Delivery Location : As per details given above
Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks : Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

10 JAN 2023

MINISH PARIKH

MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For Vasant Enterprises

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	04 Jan 2023
Site Or Phase	Genopolis	Time	05:50:43
Flat/Villa/Other	others	Req.No.	196333
Material required before date		ID No	20230104006

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	STEL7782-Steel-Tor Steel---10mm-Kgs	6,000.00	6,140	6,000.00	70.00	58/	

Remarks: block 191 slab 4 purpose

Prepared By :- Niharika

Sign:-

Date :- 04 Jan 2023

Approved By:-


Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

10 JAN 2023
MINISH PARIKH
MANAGER PROCUREMENT

Tor Steel Delivery Report

Company/ firm:	GV Discovery center	Test report attached	Yes / No	A. PO quantity (in kgs)	6,000 Kgs
Project	Genopolis	DCs attached	Yes / No	B. Gross vehicle weight	
Block/ Villa No.:	-	Weighment slips attached	Yes / No	C. Net vehicle weight	
Requisition nos.:	196333	Total quantity received	Yes / No	D. Actual quantity delivered (B-C)	6068 Kgs ✓
PO No(s).	20230107005	Close PO	Yes / No	E. Difference (D-A)	- Kgs
Supplier:	Vasant enterprises	Vehicle no.	TS12UB2909	MRN No.	20230118003
Delivery date	13.01.2023	Delivery time	13.30 PM	Inward no.	1950
Sign of security		Sign of Admin		Sign of Project manager	
Date	18.01.2023	Date	18.01.2023	Date	18.01.2023

Details of TMT steel delivered -

Sl No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered in Kgs
1.	8 mm	4.74		-
2.	10 mm	7.40	820	6068 ✓
3.	12 mm	10.66		-
4.	16 mm	18.96		-
5.	25 mm	46.32		-
6.				
7.				
8.				
Total:			820	6,068 ✓
Remarks:				

Note: 1. Report to be sent to HO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc., to this report. 2. Report must include totals calculated. 3. Make a separate report for every truck load received.