

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak welfare association		Date:	04-02-2023		
Site:	Silver Oak Villas -III		Prepared by:	K.Tulasi Rani		
Report From / To	27-01-2023 to 04-02-2023 (Fri to sat)		Approved by:	K Purshotham		
Report Date	04-02-2023					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
191031	31-01-23	1-10	Consumables Harpic, Phinyl, colin Etc.	Material Available delivery by Monday		
No. of gate passes issued this week:			0/5	From No.	To No.	
Delivery van site visit on:			28-01-23(Saturday), 30-01-23(Monday), 01-02-23(Wednesday) and 03-02-23(Friday)			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes			
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	
2.	10mm	.617	7.404	-	-	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-				
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock
Details	Project Manager		Admin Officer/Manager		Admin Audit	
Sign						
Date	04-02-2023		04-02-2023			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV		Date:	04-02-2023		
Site:	Silver Oak Villas part-III		Prepared by:	K.Tulasi Rani		
Report From / To	27-01-2023 to 04-02-2023 (Fri to sat)		Approved by:	K Purshotham		
Report Date	04-02-2023					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#		
185348	14-12-22	1	Hub Racks for Sirens			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
185377	21-01-23	1	900x600mm Tan-door stone 280 no's pending	Material Available at Supplier delivery by Monday		
185378	23-01-23	1	Electrical Panel HT	Material Available at Supplier delivery by Monday		
185380	23-01-23	1	600x600mm Tan-door stone 280 no's pending	Material Available at Supplier delivery by Monday		
185384	01-02-23	1-2	Tools-Bamboo Ladders 11' and 14' 4nos pending	Material Available at Supplier delivery by Monday		
No. of gate passes issued this week:			0/5	From No.	Nil To No. Nil	
Delivery van site visit on:			28-01-23(Saturday),30-01-23(Monday),01-02-23(Wednesday) and 03-02-23(Friday)			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 40feet rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.50	-	-	-
2.	10mm	.617	7.50	-	-	-
3.	12mm	.89	10.67	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.63	-	-	-
6.	25mm	3.86	46.30	-	-	-
7.	32mm	6.32	66.67	-	-	-
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	-	PPC/PSC last weeks stock -
Details	Project Manager			Admin Officer/Manager		
Sign						
Date	04-02-2023			04-02-2023		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajakumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input. 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas LLP	Date:	04-02-2023			
Site:	Silver Oak Villas part-III	Prepared by:	K.Tulasi Rani			
Report From / To	27-01-2023 to 04-02-2023 (Fri to sat)	Approved by:	K Purshotham			
Report Date	04-02-2023					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
184904	13-12-22	1	SS Railing	Work Under Progress		
184909	13-12-22	1	SS Railing	Work Under Progress		
184910	13-12-22	1	SS Railing	Work Under Progress		
212027	23-01-23	1-2	CP Angle Cock 5Nos & Health faucet 3Nos pending	Material Available Delivery By Wednesday		
212037	30-01-23	1-3	Steel Z Angle Templates 6x4 & 4x4 and 3x3.5	Part Material Available Delivery By Monday		
212038	31-01-23	1-5	WPC Door Frames	Supplier arranging the material he will Delivered the material by next week		
212042	02-02-23	1-9	16A,6A Electrical Switches & Sockets & MCB & Isolater	Material Available Delivery By Monday		
212043	02-02-23	1-9	16A,6A Electrical Switches & Sockets & MCB & Isolater	Material Available Delivery By Monday		
212044	02-02-23	1-8	Consumables & Stationary	Material Available Delivery By Monday		
212045	02-02-23	1	Carpet Grass	Material Available Delivery By Monday		
No. of gate passes issued this week:		8/8	From No.	7244 To No. 4101		
Delivery van site visit on:1		28-01-23(Saturday),30-01-23(Monday),01-02-23(Wednesday) and 03-02-23(Friday)				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	ttt	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	370	1665	-
2.	10mm	.617	7.404	90	675	-
3.	12mm	.89	10.68	815	8696	-
4.	16mm	1.58	18.96	100	1896	1100

5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	310	PPC/PSC last weeks stock 438
Details	Project Manager			Admin Officer/Manager		Admin Audit
Sign						
Date	04-02-2023			04-02-2023		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!