

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 03/02/23		Prepared by: Kalpna		Serial no. 13954	
Supplier name: SL RMC PLANT				HO inward no.	
Firm/Company: GVDC		Project: Genopolis		HO received date	
PO/WO date: 23/01/23		PO/WO No.: 20230123015		Scan ID:	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0386	31/01/23	2,36,000/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			2,36,000/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:	NO:-20230201015 RMC Pour Report attached	Proof of delivery matches MRN	☐ Yes ☐ No
Amount B –Other Credits : Transportation charges			—
Amount C –Other Debits :			—
Amount D (D=A+B-C) – Amount to be credited to the supplier:			2,36,000/-
Amount E – PO / WO value:			2,40,000/-
Amount F – Difference (A – E):			4,000/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		13/02/23	
Remarks: Final Bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

APPROVED
03 FEB 2023
MINISH PARIKH
MANAGER PURCHASING

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G V Discovery Center Pvt Ltd GSTIN/UIN : 36AADCB2608M1ZO State Name : Telangana, Code : 36	Invoice No.	Dated
	0386	31-Jan-2023
		Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	20230123015	
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	59.00 cbm	3,389.83	cbm	1,99,999.97
	Output CGST @9 %					9 %	18,000.00
	Output SGST @9%					9 %	18,000.00
	Round Off						0.03
	Total			59.00 cbm			₹ 2,36,000.00

Amount Chargeable (in words)

E. & O.E

INR Two Lakh Thirty Six Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,99,999.97	9%	18,000.00	9%	18,000.00	36,000.00
Total	1,99,999.97		18,000.00		18,000.00	36,000.00

Tax Amount (in words) : **INR Thirty Six Thousand Only**

Remarks:

27.01.2023 to 31.01.2023 GV One dcs

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SLRmc Plant

Authorized Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

Original

From Company:	GV Discovery Centre Pvt. Ltd, 5-4-187/3&4, IInd Floor Soham Mansion M.G.Road Secunderabad, TELANGANA, 500003 GSTNO:36AAHCG4940K1ZC	Delivery Location: Genopolis Plot No.1A, Synergy Square 1, Genome Valley, Shamirpet Hyderabad, Telangana, 500078 Subba Reddy, 7674808777
---------------	---	---

Supplier Details					
SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri, Telangana, 500062 Hyderabad,TG, 500062 GSTIN:36ADNFS2288J1ZF SRINIVAS REDDY MUPPA,7207255678 slrmcplant@gmail.com		PO No	20230123015	Quote No	NIL
		PO Date	23 Jan 2023	Quote Date	24 Jan 2023
		Supply Type	Purchase Order		

SN.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
1	RMCC2958-RMC-RMC-M15---cum	60.00	3,389.83	0%	2,03,390	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
						0%	9%	9%	0	18,305	18,305
Total Amount ...										0	18,305
Rupees in words : Two Lakh Thirty Nine Thousands Nine Hundred And Ninety Nine .nine Six Paise Only.											2,40,000

Terms and Conditions:-

RMC other terms :	Batching report + cube test report must be provided.
RMC specification:	180 kgs of cement to be added per cum.
RMC quantity	Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump:	Line / boom pump charges included.
Payment Terms :	Within 30 days of delivery and on production of bill.
Tax :	Inclusive of GST and all other taxes.
Delivery Date :	As per Site Engineers Request.
Delivery Location :	As per details given above

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :

Sign:-

Date :-



Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	23 Jan 2023
Site Or Phase	Genopolis	Time	03:40:27
Flat/Villa/Other	-	Req.No.	196342
Material required before date		ID No	20230123009

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2958-RMC-RMC-M15---cum	60.00	0	60.00	3,350.00		

Remarks: South block PCC purpose

Prepared By :- Niharika

Sign:-


Date :- 23 Jan 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	South block P.C.C Purpose
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	SL RMC Plant	Slab no.:	-
Requisition nos.:	196342	A. Estimated quantity:	60 cub meter
PO nos.:	20230123015	B. Requisition quantity:	60cub meter
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	59 cum
		D. Difference (C-A)	1cum

Details of RMC pour

MRN NO- 20230201015

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	20-01-2023	16:42	17:40	17:45	7M3	6568	16800	16460				
2.	20-01-2023	16:55	17:55	18:10	7m3	6569	16800	16460				
3.	20-01-2023	18:15	19:15	19:20	7m3	6570	16800	16500				
4.	20-01-2023	21:00	22:00	22:10	6m3	6732	14400	13660				
5.	30-01-2023	16:44	17:25	17:40	7m3	6908	16800	16530				
6.	30-01-2023	17:10	17:55	18:10	7m3	6911	16800	16040				
7.	30-01-2023	17:44	18:45	18:55	7m3	6913	16800	16710				
8.	30-01-2023	18:55	19:40	19:50	7m3	6914	16800	16560				
9.	30-01-2023	19:10	19:50	20:00	4m3	6915	9600	9760				
Total:		9 nos			59m3		1,41,600	1,38,680				
Remarks	PO Closed											

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

386