

QC - Concrete Cube Testing Report.																
Company:		SOV (LLP)														
Project:		SOV - III														
Report for Month:		Dec - Jan = 2022 - 2023.														
Prepared By:		QC Team														
Date:		06-01-2023														
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks	
7936	03-12-2022	RMC	M20	Cemex Infra		189	footings		1-1-23	29	20.0	475.0	21.1			
											20.0	465.0	20.7	21.1		
											20.0	485.0	21.6			
7937	05-12-2022	RMC	M25	Cemex Infra		186	COL	1	3-1-23	29	25.0	585.0	26.0			
											25.0	585.0	26.0	26.1		
											25.0	595.0	26.4			
7938	05-12-2022	RMC	M25	Cemex Infra		205	COL	1	3-1-23	29	25.0	590.0	26.2			
											25.0	590.0	26.2	26.2		
											25.0	590.0	26.2			
7939	07-12-2022	RMC	M20	Cemex Infra		203	footings		5-1-23	29	20.0	470.0	20.9			
											20.0	460.0	20.4	20.8		
											20.0	475.0	21.1			
7940	08-12-2022	RMC	M25	Cemex Infra		204	COL	1	6-1-23	29	25.0	595.0	26.4			
											25.0	595.0	26.4	26.5		
											25.0	601.0	26.7			
7941	08-12-2022	RMC	M25	Cemex Infra		193	COL	1	6-1-23	29	25.0	595.0	26.4			
											25.0	596.0	26.5	26.7		
											25.0	610.0	27.1			
7942	09-12-2022	RMC	M25	Cemex Infra		194	COL	1	6-1-23	28	25.0	575.0	25.6			
											25.0	570.0	25.3	25.3		
											25.0	565.0	25.1			

[illegible]